Delaware Department of Transportation

QUESTIONS AND ANSWERS T201307201.01

PROVIDE BEAMS FOR BR 2-195A ON WEST RAILROAD AVE SUSSEX COUNTY

Thursday, April 11, 2013

Q #	Question	Answer	
5	We will exclude unloading the beams at the job site. Is this correct?	The fabricator is responsible for the supply and transportation of the	
		beams to the site (see note on sheet 2 of 4). The contractor is	
		responsible for unloading the beams.	
	Friday, April 05, 2013		
	Is the fabricator required to allow the beams to sit for 28 days, or can	This will be based upon strength testing and quality control/quality	
	the beams be shipped when they achieve 28 day strength?	assurance testing and observations.	
4			
	What is the turn around time for the approval of our mix design?	Assuming the question is about ASR testing, the data required is to	
3	What data is required for approval of mix design?	show expansion values at 28 days. To be an acceptable mix, the	
	The same is required for approval of minitages.	expansion has to be below 0.08% at 28 days. Other alternatives can	
		be reviewed in a quicker timeframe such as using 50% slag cement.	
		We have history that a mixture combination with 50% slag cement is	
		below our ASR threshold and further testing is not required.	
		However, this requires an initial submission of the mix design for	
		review. Paper reviews are completed within 10 days.	
	Was an analysis performed to check if the top flange of the NEXT	Addendum No. 1 provides that the parapet is to be Cast-In-Place by	
	beam will/will not crack during loading/unloading/transportation with	others. Please refer to Addendum No. 1.	
	the parapet cast on the beam? We feel that given the thickness of the		
	top flange and the weight of the parapet, there could be a failure.		
	On Sheet 2 "Typical Exterior Beam Reinforcing" the parapet is	Addendum No. 1 provides that the parapet is to be Cast-In-Place by	
	shown as precast. But on Sheet 4 "Parapet Details" Typical Section	others. Please refer to Addendum No. 1 for details.	
	there is a shear key section shown as typical which makes us feel like		
	the parapet is suppose to be C-I-P. Is the parapet to be Cast-in-Place?		

1 of 1 4/11/2013