



# REHABILITATION OF I-95 FROM I-495 TO NORTH OF BRANDYWINE RIVER BRIDGE

PRE-PROPOSAL MEETING FOR CM/GC SERVICES

CHASE CENTER ON THE RIVERFRONT  
WILMINGTON, DELAWARE  
JULY 22, 2019  
9:00 AM



# PURPOSE AND NEED



- Maintain and preserve the I-95 Corridor in a state of good repair
- Ensure a 30 year service life extension to avoid more costly and traffic disrupting repairs
- Enhance safety along the I-95 Corridor
- Improve roadway efficiency to lessen traffic congestion
- Implement improvements in the City of Wilmington to lessen traffic congestion

# PROJECT OVERVIEW

- Extends from I-495 / I-95 split to US 202 (Concord Pike)
- Rehabilitation of 17 bridges (over 2 miles)
- Rehabilitation of over 3 miles of pavement
- Reconstruction of 7 at-grade exit / entrance ramps to I-95




# PROJECT LOCATION/LIMITS





# PROJECT AERIAL






# PROJECT AERIAL – 17 BRIDGES





# PROJECT AERIAL – RAMPS



## LEGEND

**Ramp B** = Aerial ramp to be removed from service

**Ramp A** = Aerial ramp to be rehabilitated

**Ramp C** = Aerial ramp to be replaced (new Ramp 'D')

**Ramp J** = At-grade ramp to be reconstructed



# DRONE VIDEO OF PROJECT LIMITS





# CM/GC: PROJECT GOALS

- Improve the corridor infrastructure to provide a minimum of 30 years of relatively maintenance free service life.
- Provide extensive public outreach during design and construction.
- Use accelerated construction techniques and other innovative solutions to efficiently meet the Required Project Constraints.



# CM/GC: REQUIRED PROJECT CONSTRAINTS

- Utilize long-term single lane closures on I-95 for a maximum of 2 years or better
- Sequence ramp closures to ensure ingress and egress in/out of Wilmington is maintained
- Maintain the project budget
- Align concrete pavement joints with the lane striping
- Align longitudinal joints in the LMC overlays with the lane striping

# CM/GC: KEY ISSUES

- Maintain a safe work zone for workers and the travelling public
- Limit the overall traffic impact on City and I-95 commuters
- Initiate timely coordination with Amtrak and Norfolk Southern RRs
- Coordinate with resource agencies (e.g., DNREC, USACE, etc.)
- Maintain coordination with public, businesses, government, etc.
- Optimize CPM schedule to achieve high quality, maximum value, and timely project completion
- Provide the maximum opportunity to use innovative design and construction practices
- Maintain public trust and confidence



# PATH FORWARD

- Add e-mail address for all correspondence: [dot-ask@state.de.us](mailto:dot-ask@state.de.us)
- Do not contact any project team member(s) until CM/GC is awarded
- Statement of Qualifications
  - **Due: 27 August 2019 prior to 2:00 PM Local Time**
- Submit Statement of Qualifications to:
  - Contract Administration – RFP CM/GC  
Delaware Department of Transportation  
Administration Building  
800 Bay Road  
Dover, DE 19901
- Finalize Design w/ input from Construction Manager (CM)
  - Re-inspect and test bridges
- Start construction in March 2021 (*estimated*)

# PROJECT HISTORY


# I-95 CORRIDOR HISTORY

- 1964: Original construction
- 1978: Widened median, built MLK Blvd Ramps and placed LMC Overlay
- 2001: Maintenance repairs
- 2014: DeIDOT initiated the I-95 Corridor Project
- Breakout contracts
  - Cantilever & Overhead Signs (2020)
  - 2<sup>nd</sup> Street On-ramp Improvements (2020)
  - Bearing Replacements (2020)
  - Substructure Repairs (2023)
- **2021 – 2023: I-95 Corridor Project**





# PROJECT TIMELINE





# INSPECTION & TESTING PHASE

- 2014/2015 design level inspection completed
  - Detailed hands-on inspection
  - Impact Echo
  - Concrete Cores
    - Compressive Strength
    - Water Soluble Chloride Ions
    - Petrographic and Air Void Analysis
  - Paint adhesion testing
- July 2015 Design Level Inspection Report
  - Repair recommendations
  - Design recommendations
- Future testing
  - Deck
  - Schedule TBD



# VALUE ENGINEERING STUDY

- February 28 and March 1, 2017
- Implementation Committee reviewed the recommendations of the VE Committee
- Total approximate cost savings: \$56M



## I-95 Wilmington Corridor Rehabilitation Value Engineering Study

Rehabilitation of I-95 from I-495 to North of  
Brandywine River Bridge

Delaware Department of Transportation

February 28, 2017 – March 1, 2017

# CONTRACT DOCUMENTS

- Preliminary Plans – October 2016
- Semi-Final Plans – February 2018
  - Available now on the DeIDOT bids website  
[http://bids.delaware.gov/bids\\_detail.asp?i=5803&DOT=Y](http://bids.delaware.gov/bids_detail.asp?i=5803&DOT=Y)
  - Three Volumes (Appendix C in RFP)
- Final Plans – To be developed in conjunction with CM/GC team



# BREAKOUT CONTRACTS



# PROPOSED BREAKOUT CONTRACTS

- Procured via design-bid-build
- All breakout contracts are currently in final design
- CM/GC may submit competitive bids on each contract
- CM/GC is expected to work with the breakout contractors as necessary

# PROPOSED BREAKOUT CONTRACTS

- T201907002 – Cantilever and Overhead Sign Structures, I-95
  - Estimated construction 2020
- T201907402 – Rehabilitation of I-95, 2<sup>nd</sup> Street On-Ramp Improvements (*aka Ramp 'D'*)
  - Estimated construction duration spring 2020 – summer 2021
- T201907404 – Rehabilitation of I-95, Bearing Replacements
  - Estimated construction duration summer 2020 – summer 2021
- T201907403 – Rehabilitation of I-95, Viaduct Substructure Repairs
  - Estimated construction duration summer 2023 – summer 2025



# PROJECT SCOPE OF REPAIRS BRIDGES

# BR 1-748, 748N & 748S (WILMINGTON VIADUCT)

- Replace LMC bridge deck overlay
  - ~10,000 cubic yards of LMC overlay
  - ~100,000 square yards of hydrodemolition
- Reconstruct ~ 15,000 LF of parapets
- Replace or eliminate ~11,000 LF of roadway joints
  - UHPC link slabs
- Replace approach slabs
- Miscellaneous structural repairs






## BR 1-749 (RAMP A)

- Exit 6 to Maryland Avenue
- Deck replacement
  - Span 1A is over Amtrak
  - Deck-over at Abutment
  - Replace Approach Slab



## BR 1-744, 1-745, AND 1-746

- Replace LMC overlay
- Replace joints
- Construct deck-over at abutments
- Replace approach slabs
- Paint superstructures





## BR 1-758E, F, G, AND H


- Replace LMC Overlay
- Replace Joints
- Deck-over at Abutments
- Replace Approach Slabs
- Replace Bridge Mounted OH-4 (1-758H)





# BR 1-751 – BR 1-757 OVERPASSES

- Clean and paint steel superstructures




# BRANDYWINE RIVER BRIDGE – BR 1-759





# PROPOSED BRIDGE REPAIRS – BR 1-759

- Replace existing LMC overlay with new LMC overlay
- Total surface hydrodemolition




HYDRODEMOLITION AND DECK REPAIR (WITH OVERLAY)




# PROPOSED BRIDGE REPAIRS – BR 1-759

- Replace existing finger joints with new finger joints





# PROPOSED BRIDGE REPAIRS – BR 1-759

- Replace 156 steel rocker bearings with steel reinforced elastomeric bearings



# PROPOSED BRIDGE REPAIRS – BR 1-759

- Strengthen piers with fiber reinforced polymer wrap





# PROPOSED BRIDGE REPAIRS – BR 1-759

- Repair steel end diaphragms
- Replace approach slabs
- Clean and paint existing steel
- Modifications to the drainage system
- Add seismic restrainers at two piers
- Concrete sealing substructure and barrier



# BRIDGE ACCESS


- BR 1-744 over Christina River - Barge and/or Scaffolding





# BRIDGE ACCESS


- BR 1-745 over N/S RR – Amtrak Access Road
  - Permit required from Amtrak ~30 days to acquire





# BRIDGE ACCESS

- Wilmington Viaduct and Ramp bridges
  - Local streets
  - Temporary access road from Beech Street
  - Majority of work within DeDOT ROW



# PROJECT SCOPE OF REPAIRS ROADWAY



# PROPOSED ROADWAY REPAIRS

- ~17,000 LF of new guardrail
- Replace or mill/overlay pavement
  - ~22,000 tons bituminous concrete
  - ~54,000 square yards of 12" PCC pavement
- Replace PCC safety barriers
  - ~14,500 linear feet of 42" single face
  - ~6,000 linear feet of 42" double face





# PROPOSED ROADWAY REPAIRS

- 10<sup>TH</sup> Street overpass incurs frequent impacts
- Re-profile I-95 north of Viaduct
- Full depth replacement with concrete pavement



# PROPOSED ROADWAY REPAIRS




- Re-surfacing I-95 south of the Viaduct
  - “Shave & Pave”
- Barrier reconstruction
- Shoulder reconstruction
- Drainage pipe lining
- Upgraded guardrail



# PROPOSED ROADWAY REPAIRS – RAMPS


- Ramp reconstruction
  - 12" PCC pavement
  - Minor grading/geometric improvements
  - Safety improvements





# PROPOSED ROADWAY REPAIRS – RAMPS

- Pavement box ~ existing pavement box excavation
- Rock elevation varies
  - Conflicts with guardrail posts and drainage pipes
- MOT – Staggered ramp closures



# QUESTION AND ANSWER



**BREAK – 15 MINUTES**



# PUBLIC OUTREACH

# PUBLIC OUTREACH

- Key component of the project during design and construction
- CM is expected to be integral to the outreach program
- Public Workshops
- Community Advisory Groups (quarterly)
- Wilmington Initiatives (yearly)
- Local communities and businesses
- Legislative briefings



# PUBLIC OUTREACH VIDEO



**EXPECT DELAYS. PLAN AHEAD.**





# CPM SCHEDULE

# CPM SCHEDULE

- Project Requirements
  - 2 –year clock starts at beginning of Stage 1A (shoulder work on mainline I-95)
  - Weekend work as needed
  - Limited nightwork
- Schedule mirrors MOT stages



# CPM SCHEDULE OVERVIEW


- Schedule developed using Primavera P6 Professional v15.2
- 1,880 activities
- Based on DeIDOT calendar
  - 5-day work week
  - Weekends, holidays, inclement weather are non-workdays
- Schedule assigns specific calendars to weather sensitive work
  - LMC
  - WMA
- Crew sizes based on available work zone(s) and site access
  - Long hours, weekends, and/or double shifts may be required
- CPM Schedule reviewed by DeIDOT and independent constructability reviewer

# MAINTENANCE OF TRAFFIC (MOT)



# I-95 TRAFFIC DATA


- Origin- Destination Information
  - 4% to 12% thru traffic
    - I-95 operates as a “local” roadway
    - I-495 much higher thru traffic percentage
  - 1/3 of traffic has origin or destination to/from US 202



# I-95 TRAFFIC DATA

## ■ Traffic Volumes

- AM Peak Period
  - Over 5,100 vehicles entering the work area from the south
    - Approximately 4,500 of those vehicles have a destination of either Exits 6, 7 or 8
  - Over 4,900 vehicles entering the work area from the north
  - Over 4,000 vehicles leaving the work area heading south
  - Over 3,500 vehicles leaving the work area heading north






# I-95 TRAFFIC DATA

## ■ Traffic Volumes

### ■ PM Peak Period

- Over 3,800 vehicles entering the work area from the south/north
- Over 5,200 vehicles leaving the work area heading south
- Over 5,100 vehicles leaving the work area heading north
  - 3,000 vehicles destined to US 202



# MOT – CONSIDERATIONS AND RESTRICTIONS


- Traffic
  - Limit impacts to I-95 traffic
    - **Maximum** of 2 years of long-term lane closures on I-95
  - Limit impacts to City of Wilmington
    - Maintain ingress and egress
    - Staggered ramp closures
  - Keep new Ramp D open
  - Lateral offset of TCB to work zone
  - Minimize/eliminate split traffic stages






# MOT – CONSIDERATIONS AND RESTRICTIONS

- Joint Locations
  - Bridge deck overlay
  - Concrete pavement (mainline at-grade lanes)




- Shoulder closures
- Lane shifts
- Long-term single lane closures
- Short-term single and double lane closures
- Entrance/Exit ramp closures
- Contraflow
  - NB traffic on SB road
  - SB traffic on NB road
  - MLK Jr Blvd on ramp
- Stage changes






# WORK ZONE IMPACTS

- City of Wilmington Streets
  - I-95 lane closures increase demand on these primary diversion routes
    - Market Street (South Wilmington & 16th Street/18th Street area)
    - Walnut Street (South Wilmington)
    - Maryland Avenue
    - Northeast Boulevard/12th Street (in area of Brandywine Creek)
    - Augustine Cut-off
    - Washington Street/Baynard Boulevard
  - Short-term single and double lane closures
  - Contraflow
    - MLK Jr Blvd (associated with MLK Jr Blvd ramp contraflow)



# WORK ZONE IMPACTS

- Roadway Closures & Detours
  - Long-term ramp closures
    - 1 – NB Exit 6 (Maryland Ave)
    - 2 – NB Exit 7 (Delaware Ave)
    - 3 – SB Exit 7B (Delaware Ave)
    - 4 – SB Exit 7A (Delaware Ave)
    - 5 – SB Exit 6 (MLK Jr Blvd)
    - 6 – MLK Jr Blvd on-ramps to NB/SB
    - 7 – Adams St / 10<sup>th</sup> St on-ramp to NB
    - 8 – SR 52 / Adams St on-ramp to NB
    - 9 – SR 52 / Jackson St on-ramp to SB
  - Short-term road closures
    - 5 – SB Exit 6 (MLK Jr Blvd)
    - 10 – SB mainline “CD” lane



# TRAFFIC MITIGATION PLAN


- Incident Management Plan
  - Accidents/disabled vehicles
  - Snow events
- Active Traffic Management System
  - Variable message signs
  - DeIDOT traffic app
- Revise signal timings in City
- City street improvements
  - Repaving (ongoing)
  - ADA ramps






# TRAFFIC MANAGEMENT SYSTEM

- Real-time work zone information
  - Congestion / Delay
  - Alternate routes
- Regional Deployment of PVMS
- Utilize existing VMS
- Traffic data
  - Utilize DeIDOT's existing traffic detectors
  - Other traffic detector deployments?
  - Third Party?
- System responsibility to be determined
  - Contractor?
  - DeIDOT?
  - Combination?










# MOT – SCOPE OF WORK


- Standard temporary traffic control devices
  - Temporary P.C.C. Safety Barrier
    - ~39,000 feet standard
    - ~8,000 feet pinned
    - ~100,000+ feet relocated
- Temporary guide signing
- Temporary crossovers
- Temporary Paving
  - Temporary roadway
  - Cross-slope adjustment / wedge and level
- Temporary traffic signals
  - MLK Jr Blvd at Washington St





LEGEND	
	STAGE 1A WORK AREA
	STAGE 1B WORK AREA
	STAGE 1C WORK AREA
	STAGE 2A WORK AREA
	STAGE 2B WORK AREA
	STAGE 3A WORK AREA
	STAGE 3B WORK AREA
	STAGE 3C WORK AREA
	STAGE 4 WORK AREA

# MOT – OVERALL STAGING





# MOT – STAGE 1A

- Construction
  - Median barrier replacement
  - Median shoulder reconstruction
  - Temporary crossovers
    - 3 on mainline and MLK Jr. Blvd
  - Roadway reconstruction (mainline left side and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
- Closures and Detours
  - NB Exit 7 (Delaware Ave) closed






# MOT – STAGE 1A

- Construction
  - Median barrier replacement
  - Median shoulder reconstruction
  - Temporary crossovers
    - 3 on mainline and MLK Jr. Blvd
    - 2 for ramp access
  - Roadway reconstruction (mainline left side and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
- Closures and Detours
  - NB Exit 7 (Delaware Ave) closed







# MOT – STAGE 1A




SOUTHERN STAGE 1 CONSTRUCTION



NORTHERN STAGE 1 CONSTRUCTION

# MOT – STAGE 1B

- Construction
  - SB right shoulder reconstruction
  - Roadway reconstruction (mainline right side and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
- Closures and Detours
  - NB Exit 7 (Delaware Ave) closed
  - SB Exit 7A (Delaware Ave) closed
  - SR 52 / Jackson St on-ramp to SB closed






# MOT – STAGE 1B

- Construction
  - SB right shoulder reconstruction
  - Roadway reconstruction (mainline right side and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
- Closures and Detours
  - NB Exit 7 (Delaware Ave) closed
  - SB Exit 7A (Delaware Ave) closed
  - SR 52 / Jackson St on-ramp to SB closed



# MOT – STAGE 1C

- Construction
  - Roadway reconstruction (SB mainline center)
- MOT
  - Limited deceleration lane SB Exit 6 (MLK Jr Blvd)
- Closures and Detours
  - SB Exit 6 (MLK Jr Blvd) closed **(short-term)**





# MOT – STAGE 2A

- Construction
  - Bridge work (NB)
  - Deck overlay (NB)
  - Roadway reconstruction (NB mainline and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
  - Temporary crossovers in use
  - Contraflow
    - NB traffic on SB road
    - MLK Jr Blvd on/off ramp
    - MLK Jr Blvd (temporary traffic signal)
- Closures and Detours
  - SB Exit 7A (Delaware Ave) closed
  - NB Exit 6 (Maryland Ave) closed
  - MLK Jr Blvd on-ramps to NB/SB closed
  - SR 52 / Adams St on-ramp to NB closed






# MOT – STAGE 2A


- Construction
  - Bridge work (NB)
  - Deck overlay (NB)
  - Roadway reconstruction (NB mainline and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
  - Temporary crossovers in use
  - Contraflow
    - NB traffic on SB road
    - MLK Jr Blvd on/off ramp
    - MLK Jr Blvd (temporary traffic signal)
- Closures and Detours
  - NB Exit 6 (Maryland Ave) closed
  - SB Exit 7A (Delaware Ave) closed
  - MLK Jr Blvd on-ramps to NB/SB closed
  - SR 52 / Adams St on-ramp to NB closed








SOUTHERN STAGE 2 CONSTRUCTION



NORTHERN STAGE 2 CONSTRUCTION



# MOT – STAGE 2B

## ■ Construction

- Bridge work (NB)
- Deck overlay (NB)
- Roadway reconstruction (NB mainline and ramps)

## ■ MOT

- Same as Stage 2A with modified ramp closures

## ■ Closures and Detours

- SB Exit 6 (MLK Jr Blvd) closed
- SB Exit 7A (Delaware Ave) re-opened





# MOT – STAGE 3A

- Construction
  - Bridge work (SB left side)
  - Deck overlay (SB left side)
  - Roadway reconstruction (SB left side and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
  - Temporary crossovers in use
  - Contraflow
    - SB traffic on NB road
- Closures and Detours
  - SB Exit 7B (Delaware Ave) closed
  - MLK Jr Blvd on-ramps to NB/SB closed
  - SB mainline “CD” lane **(short-term)**






# MOT – STAGE 3A



- Construction
  - Bridge work (SB left side)
  - Deck overlay (SB left side)
  - Roadway reconstruction (SB left side and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
  - Temporary crossovers in use
  - Contraflow
    - SB traffic on NB road
- Closures and Detours
  - SB Exit 7B (Delaware Ave) closed
  - MLK Jr Blvd on-ramps to NB/SB closed
  - SB mainline “CD” lane **(short-term)**







SOUTHERN STAGE 3A CONSTRUCTION




NORTHERN STAGE 3A CONSTRUCTION

# MOT – STAGE 3B



- Construction
  - Bridge work (SB right side)
  - Deck overlay (SB right side)
  - Roadway reconstruction (SB right side and ramps)
- MOT
  - 1 lane closed each direction on I-95 (I-495 to US 202)
  - Temporary crossovers in use
  - Contraflow
    - SB traffic on NB road
- Closures and Detours
  - SB Exit 7B (Delaware Ave) closed
  - Adams St / 10<sup>th</sup> St on-ramp to NB closed
  - MLK Jr Blvd on-ramps to NB/SB re-opened








SOUTHERN STAGE 3B CONSTRUCTION



NORTHERN STAGE 3B CONSTRUCTION

# MOT – STAGE 3C

- Construction
  - Deck overlay (sub-stage needed to keep new Ramp D open at all times)
- MOT
  - Lane shift and stop condition for Ramp D






# MOT – STAGE 4

- Construction

- Remove temporary crossovers
- Permanent median barrier

- MOT

- All lanes open SB
- 1 lane closed NB (Adams St / 10<sup>th</sup> St on-ramp to north of Brandywine River Bridge)






# MOT – STAGE 4

- Construction

- Remove temporary crossovers
- Permanent median barrier

- MOT

- All lanes open SB
- 1 lane closed NB (Adams St / 10<sup>th</sup> St on-ramp to north of Brandywine River Bridge)





# ITMS

- 3 Proposed CCTV
- 3 Proposed RWIS
- ~4 miles (entire project limits) of proposed fiber conduit pathway
  - Drops to all existing and proposed devices along limits
- Typical DeIDOT ITMS installation approach
  - Project contractor completes underground infrastructure and foundations
  - DeIDOT on-call installs cabling, poles, devices, cabinets





# LIGHTING

- Full lighting system replacement
  - 109 Light Poles
  - 16 Underpass lights
  - All new electrical system
    - 2 Control centers
    - New 3 phase electric services
- Brandywine River Bridge LED Upgrade (36 luminaires)
- Ramp D tie-in





# SIGNING

- 3 new overhead sign structures
  - 1 bridge mounted
  - 2 ground mounted
- 7 existing sign structures with modified signs
- 7 existing structures to be removed (not shown)
- Tubular arch design
- Drilled shaft foundations
- Structures built in T201907002 (sign structure breakout)



Existing to Remain ●

Contract T201907002 (Sign Structure Breakout) Proposed New Structure ●

CMGC Proposed New Structure ●

CMGC Modified Signs on Existing Structure ●



# SIGNING

- 3 new overhead sign structures
  - 1 bridge mounted
  - 2 ground mounted
- 7 existing sign structures with modified signs
- 7 existing structures to be removed (not shown)
- Tubular arch design
- Drilled shaft foundations
- Structures built in T201907002 (sign structure breakout)



Existing to Remain ●

Contract T201907002 (Sign Structure Breakout) Proposed New Structure ●

CMGC Proposed New Structure ●

CMGC Modified Signs on Existing Structure ●



# PROJECT RISKS


# RISKS

- Risks to the project schedule and budget must be managed
- The CM must work with DeIDOT, the Design teamer, and ICE to develop strategies to retire, mitigate, or allocate allowance items to address each Risk item




## RISKS – RAILROADS

- Bridge Nos. 1-748 and 1-749 are over Norfolk Southern and Amtrak railroads
- N/S Railroad track is a very low volume spur
- Amtrak's Northeast Corridor has 3 active tracks under I-95



# RISKS – RAILROADS

- Work over Amtrak and Norfolk Southern
- Demolition shield installation and removal (track time)
- Clearance to Amtrak catenary wires





# RISKS – RAILROADS

- Risk Reduction Measures:
  - Engineering Agreement in place
  - Kick-off meeting with Amtrak June 2019
  - RFI Process in place
  - Ability to get pre-approval of shop drawings prior to construction

# RISKS – DECK CONDITION

- Deck testing was performed in 2014/2015
  - Overlay and structural deck may have incurred additional deterioration
- Risk Reduction Strategy
  - Additional testing to be performed in fall/winter 2019 to re-confirm condition of the structural deck



# RISKS – HIGHWAY

- I-95 south of Wilmington Viaduct built on marsh
  - Dewatering
- I-95 north of the Wilmington Viaduct built on rock
  - Pavement box and underdrains
  - Lighting and ITMS conduit installation



# RISKS – WILDLIFE

- Migratory Birds BR 1-745
  - Active nests and mating couples cannot be disturbed during breeding season (April 15<sup>th</sup> – August 1<sup>st</sup>)
- Possible Risk Mitigation Strategies
  - Bird Netting
  - Work or remove nests outside of breeding season





# RISKS - NOISE

- City of Wilmington Noise Ordinance
  - 8:00 am – 7:00 pm Mon. – Fri.
  - 9:00 am – 7:00 pm Sat.
  - 10:00 am – 5:00 pm Sun.
  - Noise waver requests
- Restrictions during local events
  - Blue Rock baseball games
- Prohibited nighttime activities
  - Pile driving
  - Hydrodemolition
  - Jackhammers

## RISKS – BR 1-759

- Brandywine Park Impacts
  - Brandywine Creek
  - Raceway adjacent to river
  - Trails and parking lot





# AVAILABLE INFORMATION

- The following information will be available on the DelDOT website:
  - This presentation
  - 2015 Design Level Inspection Report including testing data
  - Geotechnical Report
  - Rock Ripability Memo
  - Stormwater Management Report
  - Traffic Management Plan (TMP)
  - Special Provisions
  - VE Study Report
- Additional information is available upon request!

# QUESTION AND ANSWER SESSION



# SITE WALK