

Delaware Department of Transportation
QUESTIONS AND ANSWERS
T201300301.01

Yellow highlighting = previous questions answered in this posting: n/a

HEP SC, SR404 & SR18 INTERSECTION IMPROVEMENTS, SUSSEX COUNTY
Wednesday, October 18, 2017

Q #	Question	Answer
3	Item 807003 calls for Pinned barrier wall. Can unpinned barrier used for this projects' type of road work?	Item 807003 Furnish and Install Temporary PCC Safety Barrier, Pinned in Concrete is required for this project. Unpinned Barrier is not allowed to be used on this project.

Monday, October 16, 2017

2	Item #809004 furnish temporary impact attenuator, non-gating, redirective, test level 2 is the bid item, but the drawings show temporary impact attenuator, non-gating, redirective test level 3. What attenuator is to be supplied, test level 2 or test level 3?	The drawing is correct, the Bid Item should be #809005. This will be corrected via Addendum. The Bid Due Date will be changed.
---	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------

Friday, October 06, 2017

1	Construction Plans show Class IV RCP and the schedule of items show Class III RCP. Please advise.	The plans are correct and the pipe items are incorrect. They should have all been Class IV Pipe. The following item numbers will be changed via addendum: <ul style="list-style-type: none">• Replace Item 601011 with Item 601032• Replace Item 601012 with Item 601033• Replace Item 601013 with Item 601034• Replace Item 601014 with Item 601035
---	---------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------