

STATE OF DELAWARE

THIS COPY IS FOR
INFORMATION ONLY.
YOU MUST PURCHASE
THE PROPOSAL IN ORDER
TO SUBMIT A BID.



DEPARTMENT OF TRANSPORTATION

BID PROPOSAL

for

CONTRACT T201107303.01

BR 3-930 ON S225 MARSHALL STREET OVER HERRING BRANCH, MILFORD

SUSSEX COUNTY

ADVERTISEMENT DATE: April 23, 20112

Completion Date 54 Calendar Days

SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION
DELAWARE DEPARTMENT OF TRANSPORTATION
AUGUST 2001

Bids will be received in the Bidder's Room (B1.11.01), Transportation Administration Center, 800 Bay Road, Dover, Delaware until 2:00 P.M. local time May 8, 2012

**BR 3-930 ON S225 MARSHALL STREET OVER HERRING BRANCH, MILFORD
SUSSEX COUNTY**

LOCATION

These improvements are located in SUSSEX County more specifically shown on the Location Map(s) of the enclosed Plans.

DESCRIPTION

The improvements consist of furnishing all materials for THIS PROJECT INVOLVES THE REPLACEMENT OF THE EXISTING CORRUGATED METAL PIPES WITH A PRECAST CONCRETE THREE-SIDED FRAME. ADDITIONAL WORK INCLUDES MINOR RECONSTRUCTION OF THE APPROACH ROADWAY, INSTALLATION OF GUARDRAIL AS NEEDED, AND PLACEMENT OF RIPRAP IN THE STREAM TO PREVENT SCOUR. THE WORK WILL BE PERFORMED UNDER A FULL ROAD CLOSURE WITH DETOUR., and other incidental construction in accordance with the location, notes and details shown on the plans and as directed by the Engineer.

COMPLETION DATE

All work on this contract must be complete within 54 Calendar Days . The Contract Time includes an allowance for 6 Weather Days

It is the Department's intent to issue a Notice to Proceed such that work starts on or about July 30, 2012.

ELECTRONIC BIDDING

This project incorporates a newer version of the electronic bidding system, Expedite 5.9a.. Bidders wishing to use the electronic bidding option will find the installation file on the plan holders bid file disk. The installation file and instructions are also available at: http://www.deldot.gov/information/business/bids/const_proj_bid_info.shtml.



PROSPECTIVE BIDDERS NOTE:

1. No retainage will be withheld on this contract.
2. The Department has adopted an External Complaint Procedure. The procedure can be viewed on our website at; <http://www.deldot.gov/information/business/>, or you may request a copy by calling (302) 760-2555.
3. Make note of the new version of Electronic Bidding software as noted above.

**STATE OF DELAWARE
CONSTRUCTION ITEMS UNITS OF MEASURE**

English Code	English Description	Multiply By	Metric Code	Metric Description	Suggested CEC Metric Code
ACRE	Acre	0.4047	ha	Hectare	HECTARE
BAG	Bag	N/A	Bag	Bag	BAG
C.F.	Cubic Foot	0.02832	m ³	Cubic Meter	M3
C.Y.	Cubic Yard	0.7646	m ³	Cubic Meter	M3
EA-DY	Each Day	N/A	EA-DY	Each Day	EA-DY
EA-MO	Each Month	N/A	EA-MO	Each Month	EA-MO
EA/NT	Each Night	N/A	EA-NT	Each Night	EA/NT
EACH	Each	N/A	EA	Each	EACH
GAL	Gallon	3.785	L	Liter	L
HOURL	Hour	N/A	h	Hour	HOURL
INCH	Inch	25.4	mm	Millimeter	MM
L.F.	Linear Foot	0.3048	m	Linear Meter	L.M.
L.S.	Lump Sum	N/A	L.S.	Lump Sum	L.S.
LA-MI	Lane Mile	1.609	LA-km	Lane-Kilometer	LA-KM
LB	Pound	0.4536	kg	Kilogram	KG
MFBM	Thousand Feet of Board Measure	2.3597	m ³	Cubic Meter	M3
MGAL	Thousand Gallons	3.785	kL	Kiloliter	KL
MILE	Mile	1.609	km	Kilometer	KM
S.F.	Square Foot	0.0929	m ²	Square Meter	M2
S.Y.	Square Yard	0.8361	m ²	Square Meter	M2
SY-IN	Square Yard-Inch	0.8495	m ² -25 mm	Square Meter-25 Millimeter	M2-25 MM
TON	Ton	.9072	t	Metric Ton (1000kg)	TON
N.A.*	Kip	4.448	kN	Kilonewton	N.A.*
N.A.*	Thousand Pounds per Square Inch	6.895	MPa	Megapascal	N.A.*

*Not used for units of measurement for payment.

LOCATION	<u>i</u>
DESCRIPTION	<u>i</u>
CONSTRUCTION ITEMS UNITS OF MEASURE	<u>ii</u>
GENERAL NOTICES	<u>1</u>
SPECIFICATIONS	<u>1</u>
CLARIFICATIONS	<u>1</u>
ATTESTING TO NON-COLLUSION	<u>1</u>
QUANTITIES	<u>1</u>
REQUIREMENT BY DEPARTMENT OF LABOR FOR SWORN PAYROLL INFORMATION	<u>1</u>
PREFERENCE FOR DELAWARE LABOR	<u>2</u>
EQUALITY OF EMPLOYMENT OPPORTUNITY ON PUBLIC WORKS	<u>2</u>
TAX CLEARANCE	<u>2</u>
LICENSE	<u>2</u>
DIFFERING SITE CONDITIONS	<u>2</u>
PREVAILING WAGES	<u>3</u>
SUPPLEMENTAL SPECIFICATIONS	<u>7</u>
SPECIAL PROVISIONS	<u>9</u>
CONSTRUCTION ITEM NUMBERS	<u>11</u>
401502 - ASPHALT CEMENT COST ADJUSTMENT	<u>12</u>
265500 - STREAM DIVERSION	<u>13</u>
270500 - DEWATERING BAG	<u>15</u>
401651 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 70-22 (CARBONATE STONE)	<u>17</u>
401654 - SUPERPAVE, TYPE B HOT-MIX, 160 GYRATIONS, PG 70-22	<u>17</u>
401663 - SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22	<u>17</u>
401699 - QUALITY CONTROL/QUALITY ASSURANCE OF BITUMINOUS CONCRETE	<u>23</u>
602738- PRECAST CONCRETE RETAINING WALL	<u>40</u>
602739- PRECAST CONCRETE RIGID FRAME	<u>44</u>
712531 - CHANNEL BED FILL	<u>48</u>
748548 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 5"	<u>49</u>
763501 - CONSTRUCTION ENGINEERING	<u>59</u>
763643 - MAINTENANCE OF TRAFFIC – ALL INCLUSIVE	<u>63</u>
UTILITY STATEMENT	<u>69</u>
RIGHT OF WAY CERTIFICATE	<u>73</u>
ENVIRONMENTAL STATEMENT	<u>75</u>
BID PROPOSAL FORMS	<u>79</u>

GENERAL NOTICES

SPECIFICATIONS:

The specifications entitled "Delaware Standard Specifications, for Road and Bridge Construction, August, 2001", hereinafter referred to as the Standard Specifications, Supplemental Specifications, the Special Provisions, notes on the Plans, this Bid Proposal, and any addenda thereto shall govern the work to be performed under this contract.

CLARIFICATIONS:

Under any Section or Item included in the Contract, the Contractor shall be aware that when requirements, responsibilities, and furnishing of materials are outlined in the details and notes on the Plans and in the paragraphs preceding the "Basis of Payment" paragraph in the Standard Specifications or Special Provisions, no interpretation shall be made that such stipulations are excluded because reiteration is not made in the "Basis of Payment" paragraph.

ATTESTING TO NON-COLLUSION:

The Department requires as a condition precedent to acceptance of bids a sworn statement executed by, or on behalf of, the person, firm, association, or corporation to whom such contract is to be awarded, certifying that such person, firm, association, or corporation has not, either directly or indirectly, entered into any agreement, participated in any collusion, or otherwise taken any action in restraint of free competitive bidding in connection with such contract. The form for this sworn statement is included in the proposal and must be properly executed in order to have the bid considered.

QUANTITIES:

The quantities shown are for comparison of bids only. The Department may increase or decrease any quantity or quantities without penalty or change in the bid price.

REQUIREMENT BY DEPARTMENT OF LABOR FOR SWORN PAYROLL INFORMATION

Delaware Code, Title 29, Chapter 69, Section 6960, Paragraph (c)

"(c) Every contract based upon these specifications shall contain a stipulation that certified sworn payroll reports be maintained by every contractor and subcontractor performing work upon the site of construction. The contractor and subcontractor shall keep and maintain the sworn payroll information for a period of two (2) years from the last day of the work week covered by the payroll. A certified copy of these payroll reports shall be made available:

1. For inspection or furnished upon request to a representative of the Department of Labor;
2. Upon request by the public or for copies thereof. However, a request by the public must be made through the Department of Labor. The requesting party shall, prior to being provided the records, reimburse the costs of preparation by the Department of Labor in accordance with the Department's copying fee policy. The public shall not be given access to the records at the principal office of the contractor or subcontractor; and
3. The certified payroll records shall be on a form provided by the Department of Labor or shall contain the same information as the form provided by the Department and shall be provided within ten (10) days from receipt of notice requesting the records from the Department of Labor."

Contractor may contact: Department of Labor
Division of Industrial Affairs
4425 No. Market Street
Wilmington, DE 19802

Telephone (302) 761-8200

PREFERENCE FOR DELAWARE LABOR:

Delaware Code, Title 29, Chapter 69, Section 6962, Paragraph (d), Subsection (4)b

"In the construction of all public works for the State or any political subdivision thereof, or by firms contracting with the State or any political subdivision thereof, preference in employment of laborers, workmen or mechanics shall be given to bona fide legal citizens of the State who have established citizenship by residence of at least 90 days in the State. Each public works contract for the construction of public works for the State or any political subdivision thereof shall contain a stipulation that any person, company or corporation who violates this section shall pay a penalty to the Secretary of Finance equal to the amount of compensation paid to any person in violation of this section."

EQUALITY OF EMPLOYMENT OPPORTUNITY ON PUBLIC WORKS:

Delaware Code, Title 29, Chapter 69, Section 6962, Paragraph (d), Subsection (7)

"a. As a condition of the awarding of any contract for public works financed in whole or in part by State appropriation, such contracts shall include the following provisions:

`During the performance of this contract, the contractor agrees as follows:

1. The contractor will not discriminate against any employee or applicant for employment because of race, creed, color, sex or national origin. The contractor will take positive steps to ensure that applicants are employed, and that employees are treated during employment, without regard to their race, creed, color, sex or national origin. Such action shall include, but not be limited to, the following: employment, upgrading, demotion or transfer; recruitment or recruitment advertising; layoff or termination; rates of pay or other forms of compensation; and selection for training, including apprenticeship. The contractor agrees to post in conspicuous places available to employees and applicants for employment notices to be provided by the contracting agency setting forth this nondiscrimination clause.

2. The contractor will, in all solicitations or advertisements for employees placed by or on behalf of the contractor, state that all qualified applicants will receive consideration for employment without regard to race, creed, color, sex or national origin.'

TAX CLEARANCE:

As payments to each vendor or contractor aggregate \$2,000, the Division of Accounting will report such vendor or contractor to the Division of Revenue, who will then check the vendor or contractor's compliance with tax requirements and take such further action as may be necessary to insure compliance.

LICENSE:

A person desiring to engage in business in this State as a contractor shall obtain a license upon making application to the Division of Revenue. Proof of said license compliance to be made prior to, or in conjunction with, the execution of a contract to which he has been named.

DIFFERING SITE CONDITIONS,

SUSPENSIONS OF WORK and SIGNIFICANT CHANGES IN THE CHARACTER OF WORK:

Differing site conditions: During the progress of the work, if subsurface or latent physical conditions are encountered at the site differing materially from those indicated in the contract or if unknown physical conditions of an unusual nature, differing materially from those ordinarily encountered and generally recognized as inherent in the work provided for in the contract are encountered at the site, the party discovering such conditions shall promptly notify the other party in writing of the specific differing conditions before they are disturbed and before the affected work is performed.

Upon written notification, the engineer will investigate the conditions, and if he/she determines that the conditions materially differ and cause an increase or decrease in the cost or time required for the performance

of any work under the contract, an adjustment, excluding loss of anticipated profits, will be made and the contract modified in writing accordingly. The engineer will notify the contractor of his/her determination whether or not an adjustment of the contract is warranted.

No contract adjustment which results in a benefit to the contractor will be allowed unless the contractor has provided the required written notice.

No contract adjustment will be allowed under their clause for any effects caused on unchanged work.

Suspensions of work ordered by the engineer: If the performance of all or any portion of the work is suspended or delayed by the engineer in writing for an unreasonable period of time (not originally anticipated, customary or inherent to the construction industry) and the contractor believes that additional compensation and/or contract time is due as a result of such suspension or delay, the contractor shall submit to the engineer in writing a request for adjustment within 7 calendar days of receipt of the notice to resume work. The request shall set forth the reasons and support for such adjustment.

Upon receipt, the engineer will evaluate the contractor's request. If the engineer agrees that the cost and/or time required for the performance of the contract has increased as a result of such suspension and the suspension was caused by conditions beyond the control of and not the fault of the contractor, its suppliers, or subcontractors at any approved tier, and not caused by weather, the engineer will make an adjustment (excluding profit) and modify the contract in writing accordingly. The engineer will notify the contractor of his/her determination whether or not an adjustment of the contract is warranted.

No contract adjustment will be allowed unless the contractor has submitted the request for adjustment within the time prescribed.

No contract adjustment will be allowed under this clause to the extent that performance would have been suspended or delayed by any other cause, or for which an adjustment is provided for or excluded under any other term or condition of this contract.

Significant changes in the character of work: The engineer reserves the right to make, in writing, at any time during the work, such changes in quantities and such alterations in the work as are necessary to satisfactorily complete the project. Such changes in quantities and alterations shall not invalidate the contract nor release the surety, and the contractor agrees to perform the work as altered.

If the alterations or changes in quantities significantly change the character of the work under the contract, whether or not changed by any such different quantities or alterations, an adjustment, excluding loss of anticipated profits, will be made to the contract. The basis for the adjustment shall be agreed upon prior to the performance of the work. If a basis cannot be agreed upon, then an adjustment will be made either for or against the contractor in such amount as the engineer may determine to be fair and equitable.

The term "significant change" shall be construed to apply only to the following circumstances:

- (A) When the character of the work as altered differs materially in kind or nature from that involved or included in the original proposed construction or
- (B) When a major item of work, as defined elsewhere in the contract, is increased in excess of 125 percent or decreased below 75 percent of the original contract quantity. Any allowance for an increase in quantity shall apply only to that portion in excess of 125 percent of original contract item quantity, or in case of a decrease below 75 percent, to the actual amount of work performed.

PREVAILING WAGES

Included in this proposal are the minimum wages to be paid various classes of laborers and mechanics as determined by the Department of Labor of the State of Delaware in accordance with Title 29 Del.C. §6960, relating to wages and the regulations implementing that Section.

Title 29 Del.C. §6960 relating to wages further stipulates "that the employer shall pay all mechanics and laborers employed directly upon the site of the work, unconditionally and not less often than once a week and without subsequent deduction or rebate on any account, the full amounts accrued at time of payment,

computed at wage rates not less than those stated in the specifications, regardless of any contractual relationship which may be alleged to exist between the employer and such laborers and mechanics", and ... "that the scale of wages to be paid shall be posted by the employer in a prominent and easily accessible place at the site of the work, and that there may be withheld from the employer so much of accrued payments as may be considered necessary by the Department of Labor to pay to laborers and mechanics employed by the employer the difference between the rates of wages required by the contract to be paid laborers and mechanics on the work and rates of wages received by such laborers and mechanics to be remitted to the Department of Labor for distribution upon resolution of any claims."

Bidders are specifically directed to note the Department of Labor's regulations implementing §6960 relating to the effective date of the wage rates, at Part VI., Section C., which in relevant part states:

"Public agencies (covered by the provisions of 29 Del.C. §6960) are required to use the rates which are in effect on the date of the publication of specifications for a given project. In the event that a contract is not executed within one hundred twenty (120) days from the date the specifications were published, the rates in effect at the time of the execution of the contract shall be the applicable rates for the project."

STATE OF DELAWARE
DEPARTMENT OF LABOR
DIVISION OF INDUSTRIAL AFFAIRS
OFFICE OF LABOR LAW ENFORCEMENT
PHONE: (302) 451-3423

Mailing Address:
225 CORPORATE BOULEVARD
SUITE 104
NEWARK, DE 19702

Located at:
225 CORPORATE BOULEVARD
SUITE 104
NEWARK, DE 19702

PREVAILING WAGES FOR HIGHWAY CONSTRUCTION EFFECTIVE MARCH 15, 2012

CLASSIFICATION	NEW CASTLE	KENT	SUSSEX
BRICKLAYERS	45.63	45.63	14.51
CARPENTERS	49.06	49.06	39.22
CEMENT FINISHERS	30.40	26.13	23.29
ELECTRICAL LINE WORKERS	22.50	54.05	21.25
ELECTRICIANS	59.10	59.10	59.10
IRON WORKERS	42.20	22.98	25.35
LABORERS	30.23	26.66	29.03
MILLWRIGHTS	16.11	15.63	13.49
PAINTERS	56.07	56.07	56.07
PILEDRIVERS	59.23	23.75	26.95
POWER EQUIPMENT OPERATORS	41.41	27.54	26.43
SHEET METAL WORKERS	22.75	20.31	18.40
TRUCK DRIVERS	32.17	22.45	22.15

CERTIFIED: 4/3/12

BY: 

ADMINISTRATOR, OFFICE OF LABOR LAW ENFORCEMENT

NOTE: THESE RATES ARE PROMULGATED AND ENFORCED PURSUANT TO THE PREVAILING WAGE REGULATIONS ADOPTED BY THE DEPARTMENT OF LABOR ON APRIL 3, 1992.

CLASSIFICATIONS OF WORKERS ARE DETERMINED BY THE DEPARTMENT OF LABOR. FOR ASSISTANCE IN CLASSIFYING WORKERS, OR FOR A COPY OF THE REGULATIONS OR CLASSIFICATIONS, PHONE (302) 451-3423.

NON-REGISTERED APPRENTICES MUST BE PAID THE MECHANIC'S RATE.

PROJECT: T201107303.01 BR 3-930 on S225 Marshall Street over Herring Bridge, Sussex County

SUPPLEMENTAL SPECIFICATIONS TO THE AUGUST 2001 STANDARD SPECIFICATIONS

**EFFECTIVE AS OF THE ADVERTISEMENT
DATE OF THIS PROPOSAL
AND INCLUDED BY REFERENCE**

**The Supplemental Specifications can be viewed and printed from
the Department's Website.**

To access the Website;

- in your internet browser, enter; <http://www.deldot.gov>
- on the left side of the page under 'INFORMATION', Click; 'Publications'
- scroll down under 'MANUALS' and Click; "Standard Specifications 2001"

The full Website Link is;

http://www.deldot.gov/information/pubs_forms/manuals/standard_specifications/index.shtml

Printed copies of the Supplemental Specifications are available upon request. A printed copy of the above referenced Supplemental Specifications will be included in the final contract documents upon award.

The Contractor shall make himself aware of these revisions and corrections (Supplemental Specifications), and apply them to the applicable item(s) of this contract.

SPECIAL PROVISIONS

CONSTRUCTION ITEM NUMBERS

All construction pay items are assigned a six (6) digit number, shown as Item Number on the Plans and/or in the Special Provisions, and shall be interpreted in accordance with the following:

Standard Item Number:

The first three digits of the construction item numbers indicates the Section number as described in the Standard Specifications, and all applicable requirements of the Section shall remain effective unless otherwise modified by the Special Provisions. The last three digits of the construction item identifies the item by sequential number under that Section. Sequential numbers for all items covered under Standard Specifications range from 000 to 499. A comprehensive list of construction item numbers begins on page 421 of the Standard Specifications. Additions to this list will be made as required.

Special Provisions Item Number:

The first three digits of the construction items, covered under Special Provisions, indicates the applicable Section number of the Standard Specifications, and shall be governed fully by the requirements of the Special Provisions. The last three digit of the items covered under Special Provisions identifies the item by sequential number. Sequential numbers for Special Provision items, range from 500 to 999.

Examples

Standard Item Number - 202000 Excavation and Embankment

202 Indicates Section Number

000 Indicates Sequential Number

Special Provision Item Number - 202500 Grading and Reshaping Roadway

202 Indicates Section Number

500 Indicates Sequential Number

401502 - ASPHALT CEMENT COST ADJUSTMENT

For Sections 304, 401, 402, 403, 404, and 405, payments to the Contractor shall be adjusted to reflect increases or decreases in the Delaware Posted Asphalt Cement Price when compared to the Project Asphalt Cement Base Price, as defined in these Special Provisions.

The Delaware Posted Asphalt Cement Price will be issued monthly by the Department and will be the industry posted price for Asphalt Cement, F.O.B. Philadelphia, Pennsylvania.

The Project Asphalt Cement Base Price will be the anticipated Delaware Posted Asphalt Cement Price expected to be in effect at the time of receipt of bids.

All deviations of the Delaware Posted Asphalt Cement Price from the Project Asphalt Cement Base Price are eligible for cost adjustment. No minimum increases or decreases or corresponding percentages are required to qualify for cost adjustment.

Actual quantity of asphalt cement qualifying for any Asphalt Cement Cost Adjustment will be computed on the basis of weight tickets and asphalt percentage from the approved job mix formula.

For Recycled Hot-Mix the asphalt percentage eligible for cost adjustment shall be only the new asphalt cement added to the mix.

There shall be no separate payment per ton (metric ton) cost of asphalt cement. That cost shall be included in the various unit prices bid per ton (metric ton) for those bid items that contain asphalt cement (mentioned above).

The Asphalt cement cost adjustment will be calculated on grade PG 64-22 asphalt regardless of the actual grade of asphalt used. The Project Asphalt Cement Base Price for the project will be \$636.67 per ton (\$701.81 per metric ton).

If the Contractor exceeds the authorized allotted completion time, the price of asphalt cement on the last authorized allotted work day, shall be the prices used for cost adjustment during the time liquidated damages are assessed. However, if the industry posted price for asphalt cement goes down, the asphalt-cement cost shall be adjusted downward accordingly.

NOTE

Application of Asphalt Cement Cost Adjustment requirements as indicated above shall apply only to those contracts involving items related to bituminous base and pavements, and with bitumen, having a total of 1,000 tons (1,000 metric tons) or more of hot-mix bid quantity in case of Sections 401, 402 and 403; and 15,000 gallons (60 000 liters) or more in case of Sections 304, 404 and 405.

265500 - STREAM DIVERSION

Description:

The Contractor shall be responsible for maintaining the stream flow within the Contract limits of the project at all times for the duration of the Contract. Diversion of the stream flow is intended to minimize erosion and sediment transport and permit construction under dry site conditions. The devices and methods used for diversion and maintenance of the stream flow shall be in accordance with those described in these Special Provisions together with the notes and details shown on the Plans and as directed by the Engineer.

In order to minimize permit modification requests, the design shown in the Plans was based on the most conservative stream diversion approach (i.e., the largest footprint needed to complete this work) anticipated at the time of bid. The Contractor should therefore make every effort to implement the intended design within the limits shown on the Plans without any increased impacts to the stream or wetland as depicted on the Environmental Compliance sheet(s).

If the Contractor elects to develop a stream diversion different from the one in the Plans, alternative plans to maintain stream flow during construction shall be prepared and submitted in accordance with Section 110.06 of the Standard Specifications. Any such alternate plans shall provide sufficient detail to demonstrate the adequacy of the materials, methods, and equipment in providing stream diversion and erosion and sediment control, to the satisfaction of Engineer. The plan shall include an itemized list of all materials and equipment that will be used in the stream diversion operation.

The alternate plan shall include scaled drawings of the proposal overlaid on the Environmental Compliance sheet(s) in the Plans and a table of any increased temporary impacts to wetlands and open waters. The plan shall be signed and sealed by a Professional Engineer licensed to practice in the State of Delaware.

If the Contractor finds that additional stream and/or wetland impacts are necessary, the Contractor shall submit a preliminary layout of the impacts to the Engineer and obtain written permission to proceed forward with a final design submittal. The Contractor shall submit three (3) copies of the final alternative stream diversion plan, supporting computations, maps, tables, etc. to the Engineer. The Engineer will forward the Contractor's alternative plan to the Department's Environmental Studies Office and the Department's Stormwater Engineer.

The Department's Environmental Studies Office will make application for permit modifications through the appropriate permitting authorities. It shall be the Contractor's responsibility to provide all necessary supporting paperwork required for the submission of the modification request to the appropriate permitting agency. The Environmental Studies Office will advise the Engineer of any missing or additional information needed to process the permit modification.

In preparing the proposed alternative stream diversion plan, it is the Contractor's responsibility to comply with all applicable hydrologic and hydraulic engineering standards in effect regarding capacity of the system and potential surface water impacts upstream and downstream of the stream diversion. The Contractor shall adhere to all requirements in the Delaware Erosion & Sediment Control Handbook, latest edition. The Contractor's proposed alternative stream diversion plan shall be reviewed and approved by the Department's Stormwater Engineer prior to installation or initiation of work on the stream diversion system.

The Department does not warrant or guarantee the approval of any Contractor's proposed alternative stream diversion plan by any permitting authority including the Department's Stormwater Engineer. Denial of the Contractor's alternate plan, long review times, or multiple submissions to any or all permitting authorities to gain approval shall not relieve the Contractor from its obligation to complete the project within the timeframes established in the Contract. The contractor should anticipate a two-month turnaround time between contractor submission and permitting agency approval of the permit modification(s). No additional time or payment shall be made for delays resulting from the Contractor failing to allow for proper turnaround time for permit modification approval.

Dewatering of the work area shall be accomplished in accordance with Sections 110 & 111 of the Standard Specifications. The Contractor shall acquire any dewatering or well permits needed to complete

the work and provide a copy of the permit to the Engineer prior to the initiation of any pumping of groundwater.

Materials and Construction Methods:

The Contractor shall install and test the approved stream diversion system to demonstrate its effectiveness to the satisfaction of the Engineer prior to any disturbance of the existing structure. This shall also include proper erosion and sediment control in accordance with the plans and all laws, regulations, policies, guidelines, and permits. Any deficiencies found by the Engineer shall be corrected by the Contractor at no additional cost to the Department.

All Material and Construction requirements for components used in the stream diversion system such as sand bags, geotextiles, steel sheet piles, stone, etc. which are otherwise described in the Standard Specifications are incorporated herein by reference and shall conform to the requirements in the appropriate Section of the Standard Specifications.

Method of Measurement:

The quantity of Stream Diversion will not be measured.

Basis of Payment:

The quantity of stream diversion will be paid for at the Contract lump sum price. Price and payment will constitute full compensation for all materials and labor, including, but not limited to, all sand bags, steel sheeting, diversion pipes, pumps, sediment retaining devices, riprap, geotextiles, stilling wells, sump pits and/or any excavation necessary; as well as installation and maintenance of all items during operation, and for removal of all items after they have served their purpose and restoration of the stream to preconstruction lines and grades except as provided for by the plans. Cost associated with repairing, replacing and maintaining the stream diversion items shall be included in the lump sum bid price.

The stream diversion system is designed to overtop in high flow events. Any damage during an overtopping event, including necessary cleaning and rebuilding of the stream diversion system shall be paid under force account. Payment will not be made for any stream diversion materials installed prior to approval from the Engineer.

All materials used for the stream diversion system shall remain the property of the Contractor after removal. Payment shall also include design and preparation of all plan submittals and supporting paperwork and copies, permit acquisition costs, and all labor, equipment, tools, and incidentals necessary to complete the stream diversion operation.

Payment for dewatering of the work area shall be in accordance with Sections 111 & 207 of the standard specifications.

7/26/2010

270500 - DEWATERING BAG**Description:**

This work consists of furnishing, placing, maintaining and removing a dewatering bag used to remove sediment from the effluent of a dewatering operation.

Materials:

A. Fabric. The dewatering bag shall be constructed of a non-woven geotextile fabric conforming to the following properties:

<u>Properties</u>	<u>Values</u>	<u>Test Method</u>
Weight	10 oz/yd ² (min)	ASTM D-3776
Tensile Strength	250 lb (min)	ASTM D-4632
Puncture Resistance	165 lb (min)	ASTM D-4833
Flow Rate	70 gal/min-ft ² (max)	ASTM D-4491
Permittivity	1.3 sec ⁻¹ (max)	ASTM D-4491
Bursting Strength	550 psi (min)	ASTM D-3786
UV Resistance	70% (min)	ASTM D-4355
AOS	150 micron (max)	ASTM D-4751

B. Seams. The dewatering bag construction shall consist of double-sewn seams, to form a continuous surface except for the inlet opening. The seams shall have a minimum strength of 100 lb/in, when tested in accordance with ASTM d-4884.

C. Inlet Opening. The dewatering bag shall have an inlet opening capable of accommodating at maximum a 4" diameter hose. The opening shall be such that it can be sealed tightly around the effluent hose to prevent non-filtered water from escaping.

Construction Methods:

Construction. Dewatering bags shall be placed at locations designated on the plans or as approved by then Engineer. The dewatering bags discharge pipe shall be tightly sealed at the inlet and the pumping rate shall not exceed the manufacturer recommendations. The dewatering effluent shall be discharged without causing any erosion between the dewatering bag and the outlet. The method of erosion control shall be approved by the Engineer.

Maintenance. When the dewatering bag cannot readily pass any more water as determined by the Engineer, a new dewatering bag shall be furnished and placed.

The Contractor shall properly remove and dispose of the dewatering bag when it is replaced or when it is no longer needed. Additional straps may be necessary to safely transport the dewatering bag after it has been filled with sediment.

Performance Requirement. To be considered acceptable, the dewatering bag shall filter all effluent so that soil particles retained on a #100 sieve (150 microns) are captured in the bag and removed from the discharge water.

Method of Measurement:

Each acceptable dewatering bag is counted, each. Each replacement bag, required when the previous bag is discarded, is also counted, each.

Basis of Payment:

The price and payment for each measured dewatering bag, paid for at the Contract unit price, will constitute full compensation for the work of furnishing, placing, maintaining and removing the dewatering bag. This work includes, but is not limited to, excavating and preparing the bag site (foundation and outfall);

removing the dewatering bag and its contents; restoring the bag site, if needed (with grass seed and mulch); and supplying materials, labor, equipment, tools and incidentals required to complete the work.

11/21/03

401644 - SUPERPAVE, TYPE C HOT-MIX, 115 GYRATIONS, PG 64-22 (CARBONATE STONE)
401645 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 64-22 (CARBONATE STONE)
401646 - SUPERPAVE, TYPE C HOT-MIX, 205 GYRATIONS, PG 64-22 (CARBONATE STONE)

401647 - SUPERPAVE, TYPE B HOT-MIX, 115 GYRATIONS, PG 64-22
401648 - SUPERPAVE, TYPE B HOT-MIX, 160 GYRATIONS, PG 64-22
401649 - SUPERPAVE, TYPE B HOT-MIX, 205 GYRATIONS, PG 64-22

401650 - SUPERPAVE, TYPE C HOT-MIX, 115 GYRATIONS, PG 70-22 (CARBONATE STONE)
401651 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 70-22 (CARBONATE STONE)
401652 - SUPERPAVE, TYPE C HOT-MIX, 205 GYRATIONS, PG 70-22 (CARBONATE STONE)

401653 - SUPERPAVE, TYPE B HOT-MIX, 115 GYRATIONS, PG 70-22
401654 - SUPERPAVE, TYPE B HOT-MIX, 160 GYRATIONS, PG 70-22
401655 - SUPERPAVE, TYPE B HOT-MIX, 205 GYRATIONS, PG 70-22

401656 - SUPERPAVE, TYPE C HOT-MIX, 115 GYRATIONS, PG 76-22 (CARBONATE STONE)
401657 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 76-22 (CARBONATE STONE)
401658 - SUPERPAVE, TYPE C HOT-MIX, 205 GYRATIONS, PG 76-22 (CARBONATE STONE)

401659 - SUPERPAVE, TYPE B HOT-MIX, 115 GYRATIONS, PG 76-22
401660 - SUPERPAVE, TYPE B HOT-MIX, 160 GYRATIONS, PG 76-22
401661 - SUPERPAVE, TYPE B HOT-MIX, 205 GYRATIONS, PG 76-22

401662 - SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 115 GYRATIONS, PG 64-22

401663 - SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22

401664 - SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 205 GYRATIONS, PG 64-22

401665 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 64-22, PATCHING
401666 - SUPERPAVE, TYPE B HOT-MIX, 160 GYRATIONS, PG 64-22, PATCHING
401667 - SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG-64-22, PATCHING

401668 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG-64-22, WEDGE
401669 - SUPERPAVE, TYPE B HOT-MIX, 160 GYRATIONS, PG-64-22, WEDGE

401704 - SUPERPAVE, TYPE C HOT-MIX, 115 GYRATIONS, PG 64-22, (NON-CARBONATE STONE)

401705 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 64-22, (NON-CARBONATE STONE)

401706 - SUPERPAVE, TYPE C HOT-MIX, 205 GYRATIONS, PG 64-22, (NON-CARBONATE STONE)

401707 - SUPERPAVE, TYPE C HOT-MIX, 115 GYRATIONS, PG 70-22, (NON-CARBONATE STONE)

401708 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 70-22, (NON-CARBONATE STONE)

401709 - SUPERPAVE, TYPE C HOT-MIX, 205 GYRATIONS, PG 70-22, (NON-CARBONATE STONE)

401710 - SUPERPAVE, TYPE C HOT-MIX, 115 GYRATIONS, PG 76-22, (NON-CARBONATE STONE)

401711 - SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 76-22, (NON-CARBONATE STONE)

401712 - SUPERPAVE, TYPE C HOT-MIX, 205 GYRATIONS, PG 76-22, (NON-CARBONATE STONE)

Description:

The following Subsections of the Standard Specifications shall be applicable: 401.01, 401.03 - 401.10, 401.12, and 401.13. All other subsections have been modified herein.

The Contractor shall read and thoroughly understand the requirements of the QA/QC specification as defined in item 401699. It is the responsibility of the Contractor to determine all costs associated with meeting these requirements and to include them in the per ton bids for the various Superpave bituminous concrete items. The Contractor shall also be aware that the pay adjustment factors in item 401699 will be applied to the Superpave bituminous concrete payments to determine the bonus or penalty for the item.

Materials:

Materials for hot-mix, hot-laid bituminous concrete shall conform to the requirements of Subsections 823.01, 823.05- 823.17, and 823.25 - 823.28 of the Standard Specifications and the following.

Asphalt Binder:

The asphalt binder shall meet the requirements of Superpave PG 64-22, PG 70-22, or PG 76-22 performance grade asphalt, as referenced in the Plans, according to M-320, Table 1 and tested according to AASHTO PP6 with the following test ranges:

TEST PROCEDURE	AASHTO REFERENCE	SPECIFICATION LIMITS
Temperature, C	M-320	Per Grade
Original DSR, $G^*/\sin(\delta)$	T-315	1.00 - 2.00 kPa
RTFO DSR, $G^*/\sin(\delta)$	T-315	2.20 - 5.00 kPa
PAV DSR, $G^*/\sin(\delta)$	T-315	1400 - 5000 kPa
BBR Creep Stiffness	T-313	90.0 - 300.0 kPa
BBR — value	T-313	0.300 - 0.440

Substitution of a higher temperature grade will require prior approval by the Engineer.

Recycled Materials:

The percentage allowance of recycled materials (recycled asphalt pavement and/or shingles) shall be controlled through the use of the Materials & Research recycled mixture program available through the Materials & Research Section. The program can be used by the Contractor to determine which materials and combinations of materials can be used to meet the specified material on the contract.

If the Contractor proposes to use a combination of materials that are not covered by this program, the mix design shall be submitted and reviewed by the Engineer.

Shingles:

Only shingles reclaimed from shingle manufacturers such as tabs, punch-outs, and damaged new shingles shall be allowed in the mixture. Post-consumer shingles or used shingles shall not be permitted in the mixture and all shingles shall be free of all foreign material and moisture. Fiberglass-backed and organic felt-backed shingles shall be kept separately and both materials shall not be used in the same mixture at the same time. The shingles shall be broken down in the mixing process with 100% passing the ½ in (12.5 mm) sieve. Shipping, handling, and shredding costs are incidental to the price of Superpave item.

Mineral Aggregate:

The mineral aggregate employed in the target gradation of the job mix formula (JMF) shall conform to Section 805 and the following criteria. These criteria apply to the combined aggregate blend.

DESIGN ESAL'S (MILLIONS)	COARSE AGGREGATE ANGULARITY ¹ (% MIN)		FINE AGGREGATE ANGULARITY ² (% MIN)		CLAY CONTENT ³ (% - MIN)	FLAT AND ELONGATED ⁴ (% - MAX)
	≤ 100 MM	> 100 MM	≤ 100 MM	> 100 MM		
< 0.3	55/-	-/-	-	-	40	-
0.3 to < 3	75/-	50/-	40	40	40	10
3 to <10	85/80 ⁵	60/-	45	40	45	
10 < 30	95/90	80/75	45	40	45	
30	100/100	100/100	45	45	50	

¹Coarse Aggregate Angularity is tested according to ASTM D5821.

²Fine Aggregate Angularity is tested according to AASHTO TP-33.

³Clay Content is tested according to AASHTO T176.

⁴Flat and Elongated is tested according to ASTM 4791 with a 5:1 aspect ratio.

⁵ 85/80 denotes that 85% of the coarse aggregate has one fractured face and 80% has two or more fractured faces.

The following source properties apply to the individual aggregates in the aggregate blend for the proposed JMF.

TEST METHOD	SPECIFICATION LIMITS
Toughness, AASHTO T96 Percent Loss, Maximum	40
Soundness, AASHTO T104 Percent Loss, Maximum for five cycles	20
Deleterious Materials, AASHTO T112 Percent, Maximum	10
Moisture Sensitivity, AASHTO T283 Percent, Minimum	80

For any roadway with a minimum average daily traffic volume (ADT) of 8000 vehicles and a posted speed of 35 mph (60 kph) or greater, the polish value of the composite aggregate blend shall be greater than 8.0 when tested according to Maryland State Highway Administration MSMT 411 – “Laboratory Method of Predicting Frictional Resistance of Polished Aggregates and Pavement Surfaces.” RAP shall be assigned a value of 4.0. The Contractor shall supply all polish values to the Engineer upon request.

Mineral Filler:

The mineral filler shall conform to AASHTO M17.

Mixture Requirements:

Mix Design. Develop and submit a job mix formula for each mixture according to AASHTO R35. Each mix design shall be capable of being produced, placed, and compacted as specified.

Gradation: The FHWA Superpave 0.45 Power Chart with the recommended restricted zone shall be used to define permissible gradations for the specified mixture. Type C shall be either a No.4 (4.75 mm), 3/8” (9.5 mm), or 1/2” (12.5 mm) Nominal Maximum Aggregate Size Hot-Mix. Unless otherwise noted in the Plans, the Type C shall meet the 3/8” (9.5 mm) Nominal Maximum Aggregate Size. Type B Hot-Mix shall be the 3/4” (19.0 mm) Nominal Maximum Aggregate Size and the Bituminous Concrete Base Course (BCBC) shall be the 1” (25.0 mm) Nominal Maximum Aggregate Size. Target values for percent passing each standard sieve for the design aggregate structure shall comply with the Superpave control points and should avoid the

restricted zone. Percentages shall be based on the washed gradation of the aggregate according to AASHTO T11.

In addition to the results of the material requirements specified above, the following material properties shall be provided by the contractor: bulk specific gravity G_{sb} , apparent specific gravity G_{sa} , and the absorption of the individual aggregate stockpiles to be used, tested according to AASHTO T84 and AASHTO T85 and reported to three decimal places along with the specific gravity of the mineral filler to be used, tested according to AASHTO T100 and reported to three decimal places.

Superpave Gyratory Compactive (SGC) Effort:

The Superpave Gyratory Compaction effort employed throughout mixture design, field quality control, or field quality assurance shall be as indicated below. All mixture specimens tested in the SGC shall be compacted to N_M . Height data provided by the SGC shall be employed to calculate volumetric properties at N_I , N_D , and N_M .

Superpave Gyratory Compactive (SGC) Effort:

DESIGN TRAFFIC LEVEL (MILLION ESAL'S)	$N_{INITIAL}$	N_{DESIGN}	$N_{MAXIMUM}$
0.3 to < 3	7	75	115
3 to < 30	8	100	160
30	9	125	205

Volumetric Design Parameters. The design aggregate structure at the target asphalt cement content shall satisfy the volumetric criteria below:

DESIGN ESAL'S (MILLION)	REQUIRED DENSITY (% OF THEORETICAL MAXIMUM SPECIFIC GRAVITY)			VOIDS-IN-MINERAL AGGREGATE (% - MINIMUM)					VOIDS FILLED WITH ASPHALT (% - MINIMUM)
	N _{INITIAL}	N _{DESIGN}	N _{MAX}	NOMINAL MAX. AGGREGATE (MM)					
				25.0	19.0	9.5	12.5	4.75	
0.3 to < 3	≤ 90.5	96.0	98.0	12.5	13.5	15.5	14.5	16.5	65.0 - 78.0
3 to < 10	89.0								65.0 - 75.0 ¹
10 < 30									
30									

Air voids (V_a) at N_{design} shall be 4.0% for all ESAL designs. Air voids (V_a) at N_{max} shall be a minimum of 2.0% for all ESAL designs.

The dust to binder ratio for the mix having aggregate gradations above the Primary Control Sieve (PCS) Control Points shall be 0.6-1.2. For aggregate gradations below the PCS Control Points, the dust to binder ratio shall be 0.8-1.6. For the No. 4 (4.75 mm) mix, the dust to binder ratio shall be 0.9-2.0 whether above or below the PCS Control Points.

For 3/8" (9.5 mm) Nominal Maximum Aggregate Size mixtures, the specified VFA range shall be 73.0% to 76.0% and for 4.75 mm Nominal Maximum Size mixtures, the range shall be 75 % to 78% for design traffic levels ≥ 3 million ESALs.

Gradation Control Points:

The combined aggregates shall conform to the gradation requirement specified in the following table when tested according to T-11 and T-27.

Nominal Maximum Aggregates Size Control Points, Percent Passing										
	25.0 MM		19.0 MM		12.5 MM		9.5 MM		4.75 MM	
SIEVE SIZE	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX
37.5 MM	100	-	-	-	-	-	-	-	-	-
25.0 MM	90	100	100	-	-	-	-	-	-	-
19.0 MM	-	90	90	100	100	-	-	-	-	-
12.5 MM	-	-	-	90	90	100	100	-	100	-
9.5 MM	-	-	-	-	-	90	90	100	95	100
4.75 MM	-	-	-	-	-	-	-	90	90	100
2.36 MM	19	45	23	49	28	58	32	67	-	-
1.18 MM	-	-	-	-	-	-	-	-	30	60
0.075 MM	1	7	2	8	2	10	2	10	6	12

Note: The aggregate's gradation for each sieve must fall within the minimum and maximum limits.

Gradation Classification:

The Primary Control Sieve (PCS) defines the break point of fine and coarse mixtures. The combined aggregates shall be classified as coarse graded when it passes below the Primary Control Sieve (PCS) control point as defined below. All other gradations shall be classified as fine graded.

PCS CONTROL POINT FOR MIXTURE NOMINAL MAXIMUM AGGREGATES SIZE (% PASSING)					
Nominal maximum Aggregates Size	25.0 mm	19.0 mm	12.5 mm	9.5 mm	4.5 mm
Primary Control Sieve	4.75 mm	4.75 mm	2.36 mm	2.36 mm	1.18 mm
PCS Control Point	40	47	39	47	30-60

Plant Production Tolerances:

Volumetric Property	Superpave Criteria
Air Voids (V_a) at (%) N_m Air Voids (V_a) at N_{design} (%)	2.0 (min) 5.5 (max)
Voids in Mineral Aggregate (VMA) at N_{design} 25.0 mm Bituminous Concrete Base Course 19.0 mm Type B Hot-Mix 12.5 mm Type C Hot-Mix 9.5 mm Type C Hot-Mix 4.5 mm Type C Hot-Mix	-1.2 +2.0

Design Evaluation:

The contractor shall furnish a Job Mix Formula (JMF) for review and approval. The Engineer may elect to evaluate the proposed JMF and suitability of all materials. All materials requested by the Engineer shall be provided at the contractor's expense to the Central Laboratory in Dover in a timely manner upon request. To verify the complete mixture design and evaluate the suitability of all materials, the following approximate quantities are required:

5.25 gal (20 liters) of the asphalt binder;
0.13 gal (0.5 liters) sample of liquid heat-stable anti-strip additive;
254 lb. (115 kg) of each coarse aggregate;
154 lb. (70 kg) of each intermediate and fine aggregate;
22 lb. (10 kg) of mineral filler; and
254 lb. (115 kg) of RAP, when applicable.

The proposed JMF shall include the following:

Plot of the design aggregate structure on the FHWA Superpave 0.45 power chart showing the maximum density line, Superpave control points, and recommended restricted zone.

Plot of the three trial asphalt binder contents at $\pm 0.5\%$ gyratory compaction curves where the percent of maximum specific gravity ($\% \text{ of } G_{mm}$) is plotted against the log base ten of the number of gyrations ($\log (N)$) showing the applicable criteria for N_p , N_d , and N_m .

Plot of the percent asphalt binder by total weight of the mix (P_b) versus the following:

$\% \text{ of } G_{mm}$ at N_d , VMA at N_d , VFA at N_d , Fines to effective asphalt binder (P_{be}) ratio, and unit weight (kg/m^3) at both N_d and N_m .

Summary of the consensus property standards test results for the design aggregate structure, summary of the source property standards test results for the individual aggregates in the design aggregate structure, target value of the asphalt binder content, and a table of G_{mm} of the asphalt mixture for the four trial asphalt binder contents determined according to AASHTO T209.

The JMF shall also include the NCAT Ignition Oven calibration for the specific materials utilized for this mix.

Construction.

Weather Limitations. Place mix only on dry, unfrozen surfaces and only when weather conditions allow for proper production, placement, handling, and compacting.

Compaction:

Compaction shall be tested and paid per Item 401699 - Quality Control/Quality Assurance of Bituminous Concrete .05 (b) Pavement Construction - Tests and Evaluations.

Method of Measurement and Basis of Payment:

Method of Measurement and Basis of Payment will be in accordance with Subsections 401.14 and 401.15 of the Standard Specifications.

The item 401699, will define adjustment factor to be applied to the bituminous concrete payments for bonus or penalty.

1/06/2010

401699 - QUALITY CONTROL/QUALITY ASSURANCE OF BITUMINOUS CONCRETE

.01 Description.

This item shall govern the Quality Control/Quality Assurance Testing for supplying hot-mix asphalt plant materials and constructing hot-mix asphalt pavements.

The Contractor shall be responsible for providing the quality level of materials and construction incorporated into the Contract that will meet the requirements of the Contract. The Contractor shall perform all necessary quality control inspection, sampling, and testing. The Engineer will evaluate all materials and construction for acceptance. The procedures for Quality Control and Acceptance are described in this Section.

.02 Definitions.

Acceptable Quality Level (AQL): That level of percent within limits (PWL) to which the Engineer will consider the work completely acceptable.

Acceptance Plan: Factors that comprise the Engineer's determination of the degree of compliance with contract requirements and value of the product. These factors include the Engineer's sampling, testing, and inspection.

Delaware Asphalt Pavement Association (DAPA): The organization representing the interests of hot-mix asphalt producers and Contractors. The Engineer has a copy of the DAPA officers' names and point(s) of contact.

Dispute Resolution: The procedure used to resolve conflicts resulting from discrepancies between the Engineer's and the Contractor's results of sufficient magnitude to impact payment. The testing will take place at a location and time mutually agreeable by both the Engineer and the Contractor.

Full Depth Construction – Construction of an adequate pavement box on a subgrade and subbase prepared by the contractor

Independent Assurance: An unbiased and independent verification of the Quality Assurance system used, and the reliability of the test results obtained in regular sampling and testing activities. The results of Independent Assurance are not to be directly used as a basis of material acceptance.

Job Mix Formula (JMF)/Mixture Identification (ID): The target values for individual aggregate size gradation percentages and the asphalt percentage, the sources of each of the component materials, the proposed proportions of component materials to be used to meet those target values, the asphalt proportion, and the mixing temperature. The Engineer will assign uniquely individual mixture identification for each JMF submitted and approved.

Lower Quality Index (QL): The index reflecting the statistic related to the lower boundary to which a sample (or sample statistic) may deviate from the target value and still be considered acceptable.

Mean: A statistical measure of the central tendency – the average value.

Operational Day: A day in which the Engineer has approved a lane closure for the Contractor to perform work within an approved MOT plan.

Percent Within Limits (PWL): That amount of material or workmanship that has been determined, by statistical method, to be within the pre-established characteristic boundary(ies).

Qualified Laboratory: A laboratory mutually agreed upon by both DAPA and the Engineer as having proper test equipment that has been calibrated in accordance to AASHTO.

Qualified Technician: Personnel mutually agreed upon by both DAPA and the Engineer as having adequate training, experience, and abilities to perform the necessary testing. The minimum qualifications are either a recognized nationally accredited or certified Superpave testing certificate or been working in hot-mix asphalt testing for at least one year.

Quality Assurance (QA): All those planned and systematic actions necessary to provide adequate confidence that a product or service will satisfy given requirements for quality.

Quality Control (QC): The sum total of the activities performed by the Contractor in order to assure that the product meets contract requirements.

Quality Control (QC) Plan: The detailed description of the type and frequency of inspection, sampling, and testing deemed necessary to measure and control the various properties governed by the Specifications. The QC Plan must address the actions needed to keep the process in control, detect when the process is going out of control, and responses to correct the situation(s).

Quality Level Analysis: A statistical procedure that provides a method for estimating the percentage of each lot or subplot of material, product, item of construction, or completed construction that may be expected to be within specified tolerances.

Standard Deviation: A term used in statistics to indicate the value calculated from the square root of the difference between the individual measurements in a group and their average. Standard deviation is calculated by taking the square root of the sum of the squares of the differences of each of n values and the mean value, this sum first divided by $(n-1)$.

Target Value: The acceptable value for a controlling characteristic of a product. The JMF will establish each of these values for the material.

Test Methods: Shall be AASHTO test methods. Copies of these test methods shall be available at each qualified laboratory.

Upper Quality Index (QU): The index reflecting the statistic related to the upper boundary to which a sample (or sample statistic) may deviate from the target value and still be considered acceptable.

Volumetric Properties: Air voids, voids in mineral aggregates (VMA), voids filled with asphalt (VFA), and dust to effective asphalt.

.03 Equipment.

(a) Material Production Test Equipment.

The Contractor shall establish, maintain, and operate a qualified testing laboratory at the production plant site of sufficient size and layout that will accommodate the testing operations of both the Contractor and the Engineer. The Contractor shall maintain all the equipment used for handling, preparing, and testing materials in proper operating condition. For any laboratory equipment malfunction, the Contractor shall remedy the situation within one working day or the Engineer may reject production. In the case of an equipment malfunction, and while waiting for repairs to equipment, the Engineer may elect to test the material at either another production facility or the Engineer's laboratory to obtain payment factors.

The following shall be the minimum calibrations for the referenced equipment:

- SUPERPAVE^R Gyratory Compactor: once every year; verified once every month by the Engineer.
- Ovens: once every three months, verified once every month.
- Vacuum Container and Gauge (Rice Bowls): once every three months, verified once every month.
- Balances and Scales: once every year, verified once every month.
- Thermometers: once a year; verified once every month.
- Gyratory Compactor molds and base plates: once every year
- Mechanical Shakers: once every year
- Sieve Verifications: once every year

All calibrations shall be documented and on file for review by the Engineer at any time.

(b) Pavement Construction Test Equipment.

The Contractor shall furnish and use in-place density gauges, or coring equipment, or both, as necessary to meet the requirements of these Specifications.

.04 Quality Control (QC) Plan.

(a) Material Production QC.

(1) Job Mix Formula – Material Production.

The Contractor shall submit for approval to the Engineer the job mix formula (JMF) design of the component materials and target characteristic values for each mixture proposed for use. Once the JMF is submitted to the Engineer, the Engineer will have up to three weeks to review the submitted information. However, a provision for a more timely approval is available to the Contractor; first, the Contractor shall submit the proper documentation on Pinepave mixture design software for the Engineer's approval. After that approval from the Engineer, the Contractor shall produce the new mixture for a non-Department project. The Engineer will test the material, by taking three series per the specifications. If the Engineer's test results are within the specifications, then the mixture will be approved by the Engineer for Department projects.

The component materials design shall include designating the source and the expected proportion (within 1 percent for the aggregate components, and within 0.1 percent for the other components) of each component to be used in order to produce workable hot-mix asphalt having the specified properties. For plant component feed adjustments, RAP can be considered in the same manner as an individual aggregate component. The JMF target characteristic values include the mixing temperature range, core temperature range for gyrations, the percentage of the asphalt cement component (both total and virgin), and the percentages of the aggregate amounts retained on the sieves to be addressed by the JMF as shown in Table 1.

The Contractor shall provide an ignition oven correction number for each JMF. The Contractor shall also supply to the Engineer weighed material of each JMF so correction numbers can be established for the Engineer's equipment for Dispute Resolution samples.

Prior to starting production of a new mixture, the Contractor shall submit a JMF. For any mixture that has a 20% or greater failure rate on any combined volumetric criteria, the JMF will not be approved for use on Department contracts. In order to be approved, a re-design of the mixture will have to be completed by the Contractor for review and approval by the Engineer. The Contractor shall uniquely title each JMF. The Contractor shall submit test data with each JMF and tests performed by a Qualified Laboratory on representative materials, verifying the adequacy of the design. Refer to the specifications for each mix type in order to determine the design requirements. The JMF sieve percentage values shall conform to the ranges shown in Table 1.

If there is a change in the source of any of the component materials, other than asphalt, if there is a change in the proportions of the aggregate components or the percent passing for each sieve by more than 5 percent from the submitted JMF, or if there is a change in the percentage of the asphalt cement component by 0.2 percent or more, which causes the volumetrics to change from the originally submitted JMF, a new JMF is required. Also, if the asphalt cement target percentage is lowered, all volumetric criteria must still be achieved.

According to the Contractor's QC Plan, the Contractor shall inform the Engineer of any proposed changes to an existing JMF. The Contractor shall notify the Engineer by electronic mail of the proposed changes. The Engineer will reply to the proposed changes within one operational day and notify the Contractor of the effective date of the changes.

Although a new JMF is not required, the Contractor must notify the Engineer of any change in the proportions of the components. This notification shall include the total change made from the approved JMF proportions, and the effective time of the change.

All submitted JMF's shall correspond to the Pinepave mixture design software. The Engineer, for evaluation of the submitted JMF, will use the first three test samples. These test results acquired during production shall be within the following range compared to the submitted JMF on the Pinepave mixture design software: G_{mm} : ± 0.030 and G_{mb} : ± 0.040

Table 1 - Aggregate Gradation - JMF and Control Point Information										
Sieves to be addressed by JMF/Range values are percentages passing by weight										
Sieve Size mm (inch)	4.75 mm	4.75mm Range	9.5 mm	9.5mm Range	12.5 mm	12.5mm Range	19.0 mm	19.0mm Range	25.0 mm	25.0mm Range
37.5(1.5)	No		No		No		No		Yes	100
25.0(1.0)	No		No		No		Yes	100	Yes	90-100
19.0 (3/4)	No		No		Yes	100	Yes	90-100	Yes	20-90
12.5(1/2)	Yes	100	Yes	100	Yes	90-100	Yes	23-90	Yes	
9.5 (3/8)	Yes	95-100	Yes	90-100	Yes	28-90	Yes		Yes	
4.75(#4)	Yes	90-100	Yes	32-90	Yes		Yes		Yes	

Table 1 - Aggregate Gradation - JMF and Control Point Information**Sieves to be addressed by JMF/Range values are percentages passing by weight**

Sieve Size mm (inch)	4.75 mm	4.75mm Range	9.5 mm	9.5mm Range	12.5 mm	12.5mm Range	19.0 mm	19.0mm Range	25.0 mm	25.0mm Range
2.36(#8)	Yes		Yes	32-67	Yes	28-58	Yes	23-49	Yes	19-45
(#16)	Yes	30-60	Yes		Yes		Yes		Yes	
(#30)	Yes		Yes		Yes		Yes		Yes	
(#50)	Yes		Yes		Yes		Yes		Yes	
(#100)	Yes		Yes		Yes		Yes		Yes	
.075(#200)	Yes	6-12	Yes	2-10	Yes	2-10	Yes	2-8	Yes	1-7

(2) Process Control – Material Production.

The Contractor shall submit in writing (letter or electronic mail) a QC Plan from each proposed production plant to the Engineer; no hot-mix asphalt material will be accepted until the Engineer approves the QC Plan. This plan must be submitted to the Engineer on an annual basis for review and approval prior to material production. The Engineer will send a signed copy back to the Contractor stating that it is approved. The approved QC Plan shall govern contractor operations.

The following are considered significant violations to the Contractor's QC Plan:

Using testing equipment that is knowingly out of calibration or is not working properly.

Reporting false information such as test data, JMF information, or any info requested by DelDOT

When the Contractor fails to comply to their approved QC Plan in reference to materials testing

Substantial deviations to AASHTO or DelDOT procedures when running tests, sampling stockpiles, or testing hot mix.

The use of any material not listed in the JMF.

The use of the wrong PG graded asphalt.

If samples fall within the Contractors action points in the QC Plan but the Contractor fails to take the corrective action in the approved QC Plan

If a Contractor is found in violation of any of these items, they will receive a written warning for their first violation. If the Contractor is found in violation a second time on any of the criteria, they will forfeit any bonus from that day's production. If the Contractor is found in violation a third time on any of the criteria, they will receive a five percent (5%) deduction for that day's production. If the Contractor is found in violation a fourth time, the plant will not be approved for production until such time that the Contractor addresses the violation of the QC plan to the satisfaction of the Engineer. If the Engineer approves the changes in advance, the Contractor may make changes to the QC Plan. All changes shall be submitted and approved in writing by the Engineer.

The QC Plan shall include actions that will assure all materials and products will conform to the specifications, whether manufactured or processed by the Contractor, or procured from suppliers, subcontractors, or vendors. The Contractor shall perform the inspection and tests required to substantiate product conformance to contract requirements. The Contractor shall document QC inspections and tests, and provide copies to the Engineer when requested. The Contractor shall maintain records of all inspections and tests for at least one year. The records shall include the date, time, and nature of deficiency or deficiencies found; the quantities of material involved until the deficiency was corrected; and the date, time, and nature of corrective actions taken.

In the QC Plan, the Contractor shall detail the type and frequency of inspection, sampling, and testing deemed necessary to measure and control the various properties of material and construction governed by the Specifications. The QC Plan shall include the following elements as a minimum:

Production Plant – make, type, capacity, and location.

Production Plant Calibration – components and schedule; address documentation.

Personnel – include name and telephone number for the following individuals:

Person responsible for quality control.

Qualified technician(s) responsible for performing the inspection, sampling, and testing.

Person who has the authority to make corrective actions on behalf of the Contractor.

Testing Laboratory – state the frequency of accuracy checks and calibrations of the equipment used for testing; address documentation.

Locations where samples will be obtained and the sampling techniques for each test

Load number of QC samples (1-10 if QA sample is not within trucks 1-10)

Tests to be performed and their normal frequency; the following, at a minimum, shall be conducted:

Mixture Temperature: each of the first five trucks, and each load that is sampled for QC or acceptance testing.

Gradation analysis of aggregate (and RAP) stockpiles – one washed gradations per week for each aggregate stockpile; RAP: five gradations and asphalt cement contents for dedicated stockpiles where new material is not being added; one gradation and asphalt cement content test per week for stockpiles where material is continually being added to the stockpile.

Gradation analysis of non-payment sieves

Dust to effective asphalt calculation

Moisture content analysis of aggregates – daily.

Gradation analysis of the combined aggregate cold feed – one per year per mixture.

Bulk specific gravity and absorption of blended material – one per year per mixture.

Ignition Oven calibration – one per year per mixture.

Hot-Bins: one per year per mixture.

Others, as appropriate.

Procedures for reporting the results of inspection and tests (include schedule).

Procedures for dealing with non-compliant material or work.

Presentation of control charts. The Contractor shall plot the results of testing on individual control charts for each characteristic. The control charts shall be updated within one working day as test results for each subplot become available. The control charts shall be easily and readily accessible at the plant laboratory. The following parameters shall be plotted from the testing:

Asphalt cement content.

Volumetrics (air voids, voids in mineral aggregates [VMA])

Gradation values for the following sieves:

- 4.75 mm (#4).
- 2.36 mm (#8).
- 0.075 mm (#200).

Operational guidelines (trigger points) to address times when the following actions would be considered:

Increased frequency of sampling and testing.

Plant control/settings/operations change.

JMF adjustment.

JMF change (See Section .04(a)(1)).

Change in the source of the component materials.

Calibration of material production equipment (asphalt pump, belt feeders, etc.).

Rejection of material.

When any point of non-compliance with the QC plan, or material not meeting the Specifications, comes to the attention of either the Contractor or the Engineer, the other party shall be notified immediately, and the Contractor shall take appropriate corrective actions. Failure to take corrective actions immediately shall be cause for rejection of material or work by the Engineer.

(b) Pavement Construction – Process Control.

The Contractor shall perform Quality Control of pavement compaction by testing in-place pavement with a density gauge or by testing cores extracted from the pavement. The use of the nuclear density gauge shall conform to ASTM D2950; the use of other density gauges shall be as per the manufacturer's recommendations and approved by the Engineer. The Contractor may use any method to select locations for the Quality Control.

.05 Acceptance Plan.

(a) Material Production – Tests and Evaluations.

The Engineer will conduct acceptance tests. The Engineer will directly base acceptance on the acceptance test results, the asphalt cement quality, the Contractor's QC Plan work, and the comparisons of the acceptance test results to the QC test results. The Engineer may elect to utilize test results of the Contractor in some situations toward judging acceptance. All acceptance tests shall be performed by qualified technicians at qualified laboratories following AASHTO or DelDOT procedures, and shall be evaluated using Quality Level Analysis.

The Contractor shall supply, capture, and mark samples, as directed, from delivery trucks before the trucks leave the production plant. The sample shall represent the material produced by the Contractor, and shall be of sufficient size to allow the Engineer to complete all required acceptance tests. The Engineer will direct the Contractor when to capture these samples, on a statistically random, unbiased basis, established before production begins each day based upon the anticipated production tonnage. The captured sample shall be from the Engineer specified delivery truck; if the Contractor visually observes the specified delivery truck sample and does not want this sample to be sampled and tested for acceptance, that delivery truck will not be sent to a Department project. The next visually acceptable delivery truck to the Contractor shall be sampled for acceptance testing.

The first sample of the production day will be randomly generated by the Engineer between loads 0 and 12 (0-250 tons). Subsequent samples will be randomly generated by the Engineer on 500-ton sub-lots for the production day. Unacceptable samples may be a basis for rejection of material if the QC plan is not followed as approved for sample retrieval. If the Contractor wishes to perform parallel tests with the Engineer, or to capture samples to be retained for possible Dispute Resolution, each of the samples for these purposes shall be obtained at the same time and location as the acceptance test sample. Either splitting a large sample or getting multiple samples that equally represent the material is acceptable. The Engineer will perform all splitting and handling of samples after they are obtained by the Contractor.

The Engineer will evaluate and accept the material on a lot basis. All the material within a lot shall have the same JMF (mixture ID). The lot size shall be targeted for 2000 tons or a maximum period of three days, whichever is reached first. If the 2000th ton target lot size is achieved during a production day, the lot size shall extend to the end of that production day. The Contractor may interrupt the production of one JMF in order to produce different material; this type of interruption will not alter the determination of the size or limits of material represented by a lot. The Engineer will evaluate each lot on a subplot basis. The size for each subplot shall be 100 to 500 tons and testing for the sub lots will be completed on a daily basis. For each subplot, the Engineer will evaluate one sample.

The target size of sub-lots within each lot, except for the first sample of the production day, is equal-sized 500 ton sub lots and will be based upon anticipated production, however, more or fewer sublots, with differing sizes, may result due to the production schedule and conditions. If the actual production is less than anticipated, and it's determined a sample will not be obtained (based upon the anticipated tonnage), a new sample location will be determined on a statistically random, unbiased basis based upon the new actual production. If the actual production is going to be 50 tons or greater over the anticipated sub lot production, a new sample location will be determined on a statistically random, unbiased basis based upon the new actual production. The Engineer will combine the evaluation and test results for all of the applicable sublots in order to evaluate each individual lot.

If the Engineer is present, and the quantity exceeds 25 tons, a statistically random sample will be used for analysis. When the anticipated production is less than 100 tons and greater than 25 tons, and the Engineer is not present, the contractor shall randomly select a sample using the Engineer's random location program. The captured sample shall be placed in a suitable box, marked to the attention of the Engineer, and submitted

to the Engineer for testing. A box sample shall also be obtained by the contractor at the same time and will be used as the Dispute Resolution sample if requested by the Engineer. The contractor shall also obtain one liquid asphalt sample (1 pint) per grade of asphalt used per day and properly label it with all pertinent information.

The Engineer will conduct the following tests in order to characterize the material for the pavement compaction quality, and to judge acceptance and the pay adjustment for the material:

AASHTO T312 – Preparing a mixture samples using a gyratory compactor.
AASHTO T166, Method C (Rapid Method) – Bulk specific gravity of compacted samples.
AASHTO T308 – Asphalt cement content.
AASHTO T30 – Aggregate gradations, using samples from the asphalt cement content test.
AASHTO T209 – Theoretical maximum specific gravity.
ASTM Provisional Test Method – Rapid Drying of Compacted and Loose Bituminous Asphalt Specimens using Vacuum Drying Method

(b) Pavement Construction – Tests and Evaluations.

The Engineer will directly base acceptance on the compaction acceptance test results, and on the inspection of the construction, the Contractor's QC Plan work, ride smoothness as referenced in the contract documents, lift thickness as referenced in the contract documents, joint quality as referenced in the contract documents, surface texture as referenced in the contract documents, and possibly the comparisons of the acceptance test results to the independent test results. For the compaction acceptance testing, the Engineer will sample the work on a statistically random basis, and will test and evaluate the work using lots.

Prior to paving a road segment, the Contractor shall notify the Engineer of any locations within that road segment that may not be suitable to achieve minimum (93%) compaction due to existing conditions. The Contractor shall schedule and hold a meeting in the field with the Engineer in order to discuss all areas that may potentially be applicable to Table 5a before paving starts. Areas that will be considered for Table 5a will be investigated in accordance to the method described in Appendix B. If this meeting is not held prior to paving, no areas will be considered for Table 5a. Areas of allowable exemptions that will not be cored include the following: partial-depth patch areas, driveway entrances, paving locations of less than 100 tons, areas around manholes and driveway entrances, and areas of paving that are under 400 feet in continuous total length and/or 5 feet in width.

The exempt areas around manholes will be a maximum of 4 feet transversely on either side from the center of the manhole, and 20 feet longitudinally on either side from the center of the manhole. The exempt areas around driveway entrances shall be the entire width of the driveway, and 3 feet from the edge of the longitudinal joint next to the driveway. Areas of exemption that will be cored for informational purposes only shall include: areas where the mat thickness is less than three times the nominal maximum aggregate size as directed by the Engineer, violations of Section 401.08 in the Standard Specifications as directed by the Engineer, and areas shown to contain questionable subgrade properties as proven by substantial yielding under a fully legally loaded truck. Failure to obtain core samples in these areas will result in zero payment for compaction regardless of the exempt status.

The Engineer will evaluate and accept the compaction work on a daily basis. Payment for the compaction will be calculated by using the material production lots as referenced in **.05 Acceptance Plan (a) Material Production – Tests and Evaluation** and analyzing the compaction results over the individual days covered in the material production lot. The compaction results will be combined with the material results to obtain a payment for this item.

The minimum size of a compaction lot shall be 100 tons. If the compaction lot is between 101 and 1000 tons, the Engineer shall randomly determine four compaction acceptance test locations. If the compaction lot is between 1001 and 1500 tons, the Engineer shall randomly determine six compaction acceptance test locations. If the compaction lot is between 1501 and 2000 tons, the Engineer shall randomly determine eight compaction acceptance test locations. If the compaction lot is greater than 2000 tons, the Engineer shall randomly determine two compaction acceptance test locations per 500 tons.

If a randomly selected area falls within an Engineer approved exemption area, the Engineer will select one more randomly generated location to be tested per the requirements of this Specification. If that cannot be accomplished, or if an entire location has been declared exempt, the compaction testing shall be performed

as per these Specifications but a note will be added to the results that the location was an Engineer approved exempt location.

Testing locations will be a minimum of 1.5 feet from the newly placed longitudinal joint and 50 feet from a new transverse joint. If the Contractor chooses to cut companion cores, they shall be located within one foot of the Engineers cores along the longitudinal direction and in-line with the Engineers cores in the longitudinal plane.

Exactly at the locations marked by the Engineer, the Contractor shall cut a core, 6 inches in diameter, through the full lift depth. Cores submitted that are not from the location designated by the Engineer will not be tested and will be paid at zero pay.

The Contractor shall notify the Engineer prior to starting paving operations with approximations of the tonnage to be placed. The Contractor is then responsible for notifying the appropriate Engineer test personnel within 12 hours of material placement. The Engineer will then have 24 hours to mark the core locations. After determination of locations, the Contractor shall complete testing within two operational days of the locations being marked. If the cores are not cut within two operational days, the area in question will be paid at zero pay for compaction testing.

The Contractor shall provide any traffic control required for the structural number investigation, sampling, and testing work at no additional cost to the Department.

The Contractor shall cut each core with care in order to prevent damaging the core. The pavement shall have a maximum temperature of 140 °F when cores are cut from it. Immediately upon removal of a core from the roadway, the Contractor shall adequately label it. The Contractor shall protect the core by supplying a 6-inch plastic concrete cylinder mold, or an approved substitute, and placing the core in it. If more than one core is in the same mold, the Contractor shall place paper between them. The Contractor shall attach a completed QC test record for the representative area to the corresponding core. The Engineer will also complete a test record for areas tested for the QA report and provide to Materials & Research. At the end of every production day, the Contractor shall deliver the cores to the Engineer for testing, processing, and report distribution.

The Contractor shall repair the core hole per Appendix A, Repairing Core Holes in Hot-Mix Asphalt Pavements. Core holes shall be filled immediately. Failure to repair core holes at the time of coring will result in zero pay for compaction testing for the area in question.

The Engineer will conduct the following tests on the applicable portion of the cores in order to evaluate their quality:

AASHTO T166, Method C (Rapid Method) – to determine the bulk specific gravity of the cores.

AASHTO T209 – to calculate the theoretical maximum specific gravity and the density of the non-compacted mixtures.

ASTM Provisional Test Method – Rapid Drying of Compacted and Loose Bituminous Asphalt Specimens using Vacuum Drying Method.

The Engineer will use the average of the last five test values of the same JMF (mixture ID) material at the production plant in order to calculate the average theoretical maximum specific gravity of the cores. The average will be based on the production days test results and as many test results needed from previous days production to have an average of five samples. If there are less than five values available, the Engineer will use the JMF design value in addition to the available values to calculate the average theoretical maximum specific gravity.

.06 Payment and Pay Adjustment Factors.

The Contractor shall include the costs for all materials, labor, equipment, tools, and incidentals necessary to meet the requirements of this specification in the bid price per ton for the hot-mix asphalt. Payment to the Contractor for the hot-mix asphalt item(s) will be based on the Contract price per ton and the pay adjustments described in this specification. The Engineer will determine pay adjustments for the hot-mix asphalt item(s) based on the Acceptance Plan. The Engineer will determine both a pay adjustment for the material and a pay adjustment for the pavement construction. Note that the material portion of the total pay

adjustment is 70 percent and the pavement construction portion is 30 percent. For replaced material or work, the Engineer will not apply the Pay Adjustment applicable to the material or work replaced; a new Pay Adjustment will be calculated based on the qualities of the new material. Even if one portion of the pay adjustment (material or construction) is not applied, the Engineer may apply the pay adjustment to the other portion. All adjustments (bonus or penalty) shall be paid under this item number in the contract.

(a) Material Production – Pay Adjustment.

The Engineer will determine the material pay adjustment by evaluating the production material based on the following parameters:

Gradation of the 2.36 mm (#8) sieve.
Gradation of the 0.075 mm (#200) sieve.
Asphalt cement content.
Air void content

Using the JMF target value, the single test tolerance (from Table 3), and the test values, the Engineer will use the following steps to determine the material pay adjustment factor for each lot of material:

1. For each parameter, calculate the mean value and the standard deviation of the test values for the lot to the nearest 0.1 unit.
2. For each parameter, calculate the Upper Quality Index (QU):
$$QU = ((JMF \text{ target}) + (\text{single test tolerance}) - (\text{mean value})) / (\text{standard deviation}).$$
3. For each parameter, calculate the Lower Quality Index (QL):
$$QL = ((\text{mean value}) - (JMF \text{ target}) + (\text{single test tolerance})) / (\text{standard deviation}).$$
4. For each parameter, locate the values for the Upper Payment Limit (PU) and the Lower Payment Limit (PL) from Table 2 – Quality Level Analysis by the Standard Deviation Method. (Use the column for “n” representing the number of sublots in the lot. Use the closest value on the table when the exact value is not listed).
5. Calculate the PWL for each parameter from the values located in the previous step:
$$PWL = PU + PL - 100.$$
6. Calculate each parameter’s contribution to the payment adjustment by multiplying its PWL by the weight factor shown in Table 3 for that parameter.
7. Add the calculated adjustments of all the parameters together to determine the Composite PWL for the lot.
8. From Table 4, locate the value of the Pay Adjustment Factor corresponding to the calculated PWL.
9. For each lot, determine the final material price adjustment:

Final Pay Adjustment =

(Lot Quantity) x (Item Bid Price) x (Pay Adjustment Factor) x 70%. This final pay calculation will be paid to the tenth of a percent.

In lieu of being assessed a pay adjustment penalty, the Contractor may choose to remove and replace the material at no additional cost to the Department. If the PWL of any single material characteristic is below 60, the Engineer may require the removal and replacement of the material at no additional cost to the Department.

The test results from the Engineer on production that is less than 100 tons will be combined with the two most recently completed Engineer tests with the same Mixture ID to calculate payment for the lot encompassing the single test. If that cannot be accomplished, the approved JMF will be used to calculate payment for the lot encompassing the single test. Payment for previously closed lots will not be affected by the analysis.

When a sample is out of the acceptable tolerance for any Materials pay criteria, that sample will be isolated. For payment purposes, the test result of the out of acceptable tolerance sample will be combined with the two previous acceptable samples of the same JMF and analyzed per this specification. The material that is considered out of the acceptable tolerance will only include the material within the represented sub-lot (i.e., a maximum of 500 tons). If the previous acceptable test result is from the previous production day, only the material produced on the second production day will be considered out of tolerance. All future sub lots will not include the isolated test.

If, during production, a QA sample test result does not meet the acceptable tolerances and the Contractor QC sample duplicates the QA sample test result, the Contractor can make an appropriate change to the mixture (within the JMF boundaries), and request to have that sample further isolated. If this request is approved, and the Contractor has made a change, the third load after the change will be tested. If that sample test result shows compliance with the specifications, the material that is considered out of the acceptable tolerance will include the material from the previous acceptable test result to the third load after the initially sampled and tested sample. If the sample does not meet the specification requirements, the Engineer will no longer accept material. Production may resume when changes have been made and an acceptable sample and test result is obtained.

Table 2 – Quality Level Analysis by the Standard Deviation Method							
PU or PL	QU and QL for “n” Samples						
	n = 3	n = 4	n = 5	n = 6	n = 7	n = 8	n = 9
100	1.16	1.50	1.79	2.03	2.23	2.39	2.53
99		1.47	1.67	1.80	1.89	1.95	2.00
98	1.15	1.44	1.60	1.70	1.76	1.81	1.84
97		1.41	1.54	1.62	1.67	1.70	1.72
96	1.14	1.38	1.49	1.55	1.59	1.61	1.63
95		1.35	1.44	1.49	1.52	1.54	1.55
94	1.13	1.32	1.39	1.43	1.46	1.47	1.48
93		1.29	1.35	1.38	1.40	1.41	1.42
92	1.12	1.26	1.31	1.33	1.35	1.36	1.36
91	1.11	1.23	1.27	1.29	1.30	1.30	1.31
90	1.10	1.20	1.23	1.24	1.25	1.25	1.26
89	1.09	1.17	1.19	1.20	1.20	1.21	1.21
88	1.07	1.14	1.15	1.16	1.16	1.16	1.17
87	1.06	1.11	1.12	1.12	1.12	1.12	1.12
86	1.04	1.08	1.08	1.08	1.08	1.08	1.08
85	1.03	1.05	1.05	1.04	1.04	1.04	1.04
84	1.01	1.02	1.01	1.01	1.00	1.00	1.00
83	1.00	0.99	0.98	0.97	0.97	0.96	0.96
82	0.97	0.96	0.95	0.94	0.93	0.93	0.93
81	0.96	0.93	0.91	0.90	0.90	0.89	0.89
80	0.93	0.90	0.88	0.87	0.86	0.86	0.86
79	0.91	0.87	0.85	0.84	0.83	0.82	0.82
78	0.89	0.84	0.82	0.80	0.80	0.79	0.79
77	0.87	0.81	0.78	0.77	0.76	0.76	0.76
76	0.84	0.78	0.75	0.74	0.73	0.73	0.72
75	0.82	0.75	0.72	0.71	0.70	0.70	0.69
74	0.79	0.72	0.69	0.68	0.67	0.66	0.66

Table 2 – Quality Level Analysis by the Standard Deviation Method							
PU or PL	QU and QL for “n” Samples						
	n = 3	n = 4	n = 5	n = 6	n = 7	n = 8	n = 9
73	0.75	0.69	0.66	0.65	0.64	0.63	0.63
72	0.74	0.66	0.63	0.62	0.61	0.60	0.60
71	0.71	0.63	0.60	0.59	0.58	0.57	0.57
70	0.68	0.60	0.57	0.56	0.55	0.55	0.54
69	0.65	0.57	0.54	0.53	0.52	0.52	0.51
68	0.62	0.54	0.51	0.50	0.49	0.49	0.48
67	0.59	0.51	0.47	0.47	0.46	0.46	0.46
66	0.56	0.48	0.45	0.44	0.44	0.43	0.43
65	0.52	0.45	0.43	0.41	0.41	0.40	0.40
64	0.49	0.42	0.40	0.39	0.38	0.38	0.37
63	0.46	0.39	0.37	0.36	0.35	0.35	0.35
62	0.43	0.36	0.34	0.33	0.32	0.32	0.32
61	0.39	0.33	0.31	0.30	0.30	0.29	0.29
60	0.36	0.30	0.28	0.27	0.27	0.27	0.26
59	0.32	0.27	0.25	0.25	0.24	0.24	0.24

Table 3 - Material Parameter Weight Factors		
Material Parameter	Single Test Tolerance (+/-)	Weight Factor
Asphalt Content	0.4	0.30
#8 Sive (19 mm or >)	7.0	0.30
#8 Sieve (12.5 mm or <)	5.0	0.30
#200 Sieve (0.075 mm) Sieve	2.0	0.30
Air Voids (4.0% Target)	1.5	0.10

Table 4 - PWL Pay Adjustment Factors	
PWL	Pay Adjustment Factor (%)
100	+5
99	+4
98	+3
97	+2
96	+1
95	0
94	(-1)
93	(-2)
92	(-3)
91	(-4)
PWL (when <91)	(PWL - 100)

(b) Pavement Construction – Pay Adjustments.

The Engineer will determine the pavement construction pay adjustment by evaluating the construction of the pavement, based on the following parameter:

Degree of compaction of the in-place material

Using the test values for the cores, the Engineer will use the following steps to determine the pavement construction pay adjustment for each lot of work. Note that the material portion of the total pay adjustment is 70 percent and the pavement construction portion is 30 percent.

1. Calculate the average density values from the subplot tests values, to the nearest 0.1 unit.
2. Calculate the Degree of Compaction:
Degree of Compaction = $((\text{Core Bulk Specific Gravity}) / (\text{Theoretical Maximum Specific Gravity})) \times 100\%$.
3. The average compaction for the sublots shall be averaged together for the compaction level of the lot. The lots compaction test level shall be averaged to the whole percent.
4. Locate the value of the Payment Adjustment Factor corresponding to the calculated degree of compaction from Table 5 or Table 5a.
5. Determine the pavement construction price adjustment by using the following formula:
Pay adjustment = (Lot Quantity) x (Bid Price) x (Pay Adjustment Factor) x 30%.

Table 5: Compaction Price Adjustment Highway Locations	
Degree of Compaction (%)	Pay Adjustment Factor (%)
>97	-100*
96	-3
95	0
94	0
93	+5
92	0
91	-15

Table 5: Compaction Price Adjustment Highway Locations	
Degree of Compaction (%)	Pay Adjustment Factor (%)
90	-25
89	-30
≤88	-100*

* or remove and replace it at Engineer's discretion

Table 5a: Compaction Price Adjustment Other¹ Locations	
Degree of Compaction (%)	Pay Adjustment Factor (%)
>96	-100*
95	-2
94	0
93	+3
92	0
91	0
90	0
89	-1
88	-5
87	-15
86	-25
85	-30
84	-100*

* or remove and replace at Engineer's discretion

¹ This chart is to be used for areas where the structural value of the area to be paved is less than 1.75 as determined by the Engineer. See Appendix B – Method for Obtaining Cores for Determination of Roadway Structure. This chart is applicable to rehabilitation work only; full depth construction will not be considered for Table 5a.

.07 Dispute Resolution.

Disputes or questions about any test result shall be immediately brought to the attention of the Contractor and the Engineer. When there is a significant alleged discrepancy regarding the Engineer's acceptance test results, the Contractor must claim a dispute within two operational days of the test date. The following dispute resolution procedures will be used.

The Engineer and the Contractor will review the sample quality, the test method, the laboratory equipment, and the laboratory technician. If these factors are not the cause of the dispute, a third party dispute resolution will be used.

For third party resolution testing, it can be either at another Contractor's laboratory, the Engineer's laboratory, or an independent accredited laboratory. Unless otherwise mutually agreed upon by DAPA and the Engineer, the Engineer's qualified laboratory in Dover and qualified personnel shall conduct the necessary testing for third party Dispute Resolution after the Engineer has provided reasonable notice to allow the Contractor to witness this testing.

When disputes over production testing occur, the samples used for Dispute Resolution testing will be those samples the Contractor properly captured, labeled, and stored, as described in the second paragraph

of the section of these specifications titled **.05 Acceptance Plan, (a) Material Production – Tests and Evaluations**. If no samples are available, the original testing results will be used for payment calculations.

Dispute Resolution samples for air void content will be heated by a microwave oven.

If there is a discrepancy between the Engineer's acceptance test result and the Contractor's test result, the Contractor may ask for the Dispute Resolution sample to be tested. If the Dispute Resolution sample substantiates the original acceptance test result, the Contractor, after two such Dispute Resolution samples, will be charged a fee of \$125 for all further Dispute Resolution cores that substantiate the acceptance test result. If the Dispute Resolution sample substantiates the Contractor's test result, the Contractor will not be charged a fee.

When disputes over compaction core test results occur, the Engineer's acceptance core will be used for the dispute resolution sample. The Contractor will be advised on when the testing will occur as referenced above to witness the testing.

The results of the dispute resolution testing shall replace all of the applicable disputed test results for payment purposes.

7/28/11

Appendix A - Repairing Core Holes in Hot-Mix Asphalt Pavement

Description.

This appendix describes the procedure required to acceptably repair core holes in a bituminous concrete pavement.

Materials and Equipment.

The following material shall be available to complete this work:

Patch Material – A DelDOT approved High Performance Cold Patch material shall be used.

The following equipment shall be available to complete this work:

Sponge or other absorbent material – Used to extract water from the hole.

Compaction Hammer – Shall be mechanical, with a flat, circular tamping face smaller than 6 inches in diameter. The tamping head shall be connected to an electrical, pneumatic, or gasoline driven tamping device.

Construction Method.

After core removal from the hole, remove all excess water from within the hole, and prevent water from re-entering the hole.

Place the patch material in lifts no greater than 3 inches. If the hole is deeper than 3 inches, use two lifts of approximately equal depths so that optimum compaction is achieved. Make sure that the patch surface matches the grade of the existing roadway. Make every effort to achieve the greatest possible compaction

Performance Requirements.

The Engineer will judge the patch on the following basis:

The patch shall be well compacted

The patch surface shall match the grade of the surrounding roadway surface.

Basis of Payment.

No measurement or payment will be made for the patching work. The Contractor must gain the Engineer's acceptance of the patching work before the Engineer will accept the material represented by the core.

Appendix B - Method for Obtaining Cores for Determination of Roadway Structure

The Contractor is responsible for obtaining cores in areas that they propose are eligible for compaction price adjustments according to Table 5a in this specification. Table 5a is not applicable for new full-depth pavement box construction. Cores submitted for this process shall be obtained according to the following process.

1. Contact Materials & Research (M&R) personnel to determine if information about the area is already available. If M&R has already obtained cores in the location that is being investigated, the contractor may opt to use the laboratory information for the investigation and not core the area on their own.
2. If M&R does not have information concerning the section of the roadway, the contractor needs to contact M&R to arrange for verification of coring operations. Arrangements shall be made to allow for an individual from M&R to be on the site when the cores are obtained. Cores will be turned over to M&R for evaluation.
3. The contractor is responsible for providing all traffic control and repairing core holes in accordance to 401699 Appendix A – Repairing Core Holes in Hot-Mix Asphalt Pavements.
4. Cores are to be taken throughout the entire project for the area in question. Cores will be spaced, from the start of the project in increments determined based on field and project specifics. Cores will be evenly distributed throughout the project location. The cores will be taken in the center of the lane in question.
5. Additional cores may be taken at other locations, if surface conditions indicate that there may be a substantial difference in the underlying section. The location of these cores should be documented and submitted to M&R.
6. Cores shall be full depth and include underlying materials. If there is a stone base included in the pavement section, at a minimum 1 core must have information concerning the thickness of the base. This is determined by augering to the subgrade surface.
7. The calculations used to determine the structural capacity of the roadway is as follows. If the contractor finds, upon starting the coring process, that the areas are of greater thickness than applicable to Table 5a, they may terminate the coring process on their own and retract the request.

Structural Number Calculations

Each pavement box material is assigned a structural coefficient based upon AASHTO design guides. The structural coefficient is used to determine the total strength of the pavement section.

Materials used in older pavement sections are assigned lower structural coefficients to compensate for aging of the materials. The coefficients used to determine the structural number of an existing pavement are:

Existing Material	Structural Coefficient
HMA	0.32
Asphalt Treated Base	0.26
Soil Cement	0.16
Surface Treatment (Tar & Chip)	0.10
GABC	0.14
Concrete	0 - 0.7*

- * The Structural Coefficient of Concrete is dependent upon the condition of the concrete. Compressive strengths & ASR analysis are used to determine condition – contact the Engineer if this situation arises.

Newly placed materials use a different set of structural coefficients. They are as follows:

New Material	Structural Coefficient
HMA	0.40
Asphalt Treated Base (BCBC)	0.32
Soil Cement	0.20
GABC	0.14

Example:

Location includes placement of a 1.25" Type C overlay on 2.25" Type B. Existing roadway is cored and is shown to consist of 2" HMA on 7" GABC.

Calculation:

For the Type B lift the calculation would be:

$$\begin{array}{rclcl}
 \text{Existing HMA} & 2 * 0.32 & = & 0.64 \\
 \text{GABC} & 7 * 0.14 & = & \underline{0.98} \\
 & & & 1.62
 \end{array}$$

For the Type C lift the calculation would be:

$$\begin{array}{rclcl}
 \text{Newly Placed B} & 2.25 * 0.4 & = & 0.90 \\
 \text{Existing HMA} & 2 * 0.32 & = & 0.64 \\
 \text{GABC} & 7 * 0.14 & = & \underline{0.98} \\
 & & & 2.52
 \end{array}$$

602738- PRECAST CONCRETE RETAINING WALL

Description:

This work consists of furnishing, fabricating, and constructing complete in place the precast reinforced concrete retaining wall(s) and other associated precast structures as specified on the Plans, as described herein and as directed by the Engineer.

Materials:

1. Concrete

Concrete shall conform to Section 812 of the Standard Specifications except as amended herein. Minimum 28 days strength for precast concrete shall be 5076 psi (35 MPa). The Contractor shall develop his own concrete mix design, according to ACI 211.1-81, Standard Practice for Selecting Proportions for Normal, Heavyweight, and Mass Concrete, which shall be submitted to the Engineer for approval. The cement content shall not be less than 26 lb per cubic foot (415 kg per cubic meter). Portland Cement shall be Type I or Type II (ASTM C 150). In a salt water environmental Type II Cement shall be used.

2. Reinforcing Steel

Reinforcing steel shall meet the requirements of ASTM A 615, Grade 400 (AASHTO M 31); and shall be protected with fusion bonded epoxy meeting the requirements of Section 604 of the Standard Specifications.

3. Hardware

All connection hardware shall be hot-dipped galvanized.

4. Closed-Cell Neoprene Sponge

Use elastomer conforming to ASTM D1056, Type 2, Class C.

5. Post-Tensioning Strands

Use ½" (12.7 mm) diameter, 7 wire, uncoated, low-relaxation strands for unbonded post-tensioning, conforming to AASHTO M203, Grade 270 (Grade 1860). Encase strands in polymer sheathing. Use corrosion inhibitor recommended by the manufacture between the strand and sheathing. Provide anchorages, bearing devices, fittings and couplings as shown on the plans and specified by the tendon manufacturer.

6. Joint Wrap

The external wrap shall be as per ASTM C-877, such as EZSeal as manufactured by Press-Seal Gasket Corp. or approved equal.

Design:

The precast concrete retaining wall shall be constructed in accordance with the notes and details in the plans. The allowable soil bearing pressure shall be as shown on the Plans.

If structural dimensions or reinforcement differ from the Plans, the Contractor shall submit design calculations and load ratings for the changed design; and shop drawings showing all pertinent dimensions or reinforcement, reinforcement size and location to the Engineer for approval. The Precast Concrete Retaining Wall design shall be in accordance with the Delaware Department of Transportation "Bridge Design Manual", latest edition, and the AASHTO LRFD Bridge Design Specifications, latest edition. All calculations shall be certified by a registered Professional Engineer in the State of Delaware.

Fabrication Plant:

The fabrication plant for precast concrete retaining wall shall be a National Precast Concrete Association (NPCA) certified plant and pre-approved from the Department.

Fabrication:

1. General

All materials, equipment, processes of manufacture, and the finished sections, including handling, storage, and transportation, shall be subject to inspection and approval. Any defective construction, which may adversely affect the strength or performance of a section, shall be cause for rejection. Rejected sections shall be replaced at no expense to the Department.

2. Forms

The forms used shall be sufficiently rigid and accurate to maintain the retaining wall dimensions within the tolerances hereinafter specified. The retaining wall forms shall be matched so that the internal dimensions from one precast section to the next adjacent section shall not vary by more than 1/2" (13 mm). They shall be well constructed, carefully aligned, substantial and firm, securely braced and fastened together, sufficiently tight to prevent leakage of mortar, and strong enough to withstand the action of mechanical vibrators. All the casting surfaces shall be of a smooth material unless Plans require textured surfaces.

Form ties shall be either the threaded type or the snap-off type, so that no form wires or metal pieces will be left at the surface of the finished concrete. Corners and angles shall be mitered or rounded.

Joints between panel forms shall be made smooth and tight.

3. Curing

The retaining wall shall be cured for a sufficient length of time so that the concrete will develop the specified compressive strength in 28 days or less. Any one of the following methods of curing or combinations thereof shall be used for retaining wall sections:

Steam Curing - The wall sections may be low pressure, steam-cured by a system that will maintain a moist atmosphere.

Water Curing - The wall sections may be water cured by any method that will keep the sections moist.

Forms Left in Place - An accelerated overnight cure accomplished through the use of an external heat source may be used, provided moisture loss from exposed surfaces is minimized.

The maximum temperature increase or decrease shall be 40° F (22° C) per hour. The initial application of the heat shall be two hours after the final placement of concrete to allow the initial set to take place.

4. Testing Requirements

Test Specimen - Concrete compressive strength shall be determined from compression tests made on cylinders. Acceptance of the concrete wall sections with respect to compressive strength will be determined on a basis of production lots. A production lot is defined as a group of wall sections representing 10 wall sections or a single day's production, whichever is less.

During the production of the wall sections, the manufacturer shall randomly sample the concrete in accordance with AASHTO T 141. A single compressive strength sample shall consist of a minimum of 4 cylinders randomly selected for every production lot. Cylinders for compressive strength tests shall be 4" x 8" or as specified by the Engineer prepared and tested in accordance with AASHTO T 23 and T 22, respectively. For every compressive strength sample, a minimum of 2 cylinders shall

be cured in the same manner as the wall sections and tested at approximately 7 days. The average compressive strength of these cylinders will determine the initial strength of the concrete. In addition, 2 cylinders shall be cured in accordance with AASHTO T 23 and tested at 28 days. The average compressive strength of these two cylinders will determine the compressive strength of the production lot.

Acceptability by Cylinder Tests - The compressive strength of the concrete for each production lot as previously defined is acceptable when the compressive strength is equal to or greater than the design concrete strength.

When the compressive strength of any production lot is less than the design concrete strength, the production lot shall be rejected. The rejection shall prevail unless the manufacturer, at his/her own expense, obtains and submits evidence of a type acceptable to the Engineer that the strength and quality of the concrete placed within the wall sections of the production lot are acceptable. If the evidence consists of tests made on cores taken from the wall sections within the production lot, the cores shall be obtained and tested in accordance with the requirements of AASHTO T 24. The core holes shall be plugged and sealed by the manufacturer in a manner such that the wall section will meet all of the test requirements of this Special Provision. Wall sections so sealed shall be considered satisfactory for use.

5. Tolerances

Wall Thickness - Wall thickness shall not be less than the design dimensions by more than 5 percent. A thickness more than that required shall not be cause for rejection.

Length of Section - The under run in length shall not be more than 12"/ft (10 mm/m) of length with a maximum of 1/2" (13 mm) in any box section.

Position of Reinforcement - Clear cover shall be 2" minimum except as noted or detailed on the plans. The maximum variation in the position of the reinforcement shall be $\pm 3/8"$ (± 10 mm), except the cover over the reinforcement for the external surface of the wall shall not be less than 2" (50 mm).

Area of Reinforcement - The areas of steel reinforcement shall be the design steel areas per linear meter. Steel areas greater than those required shall not be cause for rejection. The permissible variation in diameter of any reinforcement shall conform to the tolerances prescribed in the ASTM specification for that type of reinforcement.

Construction Methods:

The foundation on which the retaining wall sections are to be placed shall be a layer of the type of coarse aggregate as specified on the Plans. The bedding areas on which the coarse aggregate will be placed shall be approved by the Engineer. Coarse aggregate shall be carefully placed and tamped to form a solid, unyielding mass with the exposed surface conforming to the form and dimensions shown on the Plans.

Precast sections shall be assembled in accordance with the Plans and approved shop drawings. The wall sections shall be so formed that when they are laid together they will make a continuous line with a smooth face free of appreciable irregularities, and compatible with the permissible tolerances of this Special Provision.

Care shall be exercised to insure proper matching and aligning of joints of adjacent sections. The joints shall consist of mortar filled shear keyways. The keyway surfaces shall be given a medium abrasive grit blast, 2000 psi (14 MPa) waterblast or a thorough wire brushing at the plant within four days prior to leaving the plant. Mortar for the keyway shall be a non-shrinking, non-metallic mortar having a minimum compressive strength at 28 days of 5000 psi (35 MPa). Before applying the mortar, the surfaces shall be clean of all dirt, dust, and other foreign matter. The surfaces shall be wetted, but no free water shall be allowed to remain in the keyway. The mortar shall be prepared, placed, and cured in accordance with the manufacturer's recommendations.

The fill side of the joint shall be covered with a minimum of a 9" (225 mm) wide wrap centered on the joint unless noted otherwise on the Plans. Care shall be exercised to keep the joint wrap in its proper location during backfilling.

The wall section length shall not exceed that which permits lifting, moving, and placing of the section without any bending, distortion, or stress being induced therein. Devices or holes shall be permitted in each wall section for the purpose of handling. However, not more than four holes may be cast or drilled in each section. The holes shall be tapered unless drilled, and before backfilling, the tapered holes shall be filled with portland cement mortar, or with precast concrete plugs which shall be secured with portland cement mortar or other approved adhesive. Drilled holes shall be filled with portland cement mortar. Holes shall be covered on the fill side with the joint wrap material previously specified. This wrap shall have a minimum length and width of 9" (225 mm) or 2" beyond any edge, whichever is greater.

Method of Measurement:

The quantity of item 602738 - Precast Concrete Retaining Wall will be measured as the number of cubic yards (cubic meters) of concrete placed and accepted. The volume will be computed using the dimensions shown on the plans with no allowance for form deflection. No deduction in the computed volume of precast concrete will be made for conduits, anchors, bolts, handling devices, post-tensioning ducts, etc.

The quantity of reinforcing bar will not be measured.

Basis of Payment:

The quantity of Precast Concrete Retaining Wall will be paid for at the Contract unit price per cubic yard (cubic meter) for item 602738. Price and payment will constitute full compensation for furnishing all materials, including reinforcing bar, related to the precast retaining wall units; designing, fabricating and installing the units on site; for all labor, tools, equipment and necessary incidentals to complete the work. Price and payment will also constitute full compensation for all materials, labor, tools, equipment and incidentals necessary to construct structures associated with the retaining wall as specified on the Plans. Excavation, backfill, backfilling, and coarse aggregate will be paid separately under their respective bid items of this Contract.

1/26/12

602739- PRECAST CONCRETE RIGID FRAME

Description:

This work consists of furnishing, fabricating, and constructing complete in place the precast reinforced concrete rigid frame(s) and other associated precast structures (footings, headwalls, etc.) as specified on the Plans, as described herein and as directed by the Engineer.

Materials:

1. Concrete

Concrete shall conform to Section 812 of the Standard Specifications except as amended herein. Minimum 28 days strength for precast concrete shall be 5000 psi (35 MPa). The Contractor shall develop his own concrete mix design, according to ACI 211.1-81, Standard Practice for Selecting Proportions for Normal, Heavyweight, and Mass Concrete, which shall be submitted to the Engineer for approval. The cement content shall not be less than 700 lb. per cubic yard (415 kg per cubic meter). Portland Cement shall be Type I or Type II (ASTM C 150). In a salt water environmental Type II Cement shall be used.

2. Reinforcing Steel

Reinforcing steel shall meet the requirements of AASHTO M 31/M 31M, Grade 60 (Grade 400) (AASHTO M 31); and shall be protected with fusion bonded epoxy meeting the requirements of Section 604 of the Standard Specifications.

3. Hardware

All connection hardware shall be hot-dipped galvanized.

4. Closed-Cell Neoprene Sponge

Use elastomer conforming to ASTM D1056, Type 2, Class C.

5. Post-Tensioning Strands

Use ½" (12.7 mm) diameter, 7 wire, uncoated, low-relaxation strands for unbonded post-tensioning, conforming to AASHTO M203, Grade 270 (Grade 1860). Encase strands in polymer sheathing. Use corrosion inhibitor recommended by the manufacture between the strand and sheathing. Provide anchorages, bearing devices, fittings and couplings as shown on the plans and specified by the tendon manufacturer.

6. Joint Wrap

The external wrap shall be as per ASTM C-877, such as EZSeal as manufactured by Press-Seal Gasket Corp. or approved equal.

Design:

The precast reinforced concrete rigid frame shall be constructed in accordance with the notes and details in the plans. The allowable soil bearing pressure shall be as shown on the Plans.

If structural dimensions or reinforcement differ from the Plans, the Contractor shall submit design calculations and load ratings for the changed design; and shop drawings showing all pertinent dimensions or reinforcement, reinforcement size and location to the Engineer for approval. The design shall be in accordance with the Delaware Department of Transportation "Bridge Design Manual", latest edition, and the AASHTO LRFD Bridge Design Specifications, latest edition. The loading shall be AASHTO HL-93 or Delaware Legal Load, whichever governs. Load Ratings shall be calculated using the BRASS program and shall include ratings for Load and Resistance Factor (LRFR) loading and Delaware legal loads. All calculations shall be certified by a registered Professional Engineer in the State of Delaware.

Fabrication Plant:

The fabrication plant for precast concrete rigid frame shall be a National Precast Concrete Association (NPCA) certified plant and pre-approved from the Department.

Fabrication:

1. General

All materials, equipment, processes of manufacture, and the finished sections, including handling, storage, and transportation, shall be subject to inspection and approval. Any defective construction, which may adversely affect the strength or performance of a section, shall be cause for rejection. Rejected sections shall be replaced at no expense to the Department.

2. Forms

The forms used shall be sufficiently rigid and accurate to maintain the rigid frame dimensions within the tolerances hereinafter specified. The rigid frame forms shall be matched so that the internal dimensions from one precast section to the next adjacent section shall not vary by more than 1/2" (13 mm). They shall be well constructed, carefully aligned, substantial and firm, securely braced and fastened together, sufficiently tight to prevent leakage of mortar, and strong enough to withstand the action of mechanical vibrators. All the casting surfaces shall be of a smooth material.

Form ties shall be either the threaded type or the snap-off type, so that no form wires or metal pieces will be left at the surface of the finished concrete. Corners and angles shall be mitered or rounded.

Joints between panel forms shall be made smooth and tight.

3. Curing

The rigid frame shall be cured for a sufficient length of time so that the concrete will develop the specified compressive strength in 28 days or less. Any one of the following methods of curing or combinations thereof shall be used for rigid frame sections:

Steam Curing - The rigid frame sections may be low pressure, steam-cured by a system that will maintain a moist atmosphere.

Water Curing - The rigid frame sections may be water cured by any method that will keep the sections moist.

Forms Left in Place - An accelerated overnight cure accomplished through the use of an external heat source may be used, provided moisture loss from exposed surfaces is minimized.

The maximum temperature increase or decrease shall be 40° F (22° C) per hour. The initial application of the heat shall be two hours after the final placement of concrete to allow the initial set to take place.

4. Testing Requirements

Test Specimen - Concrete compressive strength shall be determined from compression tests made on cylinders. Acceptance of the concrete rigid frame sections with respect to compressive strength will be determined on a basis of production lots. A production lot is defined as a group of rigid frame sections representing 10 rigid frame sections or a single day's production, whichever is less.

During the production of the rigid frame sections, the manufacturer shall randomly sample the concrete in accordance with AASHTO T 141. A single compressive strength sample shall consist of a minimum of 4 cylinders randomly selected for every production lot. Cylinders for compressive strength tests shall be 4" x 8" or as specified by the Engineer prepared and tested in accordance with AASHTO T 23 and T 22, respectively. For every compressive strength sample, a minimum of 2

cylinders shall be cured in the same manner as the rigid frame sections and tested at approximately 7 days. The average compressive strength of these cylinders will determine the initial strength of the concrete. In addition, 2 cylinders shall be cured in accordance with AASHTO T 23 and tested at 28 days. The average compressive strength of these two cylinders will determine the compressive strength of the production lot.

Acceptability by Cylinder Tests - The compressive strength of the concrete for each production lot as previously defined is acceptable when the compressive strength is equal to or greater than the design concrete strength.

When the compressive strength of any production lot is less than the design concrete strength, the production lot shall be rejected. The rejection shall prevail unless the manufacturer, at his/her own expense, obtains and submits evidence of a type acceptable to the Engineer that the strength and quality of the concrete placed within the rigid frame sections of the production lot are acceptable. If the evidence consists of tests made on cores taken from the rigid frame sections within the production lot, the cores shall be obtained and tested in accordance with the requirements of AASHTO T 24. The core holes shall be plugged and sealed by the manufacturer in a manner such that the rigid frame section will meet all of the test requirements of this Special Provision. Rigid frame sections so sealed shall be considered satisfactory for use.

5. Tolerances

Internal Dimensions - The internal dimension shall vary not more than $-0''/+1/4''$ ($-0\text{ mm}/+25\text{ mm}$) from the design dimensions.

Top Slab and Wall Thickness - The top slab and wall thickness shall not be less than the design dimensions by more than 5 percent. A thickness more than that required shall not be cause for rejection.

Length of Opposite Surfaces - Variations in laying lengths of two opposite surfaces of the rigid frame sections shall not be more than $1/8''/\text{foot}$ ($10\text{ mm}/\text{m}$) of internal span, with a maximum of $5/8''$ (16 mm) for all sizes through $7'$ (2100 mm) internal span, and a maximum of $3/4''$ (19 mm) for internal spans greater than $7'$ (2100 mm).

Length of Section - The under run in length shall not be more than $1/8''/\text{foot}$ ($10\text{ mm}/\text{m}$) of length with a maximum of $1/2''$ (13 mm) in any box section.

Position of Reinforcement - Clear cover shall be 2" minimum except as noted or detailed on the plans. The maximum variation in the position of the reinforcement shall be $\pm 3/8''$ ($\pm 10\text{ mm}$), except the cover over the reinforcement for the external surface of the top slab shall not be less than 2" (50 mm) for earth covers less than $3'$ (0.9 m).

Area of Reinforcement - The areas of steel reinforcement shall be the design steel areas per linear foot (linear meter). Steel areas greater than those required shall not be cause for rejection. The permissible variation in diameter of any reinforcement shall conform to the tolerances prescribed in the ASTM specification for that type of reinforcement.

Construction Methods:

The foundation on which the footings are to be placed shall be a layer of the type of coarse aggregate as specified on the Plans. The bedding areas on which the coarse aggregate will be placed shall be approved by the Engineer. Coarse aggregate shall be carefully placed and tamped to form a solid, unyielding mass with the exposed surface conforming to the form and dimensions shown on the Plans.

Precast sections shall be assembled in accordance with the recommendations of the manufacturer and as approved by the Engineer in the field. The rigid frame sections shall be so formed that when they are laid together they will make a continuous line of rigid frames with a smooth interior free of appreciable irregularities, and compatible with the permissible tolerances of this Special Provision.

Care shall be exercised to insure proper matching and aligning of joints of adjacent sections. The joints shall consist of mortar filled shear keyways. The keyway surfaces shall be given a medium abrasive

grit blast, 2000 psi (14 MPa) waterblast or a thorough wire brushing at the plant within four days prior to leaving the plant. Mortar for the keyway shall be a non-shrinking, non-metallic mortar having a minimum compressive strength at 28 days of 5000 psi (35 MPa). Before applying the mortar, the surfaces shall be clean of all dirt, dust, and other foreign matter. The surfaces shall be wetted, but no free water shall be allowed to remain in the keyway. The mortar shall be prepared, placed, and cured in accordance with the manufacturers recommendations.

The joint exterior shall be covered with a minimum of a 9" (225 mm) wide wrap centered on the joint. Care shall be exercised to keep the joint wrap in its proper location during backfilling.

The section length shall not exceed that which permits lifting, moving, and placing of the section without any bending, distortion, or stress being induced therein. Devices or holes shall be permitted in each rigid frame section for the purpose of handling. However, not more than four holes may be cast or drilled in each section. The holes shall be tapered unless drilled, and before backfilling, the tapered holes shall be filled with portland cement mortar, or with precast concrete plugs which shall be secured with portland cement mortar or other approved adhesive. Drilled holes shall be filled with portland cement mortar. Holes shall be covered on the exterior with the joint wrap material previously specified. This wrap shall have a minimum length and width of 9" (225 mm) or 2" beyond any edge, whichever is greater.

No construction equipment except for compaction shall be permitted to pass over the rigid frame until the fill height has reached the bottom of the pavement subbase. Hauling of materials over the rigid frame shall be limited as directed, and in no case shall legal load limits specified in Section 105.12 of the Standard Specifications be exceeded unless permitted in writing.

Method of Measurement:

The quantity of item 602739 - Precast Concrete Rigid Frame will be measured as the number of cubic yards (cubic meters) of concrete placed and accepted. The volume will be computed using the dimensions shown on the plans with no allowance for form deflection. No deduction in the computed volume of precast concrete will be made for conduits, anchors, bolts, handling devices, post-tensioning ducts, etc.

The quantity of reinforcing bar will not be measured.

Basis of Payment:

The quantity of Precast Concrete Rigid Frame will be paid for at the Contract unit price per cubic yard (cubic meter) for item 602739. Price and payment will constitute full compensation for furnishing all materials, including reinforcing steel, related to the precast rigid frame units; designing, fabricating and installing the units on site; for all labor, tools, and equipment and necessary incidentals to complete the work. Price and payment will also constitute full compensation for all materials including reinforcing steel, labor, tools, equipment and incidentals necessary to construct structures associated with the arch (footings, headwalls, etc.) as specified on the Plans. Excavation, backfill, backfilling, and coarse aggregate will be paid separately under their respective bid items of this contract.

1/26/12

712531 - CHANNEL BED FILL

Description:

This work consists of salvaging, stockpiling and placing natural channel bed fill (on-site material) or the furnishing, hauling, and placing similar natural channel bed fill (off-site material) in accordance with the notes and details on the Plans, the Special Provisions, and as directed by the Engineer.

Materials and Construction Methods:

The plan quantity includes the total volume of material necessary for Channel Bed Fill at the locations and dimensions as shown on the plans. This volume will be provided from on-site material, off-site material or a combination thereof. However, all on-site material must be utilized as Channel Bed Fill before any off-site material may be used. Off-site material shall not be used without the approval of the Engineer. It is the Contractor's responsibility to determine if sufficient quantity of Channel Bed Fill will be available on-site and to furnish additional materials as needed.

The material to be used for Channel Bed Fill shall be determined from the native channel bed material present at the project site and in portions of the existing stream immediately upstream and downstream. The existing natural channel bed material may consist of, but not limited to, natural sediments, silt, sand, gravel, pebbles, small stones and all like material and shall constitute the on-site material to be used as Channel Bed Fill. Any existing riprap material shall be excluded from use as Channel Bed Fill. The depth of material acceptable as Channel Bed Fill shall be determined in the field. The existing natural channel bed material shall be excavated from the existing channel bottom within the project limits prior to the removal of any existing substructure elements. Excavation shall be paid under its respective item, but completed in accordance with this item. On-site channel bottom materials shall be stockpiled on-site and kept separate from all other excavation or borrow materials. All stockpiles shall be properly stabilized.

If the volume of on-site material is inadequate, additional off-site material to be utilized as Channel Bed Fill shall have a coloration, shape and gradation similar in appearance to the native channel bed material. Any stone or gravel materials shall be naturally rounded riverbed material or gravel and shall be uncut. If gradation requirements are not provided in the Plans, the Contractor shall have a sieve analysis performed on a sample of the existing streambed material. This sample shall be taken from a location either directly upstream or downstream from each site where the Channel Bed Fill is to be placed and shall be a sample of the streambed surface armoring material, not an augered sample. The new stone shall match as closely as possible to the D_{min} , D_{50} , D_{90} , and D_{max} of the taken sample. The sample size shall consist of a minimum of 200 pieces of the existing streambed surface armoring materials. The results of the sieve analysis and the proposed gradation and sources of additional off-site material shall be submitted to the Engineer for approval.

In areas to receive Channel Bed Fill, the voids of the proposed riprap shall be filled using Borrow Type B prior to the placement of any Channel Bed Fill. The voids shall be filled such that the tops of some individual riprap stones are still visible. Borrow Type B shall be paid under its respective item. Once complete, Channel Bed Fill shall be placed at the locations and dimensions as shown on the plans.

Method of Measurement:

The quantity of Special Borrow for Channel Bed Fill will be measured by cubic yards of material placed and accepted.

Basis of Payment:

The quantity of Channel Bed Fill will be paid for at the Contract unit price per cubic yard. Price and payment will constitute full compensation for salvaging, stockpiling, maintenance of any stockpiles, furnishing, hauling, and installing all materials; for all sample gathering, sieve analysis and submittals associated with use of off-site material; and for all labor, equipment and other incidentals necessary to complete the work. Excavation of all natural streambed material shall be paid under its respective item. Furnishing and placement of Borrow Type B shall be paid under its respective item.

12/7/04

- 748506 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 4"**
748507 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 6"
748508 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 8"
748509 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 12"
748510 - PERMANENT PAVEMENT STRIPING, SYMBOL/LEGEND, EPOXY RESIN PAINT
748535 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 4"
748536 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 6"
748537 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 8"
748538 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 10"
748539 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 12"
748540 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 16"
748548 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 5"
748549 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 10"
748557 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 3"
748559 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 5"
748568 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 9"
748569 - PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, BLACK, 14"

Description:

This work consists of striping layout, furnishing and applying white or yellow, epoxy reflectorized pavement markings or black epoxy contrast pavement markings at the locations and in accordance with the patterns indicated on the Plans, or as directed by the Engineer, and in accordance with these specifications.

The white/yellow epoxy marking material shall be hot-applied by spray methods onto bituminous and/or Portland cement concrete pavement surfaces as required by the Plans. Following an application of double drop glass beads of two sizes and upon curing, the resultant epoxy marking shall be an adherent reflectorized stripe of the specified thickness and width that is capable of resisting deformation by traffic. All marking materials shall be certified lead free and free of cadmium, mercury, hexvalent chromium, and other toxic heavy metals.

The black epoxy marking shall be a two-component, hot-spray applied epoxy resin pavement marking material to be used for pavement marking on Portland cement concrete pavement surfaces. Following an aggregate drop, and upon curing, it shall produce an adherent stripe of specified thickness and width capable of resisting wear from traffic. Black contrast pavement markings will be required on all Portland cement concrete pavements.

Materials Requirements:

A. White and Yellow Reflectorized Epoxy

1. Epoxy Composition Requirements:

The epoxy resin composition shall be specifically formulated for use as a pavement marking material and for hot-spray application at elevated temperatures. The type and amounts of epoxy resins and curing agents shall be at the option of the manufacturer, providing the other composition and physical requirements of this specification are met.

The epoxy marking material shall be a two-component (Part A and Part B), 100% solids type system formulated and designed to provide a simple volumetric mixing ratio (e.g. two volumes of Part A to one volume of Part B).

Component A of both white and yellow shall conform to the following requirements:

% BY WEIGHT		
	WHITE:	YELLOW:
Pigments	Titanium Dioxide - 18% Min. (ASTM D476, Type II)	Organic Yellow - 6%-10%
Epoxy Resin	75% Min., 82% Max.	70% Min., 77% Max.

The entire pigment composition shall consist of either titanium dioxide and/or organic yellow pigment. No extender pigments are permitted. The white pigment upon analysis, shall contain a minimum of 16.5% TiO_2 (100% purity).

Epoxy Content-WPE (Component A) - The epoxy content of the epoxy resin will be tested in accordance with ASTM D1652 and calculated as the weight per epoxy equivalent (WPE) for both white and yellow. The epoxy content will be determined on a pigment free basis. The epoxy content (WPE) shall meet a target value provided by the manufacturer and approved by the Department's Material and Research Section (from now on will be addressed as Department). A ± 50 tolerance will be applied to the target value to establish the acceptance range.

Amine Value (Component B) - The amine value of the curing agent shall be tested in accordance with ASTM D2074-66 to determine its total amine value. The total amine value shall meet a target value provided by the manufacturer and approved by the Department. A ± 50 tolerance will be applied to the target value to establish the acceptance range.

Toxicity - Upon heating to application temperature, the material shall not exude fumes which are toxic or injurious to persons or property.

Viscosity - Formulations of each component shall be such that the viscosity of both components shall coincide (within 10%) at a recommended spray application.

2. Physical Properties of Mixed Composition:

Unless otherwise noted, all samples are to be prepared and tested at an ambient temperature of 73 ± 5 F. (23 ± 3 C).

- a. Color. The white epoxy composition when applied at a minimum wet film thickness of 20 ± 1 mils ($500 \mu\text{m}$) as applicable and allowed to dry, shall plot within the boundaries described by the four corner points listed in Tables 1 and 2 of ASTM D 6628-01 when measured in accordance with the test methods prescribed in Section 7 of ASTM D 6628-01.

The yellow epoxy composition when applied at a minimum wet film thickness of 20 ± 1 mils ($500 \mu\text{m}$) as applicable and allowed to dry, shall plot within the boundaries described by the four corner points listed in Tables 1 and 2 of ASTM D 6628-01 when measured in accordance with the test methods prescribed in Section 7 of ASTM D 6628-01.

- b. Directional Reflectance. The white epoxy composition (without glass spheres) shall have a daylight directional reflectance of not less than 84% relative to a magnesium oxide standard when tested in accordance with Method 6121 of Federal Test Method Standard No. 141.

The yellow epoxy composition (without glass spheres) shall have a daylight directional reflectance of not less than 55% relative to a magnesium oxide standard when tested in accordance with Method 6121 of Federal Test Method Standard No. 141.

- c. Drying Time (Laboratory). The epoxy composition, when mixed in the proper ratio and applied at a 20 ± 1 mils ($500 \mu\text{m}$) minimum wet film thickness, and immediately dressed with large reflective glass spheres (Federal Spec. Type 4) at a rate of 12 lb/gal (1.4 kg/l) of epoxy pavement marking materials, immediately followed by a second drop of AASHTO M-247 Type 1 glass spheres applied at a rate of 12 lb/gal (1.4 kg/L) of epoxy pavement marking material, shall exhibit a no-track condition in 15 minutes or less (ASTM D711). A Bird Applicator or any other doctor blade shall be used to produce a uniform film thickness.

- d. Drying Time (Field). When installed at a minimum wet film thickness of 20 ± 1 mils (500 or 625 μm) and reflectorized with glass spheres, the maximum drying times shall correspond to these temperatures:

80 F (27 C)	10 minutes
70 F (21 C)	10 minutes
60 F (16 C)	15 minutes
50 F (10 C)	25 minutes
40 F (4 C)	45 minutes
35 F (2 C)	60 minutes

The composition shall dry to no-tracking in approximately 10 minutes, and after thirty (30) minutes shall show no damaging effect from traffic. Dry to no-tracking shall be considered as the condition where no visual deposition of the epoxy marking to the pavement surface is observed when viewed from a distance of 100 feet (30 meters), after a passenger car is passed over the line. Regardless of the temperature at the time of installation, the installation contractor shall be responsible for protection of the markings material until dry to a non-tracking state.

- e. Abrasion Resistance. The wear index of the composition shall not exceed 82 when tested in accordance with ASTM C501 using a CS-17 wheel and under a load of 1000 grams for 1000 cycles.

- f. Tensile Strength. The tensile strength of the epoxy composition shall not be less than 6000 psi (41 MPa) when tested in accordance with ASTM D638 using a Type IV specimen [0.125 ± 0.010 (3.18 ± 0.25 mm) thick]. Tests shall be conducted at an ambient temperature of 75 ± 5 F (24 ± 3 C). The testing machine shall operate at a speed of 0.20 (5.1 mm) per minute.

The total conditioning or drying period, from the time the epoxy composition is first mixed to the time of testing, shall not be less than 24 hours nor more than 96 hours.

Test specimens for tensile strength determination will be prepared as follows:

A 1/8 inch (3 mm) thick sheet of epoxy material is cast from a reservoir-type mold, fabricated from polytetrafluorethylene (PTFE), 1/8 deep x 10 x 10 (3 mm deep x 250 mm x 250 mm).

Prior to casting, the mold is sprayed with a suitable release agent. A sufficient amount of epoxy composition is mixed in the proper proportions (A:B) and poured level with the top of the mold. Care should be taken so as not to decrease or exceed the 1/8 (3 mm) thickness.

After a period of 1 to 4 hours, the material will have set into a semi-rigid sheet that is flexible enough to die-cut yet rigid enough to retain its shape. While the material is in this plastic state, five (5) specimens shall be die-cut and then placed on a flat, smooth, PTFE surface for the completion of the specified conditioning period.

- g. Compressive Strength. The compressive strength of the epoxy composition shall not be less than 12,000 psi (83 MPa) when tested in accordance with ASTM D695 except that a compression tool shall not be necessary. The test specimen shall be a right cylinder [0.50 inch diameter by 1.0 inch length (12 mm diameter by 25 mm length)]. Tests shall be conducted at an ambient temperature of 75 ± 5 F (24 ± 3 C).

The total conditioning or drying period, from the time the epoxy composition is first mixed to the time of testing shall not be less than 24 hours nor more than 96 hours.

Test specimens for compressive strength determinations will be prepared as follows:

Five molds will be prepared from 1/2 (12 mm) I.D., 1/16 (1.5 mm) wall thickness acrylic tubing, cut in 1 1/2 (38 mm) lengths. After spraying the inside of the mold with a suitable release agent,⁽¹⁾ the cylindrical tubes are placed in a vertical position

on a PTFE sheet base. A sufficient amount of epoxy composition is thoroughly mixed in the proper proportions (A:B) and poured into the mold to a depth of approximately 1 1/4" (32 mm). After a minimum of 72 hours curing, the specimens are removed from the molds and machined to a length of 1" \pm 0.002" (25 mm \pm 0.05 mm).

- h. Hardness. The epoxy composition when tested in accordance with ASTM D2240 shall have a Shore D hardness of between 75 and 100. Samples shall be allowed to dry for not less than 24 hours nor more than 96 hours prior to testing.

B. Reflective Glass Spheres/Beads

Reflective glass spheres for drop-on application shall conform to the following requirements:

The glass spheres shall be colorless; clean; transparent; free from milkiness or excessive air bubbles; and essentially clean from-surface scarring or scratching. They shall be spherical in shape and at least 80% of the glass beads shall be true spheres when tested in accordance with ASTM D1155. At least 80% of the Type IV beads shall be true spheres as measured by the visual method.

The refractive index of the spheres shall be a minimum of 1.50 as determined by the liquid immersion method at 77 °F (25 °C).

The silica content of the glass spheres shall not be less than 60%.

The crushing resistance of the spheres shall be as follows: A 40 lb. (18 kg) dead weight, for 20 to 30 (850 μ m to 600 μ m) mesh spheres shall be the average resistance when tested in accordance with ASTM D1213.

The glass spheres shall have the following grading when tested in accordance with ASTM D1214.

M247 AASHTO Type 1 Glass Spheres

<u>U.S. Standard Sieve</u>	<u>% Retained</u>	<u>% Passing</u>
#20 (850 μ m)	0	100
#30 (600 μ m)	5-25	75-95
#50 (300 μ m)	40-65	15-35
#100 (150 μ m)	15-35	0-5
Pan	0-5	

Type 4 Large Spheres

<u>U.S. Standard Sieve</u>	<u>% Retained</u>	<u>% Passing</u>
#10 (2000 μ m)	0	100
#12 (1680 μ m)	0-5	95-100
#14 (1410 μ m)	5-20	80-95
#16 (1190 μ m)	40-80	10-40
#18 (1000 μ m)	10-40	0-5
#20 (850 μ m)	0-5	0-2
Pan	0-2	

The AASHTO M247 Type 1 glass spheres shall be treated with a moisture-proof coating. They shall show no tendency to absorb moisture in storage and shall remain free of clusters and hard lumps. They shall flow freely from dispensing equipment at any time when surface and atmosphere conditions are satisfactory for marking operations. The moisture-resistance of the glass spheres shall be determined in accordance with AASHTO M247 test method 4.4.1.

Type IV glass spheres shall be treated with an adhesion coating. They shall show no tendency to absorb moisture in storage and shall remain free of clusters and hard lumps. They shall flow freely from dispensing equipment at any time when surface and atmosphere conditions are satisfactory for

marking operations. The adhesion coating property of the Type IV beads shall be tested in accordance with the dansyl-chloride test.

C. Black Epoxy Contrast Markings

Epoxy Resin Requirements: The two-component, 100% solids, paint shall be formulated and designed to provide a simple volumetric mixing ratio (e.g. 2 part component A to 1 part component B) specifically for service as a hot-spray applied binder for black aggregate in such a manner as to produce maximum adhesion. The material shall be composed of epoxy resins and pigments only.

The paint shall be well mixed in the manufacturing process and shall be free from defects and imperfections that may adversely affect the serviceability of the finished product. The paint shall not thicken, curdle, gel, settle excessively, or otherwise display any objectionable properties after storage. Individual components shall not require mixing prior to use when stored for a maximum of 6 months.

The overall paint composition shall be left to the discretion of the manufacturer, but shall meet the following requirements:

Composition:	<u>Component</u>	<u>Percent By Weight</u>
	Carbon Black (ASTM D476 Type III)	7±2 percent, by weight
	Talc	14±2 percent, by weight
	Epoxy Resin	79±4 percent, by weight

D. Black Aggregate

The moisture resistant aggregate shall meet the gradation requirements (AASHTO T27) as follows:

<u>Sieve Size</u>	<u>Percent Retained</u>
#30	18-28%
#40	60-80%
#50	2-14%

The moisture resistant aggregate shall have a ceramic coating. The aggregate shall be angular with no dry dispensement pigment allowed.

<u>Hardness:</u>	The black aggregate hardness shall be 6.5-7 on Moh's Mineral Scale.
<u>Porosity:</u>	The black aggregate porosity shall be less than two (2) percent.
<u>Moisture Content:</u>	The black aggregate moisture content shall be less than a half (.5) percent.

E. Packaging and Shipment

Epoxy pavement marking materials shall be shipped to the job site in strong substantial containers. Individual containers shall be plainly marked with the following information:

- a. Name of Product
- b. Lot Number
- c. Batch Number
- d. Test Number
- e. Date of Manufacture
- f. Date of expiration of acceptance (12 months from date of manufacture)
- g. The statement (as appropriate)
Part A - Contains Pigment & Epoxy Resin
Part B - Contains Catalyst
- h. Quantity
- i. Mixing proportions, Application Temperature and Instructions

- j. Safety Information
- k. Manufacturer's Name and Address

Reflective glass spheres shall be shipped in moisture resistant bags. Each bag shall be marked with the name and address of the manufacturer and the name and net weight of the material.

F. The Department reserves the right to randomly take a one-quart sample of white, yellow and hardener, of the epoxy material or glass spheres without prior notice for testing to ensure the epoxy material meets specifications.

Epoxy Application Equipment:

Application equipment for the placement of epoxy reflectorized pavement markings shall be approved by the Department, prior to the start of work.

At any time throughout the duration of the project, the Contractor shall provide free access to his epoxy application equipment for inspection by the Engineer or his authorized representative.

In general, the application equipment shall be a mobile, truck mounted and self contained pavement marking machine, specifically designed to apply epoxy resin materials and reflective glass spheres in continuous and skip-line patterns. The application equipment shall be maneuverable to the extent that straight lines can be followed and normal curves can be made in a true arc. In addition, the truck mounted unit shall be provided with accessories to allow for the marking of legends, symbols, crosswalks, and other special patterns.

The Engineer may approve the use of a portable applicator in lieu of truck mounted accessories, for use in applying special markings only, provided such equipment can demonstrate satisfactory application of reflectorized epoxy markings in accordance with these specifications.

The applicator shall be capable of installing up to 20,000 lineal feet (6,100 lineal meters) of epoxy reflectorized pavement markings in an 8-hour day and shall include the following features:

1. The applicator shall provide individual material reservoirs, or space, for the storage of Part A and Part B of the epoxy resin composition; for the storage of water; and for the storage of reflective glass spheres.
2. The applicator shall be equipped with heating equipment of sufficient capacity to maintain the individual epoxy resin components at the manufacturer's recommended temperature for spray application and for heating water to a temperature of approximately 140 F (60 C).
3. The glass spheres shall be gravity dropped upon 20 mils (500 um) of epoxy pavement markings to produce a wet-night-reflective pavement marking. The large spheres (Federal Spec. Type 4) shall be applied at a rate of 12 pounds per gallon (1.4 kg/L) of epoxy pavement marking material, immediately followed by a second drop of AASHTO M-247 Type 1 glass spheres applied rate of 12 pounds per gallon (1.4 kg/L) of epoxy pavement marking material. This application rate and the following gradation shall conform to FHWA's FP-96: Standard Specifications for Construction of Roads and Bridges on Federal Highway Projects (pages 757-761 Type 3 and Type 4 Beads).
4. The applicator shall be equipped with metering devices or pressure gauges, on the proportioning pumps. Metering devices or pressure gauges shall be visible to the Engineer.
5. The applicator shall be equipped with all the necessary spray equipment, mixers, compressors, and other appurtenances to allow for the placement of epoxy reflectorized pavement markings in a simultaneous sequence of operations as described below in Construction Details, D. Applications of Epoxy Reflectorized Pavement Markings of this Special Provisions.

Construction Details.

- A. General: All pavement marking and patterns shall be placed as shown on the Plans or as directed by the Engineer.

Before any pavement markings work is begun, a schedule of operations shall be submitted for the approval of the Engineer. This schedule shall be submitted 2 weeks prior to the application of the striping.

At least five (5) days prior to starting striping the Contractor shall provide the Engineer with the epoxy manufacturer's written instructions for use. These instructions shall include but not be limited to: mixing ratios, application temperatures, and recommendations for use of water spray.

The application of pavement markings shall be done in the general direction of traffic. Striping against the direction of traffic flow shall not be allowed.

The Contractor shall be responsible for removing, to the satisfaction of the Engineer, tracking marks, spilled epoxy or epoxy markings applied in unauthorized areas.

The hot water spray shall not be used in conjunction with markings applications on any pavement surface, or on any existing durable type marking, unless specifically recommended by the manufacturer of the epoxy material.

- B. Atmospheric Conditions: Epoxy pavement markings shall only be applied during conditions of dry weather and on substantially dry pavement surfaces. At the time of installation the pavement surface temperature shall be a minimum of 35 F (2 C) and the ambient temperature shall be a minimum of 35 F (2 C) and rising. The Engineer shall be the sole determiner as to when atmospheric conditions and pavement surface conditions are such to produce satisfactory results.

- C. Surface Preparations: The Contractor shall clean the pavement or existing durable marking to the satisfaction of the Engineer.

Surface cleaning and preparation work shall be performed only in the area of the epoxy markings application.

At the time of application all pavement surfaces and existing durable markings shall be free of oil, dirt, dust, grease and similar foreign materials. The cost of cleaning these contaminants shall be included in the bid price of this item. Also, the item shall include the cost of removal of the curing component in the area of the epoxy markings application, if concrete curing compounds on new portland cement concrete surfaces have been used. Waterblasting will not be permitted for removal.

- D. Application of White/Yellow Epoxy Reflectorized Pavement Markings: White/yellow epoxy reflectorized pavement markings shall be placed at the widths and patterns designated on the Contract Plans.

Markings operations shall not begin until applicable surface preparation work is completed, and approved by the Engineer.

White/yellow epoxy pavement markings shall be applied at a minimum uniform thickness of 20 mils (500 µm) on all Portland cement concrete and bituminous concrete pavement, including Stone Matrix Asphalt.

Large reflective glass spheres (Federal Spec. Type 4) shall be applied at the rate of 12 pounds per gallon (1.4 kg/L) of epoxy pavement marking material, immediately followed by a second drop of AASHTO M-247 Type 1 glass spheres applied at a rate of 12 pounds per gallon (1.4 kg/L) of epoxy pavement marking material. Glass spheres shall uniformly cover the length and width of the pavement marking.

- E. Application of Black Epoxy Contrast Pavement Markings: Black epoxy contrast pavement markings shall be placed at the widths designated on the Contract Plans.

Markings operations shall not begin until applicable surface preparation work is completed, and approved by the Engineer.

Black epoxy contrast pavement markings shall be applied at a minimum uniform thickness of 20 mils (500 μm) on all Portland cement concrete surfaces followed by a single drop of graded black aggregate.

The width of black epoxy line shall be applied for the following situations:

Center Skip Line - On Portland cement concrete pavements a black contrast skip line shall be 10 feet (3 m) in length of the same width as the white epoxy reflectorized skip. It is to lead the white skip and stop at the beginning of the white skip. The black contrast skip is to have a single application of graded black aggregate.

Edge Lines - All edge lines on Portland cement concrete pavements shall have a base of black contrast markings which is 4 inches (100 mm) wider than the reflective white or yellow marking. The black contrast marking is to be applied first with a single drop of graded black aggregate. Once it has cured sufficiently so as not to track, the reflectorized white or yellow line is to be applied on top of it. The reflective line is to be centered along the black contrast line such that a minimum of 2 inches (50 mm) of black contrast marking is visible on either side of the reflective marking.

F. Defective Epoxy Pavement Markings: Epoxy reflectorized pavement markings, which after application and curing are determined by the Engineer to be defective and not in conformance with this specification, shall be repaired. Repair of defective markings shall be the responsibility of the Contractor and shall be performed to the satisfaction of the Engineer as follows:

1. Insufficient film thickness [(less than 20 \pm 1 mils (500 μm) as applicable] and line widths; insufficient glass bead coverage or inadequate glass bead retention.

Repair Method: Prepare the surface of the defective epoxy marking by shot blasting, sand blasting, or water blasting. No other cleaning methods will be allowed. Surface preparation shall be performed to the extent that a substantial amount of the reflective glass spheres are removed and a roughened epoxy marking surface remains.

Immediately after surface preparation remove loose particles and foreign debris by brooming or blasting with compressed air.

Repair shall be made by re-striping over the cleaned surface, in accordance with the requirements of this specification and at a full 20 \pm 1 mils (500 μm) minimum line thickness as applicable.

2. Uncured or discolored epoxy (brown patches); insufficient bond to pavement surface (or existing durable marking).

Uncured epoxy shall be defined as applied material that fails to cure (dry) in accordance with the requirements of this specification under MATERIALS, A, 2d. DRYING TIME (FIELD); or applied material that fails to cure (dry) within a reasonable time period under actual field conditions, as defined by the Engineer.

Discoloration (brown patches) shall be defined as localized areas or patches of brown or grayish colored epoxy marking material. These areas often occur in a cyclic pattern and also, often are not visible until several days or weeks after markings are applied.

Repair Method: The defective epoxy marking shall be completely removed and cleaned to the underlying pavement surface to the satisfaction of the Engineer.

The extent of removal shall be the defective area plus any adjacent epoxy pavement marking material extending one foot (300 mm) any direction.

After surface preparation work is complete, repair shall be made by re-applying epoxy over the cleaned pavement surface in accordance with the requirements of this specification.

3. Reflectivity for epoxy resin paint.

After satisfactory completion of all striping work and written notification from the Contractor, the Department shall test the striping to ensure it has the minimum reflectivity. The testing will be completed within 30 calendar days from notification. The Contractor may request that tests be conducted on completed phases or portions of the work. Approval of such a request will be at the discretion of the Engineer. Testing will be done using a Delta LTL 2000 Retrometer (30 meter geometry). Five readings will be taken per line per mile (1.6 km). Projects less than 1 mile (1.6 km) in length will have a minimum of 5 readings per line. These readings will then be averaged for the overall project average.

The required average minimum initial reflectivity reading in millicandellas shall be:

White 450
Yellow 325

Any single reading shall not be less than 350 millicandellas for white and 250 millicandellas for yellow. Without exception, any pavement markings installed that does not meet the above average minimum initial reflectivity numbers shall be removed and replaced, at the installation contractor's expense.

Other defects not noted above, but determined by the Engineer to need repair, shall be repaired or replaced as directed by and to the satisfaction of the Engineer.

All work in conjunction with the repair or replacement of defective epoxy reflectorized pavement markings shall be performed by the Contractor at no additional cost to the State.

Method of Measurement:

The quantity of permanent pavement striping (white, yellow, or black epoxy resin paint) will be measured by the number of linear feet (meters) of pavement striping line and number of square feet (meter) of symbol installed on the pavement and accepted in accordance with the Plans.

Basis of Payment:

The quantity of permanent pavement striping (white, yellow, or black epoxy resin paint) payment will be paid for at the Contract unit price per linear foot (meter) for 3", 4", 5", 6", 8", 9", 10", 12", 14", 16" (75 mm, 100 mm, 125 mm, 150 mm, 200 mm, 225 mm, 250 mm, 300 mm, 350 mm, or 400 mm) line and the Contract unit price per square foot (meter) of symbol. The quantity of permanent pavement marking (white, yellow, or black epoxy resin paint) will be paid for at the Contract unit price per linear foot (meter) of line and the Contract unit price per square foot (meter) of symbol. Price and payment shall include striping layout, cleaning and preparing the pavement surface, and placing all materials, for all labor, tools, equipment and incidentals necessary to complete the work.

NOTE:

For information only:

The following manufacturers are known to us which manufacturer Epoxy Resin Paint for Pavement Striping. The Department does not endorse or require the use of any of the manufacturers listed below. However, a bidder wishes to use another manufacturer's product, it shall be submitted for review and approval prior to submitting a bid proposal. Should the product be deemed unacceptable by the Department, the successful bidder will be required to use only an approved product.

1. POLY CARB, Inc.
33095 Bainbridge Road
Solon, Ohio 44139
Tel. 1-800-CALLMIX

2. IPS - Ennis Paint
 P.O. Box 13582
 Research Triangle Park, North Carolina 27709
 Tel. 1-877-477-7623
3. Epoplex
 One Park Avenue
 Maple Shade, NJ 08052
 Tel. 1-800-822-6920
4. Or an approved equal.

9/15/11

763501 - CONSTRUCTION ENGINEERING

Description:

This work consists of construction lay out including; stakes, lines and grades as specified below. Subsection 105.10 Construction Stakes, Lines and Grades of the Standard Specifications is voided.

Based on contract plans and information provided by the Engineer, the Contractor shall stake out right-of-way and easements lines, limits of construction and wetlands, slopes, profile grades, drainage system, centerline or offset lines, benchmarks, structure working points and any additional points to complete the project.

The Engineer will only establish the following:

- (a) Original and final cross-sections for borrow pits.
- (b) Final cross-sections for all excavation items.
- (c) Line and grade for extra work added on to the project plans.

Equipment:

The Contractor shall use adequate equipment/instruments in a good working order. He/she shall provide written certification that the equipment/instrument has been calibrated and is within manufacturer's tolerance. The certification shall be dated a maximum of 9 months before the start of construction. The Contractor shall renew the certification a minimum of every 9 months. The equipment/instrument shall have a minimum measuring accuracy of [3mm+2ppmxD] and an angle accuracy of up to 2.0 arc seconds or 0.6 milligons. If the Contractor chooses to use GPS technology in construction stakeout, the Contractor shall provide the Engineer with a GPS rover for the duration of the contract. The GPS rover shall be in good working condition and of similar make and model used by the Contractor. The Contractor shall provide up to 8 hours of formal training on the Contractor's GPS system to a maximum of four Engineer's appointees. At the end of the contract, the Engineer will return the GPS rover to the Contractor. If any of the equipment/instruments are found to be out of adjustment or inadequate to perform its function, such instrument or equipment shall be immediately replaced by the Contractor to the satisfaction of the Engineer.

Engineering/Survey Staff:

The Contractor shall provide and have available for the project an adequate engineering staff that is competent and experienced to set lines and grades needed to construct the project. The engineering personnel required to perform the work outlined herein shall have experience and ability compatible with the magnitude and scope of the project. Additionally, the Contractor shall employ an engineer or surveyor licensed in the State of Delaware to be responsible for the quality and accuracy of the work done by the engineering staff. When individuals or firms other than the Contractor perform any professional services under this item, that work shall not be subject to the subcontracting requirements of Subsection 108.01 of the Standard Specifications. The Contractor shall assume full responsibility for any errors and/or omissions in the work of the engineering staff described herein. If construction errors are caused due to erroneous work done under Construction Engineering the Contractor accepts full responsibility, no matter when the error is discovered. Consideration will not be given for any extension of contract time or additional compensation due to delays, corrective work, or additional work that may result from faulty and erroneous construction stakeout, surveying, and engineering required by this specification.

Construction Methods:

Performance Requirements:

- (a) Construction Engineering shall include establishing the survey points and survey centerlines; finding, referencing, offsetting the project control points; running a horizontal and vertical circuit to check the accuracy of given control points. Establishing plan coordinates and elevations marks for culverts, slopes, subbase, subsurface drains, paving, subgrade, retaining walls, and any other stakes required for control lines and grades; and setting vertical control elevations, such as footings, caps, bridge seats and deck screed. The Contractor shall be responsible for the

preservation of the Department's project control points and benchmarks. The Contractor shall establish and preserve any temporary control points (traverse points or benchmarks) needed for construction. Any project control points (traverse points) or benchmarks conflicting with construction of the project shall be relocated by the Contractor. The Contractor as directed by the Engineer must replace any or all stakes that are destroyed at any time during the life of the contract. The Contractor shall re-establish centerline points and stationing prior to final cross-sections by the Engineer. The Vertical Control error of closure shall not exceed 0.05 ft times [Square root of number of miles in the level run] (0.01 m times [square root of number of kilometers]). The Horizontal Control accuracy ratio shall not exceed an error of closure of 1 foot per 20,000 feet (1 meter per 20,000 meters or 1:20,000) of distance traversed prior to adjustment.

- (b) The Contractor shall perform construction centerline layout of all roadways, ramps and connections, etc. from project control points set by the Engineer. The Contractor using the profiles and typical sections provided in the plans shall calculate proposed grades at the edge of pavement or verify information shown on Grades and Geometric sheets.
- (c) The Contractor shall advise the Engineer of any horizontal or vertical alignment revisions needed to establish smooth transitions to existing facilities. The Contractor shall immediately bring to the attention of the Engineer any potential drainage problem within the project limits. The Engineer must approve any proposed variation in profile, width or cross slope.
- (d) The Contractor shall establish the working points, centerlines of bearings on bridge abutments and on piers, mark the location of anchor bolts to be installed, check the elevation of bearing surfaces after they are ground and set anchor bolts at their exact elevation and alignment as per Contract Plans. Before completion of the fabrication of beams for bridge superstructures, the Contractor shall verify by accurate field measurements the locations both vertically and horizontally of all bearings and shall assume full responsibility for fabricated beams fitting and bearing as constructed. After beam erection and concurrently with the Department project surveyors, the Contractor shall survey top of beam elevations at a maximum of 10-ft (3.0-meter) stations and compute screed grades. These shall be submitted to the Engineer for review and approval before the stay in place forms are set. Construction stakes and other reference control marks shall be set at sufficiently frequent intervals to assure that all components of the structure are constructed in accordance with the lines and grades shown on the plans. The Contractor will be responsible for all structure alignment control, grade control and all necessary calculations to establish and set these controls.
- (e) The Contractor, using contract plans, shall investigate proposed construction for possible conflicts with existing and proposed utilities. The Contractor shall then report such conflicts to the Engineer for resolution. All stakes for advanced utility relocation, which will be performed by others, shall be paid for under item 763597 – Utility Construction Engineering.
- (f) The Contractor shall be responsible for the staking of all sidewalk and curb ramp grades in accordance with the plans and the Departments Standard Construction Details. The Contractor shall review the stakeout with the Engineer prior to construction. The Engineer must approve any deviation from plans, Department Standard Construction Details and Specifications in writing. The Contractor shall be responsible for any corrective actions resulting from problems created by adjustments if they fail to obtain such approval.
- (g) If wetland areas are involved and specifically defined on the Plans the following shall apply:
 - i. It is the intent of these provisions to alert the Contractor, that he/she shall not damage or destroy wetland areas, which exist beyond the construction

limits. These provisions will be strictly enforced and the Contractor shall advise his/her personnel and those of any Subcontractor of the importance of these provisions.

- ii. All clearing operations and delineation of wetlands areas shall be performed in accordance with these Special Provisions. Before any clearing operation commences the Contractor shall demarcate wetlands at the Limits of Construction throughout the entire project as shown on the Plans labeled as Limits of Construction or Wetland Delineation to the satisfaction of the Engineer.
- iii. The material to be used for flagging the limits of construction shall be orange vinyl material with the wording "Wetland Boundary" printed thereon. In wooded areas, the flagging shall be tied on the trees, at approximate 20-foot (6.1 meter) intervals through wetland areas. In open field and yard areas that have been identified as wetlands, 3 foot (one meter) wooden grade stakes shall be driven into the ground at approximate 20 foot (6.1 meter) intervals and tied with the flagging.
- iv. If the flagging has been destroyed and the Engineer determines that its use is still required, the Contractor shall reflag the area at no cost to the Department. If the Contractor, after notification by the Engineer that replacement flagging is needed, does not replace the destroyed flagging within 48 hours, the Engineer may proceed to have the area reflagged. The cost of the reflagging by the Engineer will be charged to the Contractor and deducted from any monies due under the Contract.
- v. At the completion of construction, the Contractor shall remove all stakes and flagging.
- vi. The Contractor shall be responsible for any damages to wetlands located beyond the construction limits, which occurs from his/her operations during the life of the Contract. The Contractor shall restore all temporarily disturbed wetland areas to their preconstruction conditions. This includes restoring bank elevations, streambed and wetland surface contours and wetlands vegetation disturbed or destroyed. The expense for this restoration shall be borne solely by the Contractor.

Submittals:

All computations necessary to establish the exact position of all work from the control points shall be made and preserved by the Contractor. All computations, survey notes and other records necessary to accomplish the work shall be made available to the Department in a neat and organized manner at anytime as directed by the Engineer. The Engineer may check all or any portion of the stakeout survey work or notes made by the Contractor and any necessary correction to the work shall be made as soon as possible. The Contractor shall furnish the Engineer with such assistance as may be required for checking all lines, grades, and measurements established by the Contractor and necessary for the execution of the work. Such checking by the Engineer shall not relieve the Contractor of his/her responsibility for the accuracy or completeness of the work.

The Contractor shall submit any of the following at the Engineer's request:

- (a) Proposed method of recording information in field books to ensure clarity and adequacy.
- (b) A printout of horizontal control verification, as well as coordinates, differences and error of closure for all reestablished or temporary Control Points.
- (c) A printout of vertical control verification, with benchmark location elevation and differences from plan elevation.

- (d) Sketch of location of newly referenced horizontal control, with text printout of coordinates, method of reference and field notes associated with referencing control.
- (e) Description of newly established benchmarks with location, elevation and closed loop survey field notes.
- (f) All updated electronic and manuscript survey records.
- (g) Stakeout plan for each structure and culvert.
- (h) Computations for buildups over beams, screed grades and overhang form elevations.
- (i) A report showing differences between supplied baseline coordinates and field obtained coordinates, including a list of preliminary input data.
- (j) Any proposed plan alteration to rectify a construction stakeout error, including design calculations, narrative and sealed drawings.
- (k) Baseline for each borrow pit location.
- (l) Detailed sketch of proposed overhead ground mounted signs or signals showing obstructions that may interfere with their installation.
- (m) Copies of cut sheets.

Method of Measurement:

The quantity of Construction Engineering will not be measured.

Basis of Payment:

Payment will be made at the Lump Sum price bid for the item "Construction Engineering". The price bid shall include the cost of furnishing all labor, equipment, instruments, stakes and other material necessary to satisfactorily complete the work as herein described under this item for all roads and structures that are a part of the contract. Adjustment in payment will be made for the deletion or addition of work not shown in the contract documents.

Monthly payment will be made under this item in proportion to the amount of work done as determined by the Engineer.

8/29/07

763643 - MAINTENANCE OF TRAFFIC – ALL INCLUSIVE

Description:

This item shall consist of furnishing, installing, maintaining and/or relocating the necessary temporary traffic control devices used to maintain vehicular, bicycle and pedestrian traffic, including persons with disabilities in accordance with the Americans with Disabilities Act, as amended. All work shall be performed in a manner that will provide reasonably safe passage with the least practicable obstruction to all users, including vehicular, bicycle and pedestrian traffic.

All requirements of the Delaware Manual on Uniform Traffic Control Devices (MUTCD), Part 6, herein referred to as the Delaware MUTCD. (latest edition with all revisions made up to the date of Advertisement of this project) shall apply for all temporary traffic control devices. Any, and all, control, direction, management and maintenance of traffic shall be performed in accordance with the requirements of the Delaware MUTCD, notes on the Plans, this specification, and as directed by the Engineer.

The Contractor shall be aware that the Case Diagrams and safety measures outlined in the Delaware MUTCD are for common construction situations and modifications may be warranted based on the complexity of the job. The Contractor shall submit justification for modifications to the Temporary Traffic Control Plan (TTCP) to the Engineer for approval prior to implementation.

The Department reserves the right to impose additional restrictions, as needed, for the operational movement and safety of the traveling public. The Department reserves the right to suspend the Contractor's operations until compliance with the Engineer's directive for remedial action, based on but not limited to the following reasons:

1. The Contractor's operations are not in compliance with the Delaware MUTCD, the specifications or the Plans.
2. The Contractor's operations have been deemed unsafe by the Traffic Safety Engineer or District Safety Officer.

Materials and Construction Methods:

The Contractor shall submit a Temporary Traffic Control Plan (TTCP) or a Letter of Intent to use the Plan recommended Delaware MUTCD Case Diagram(s) at or prior to the pre-construction meeting. The Contractor shall submit the TTCP for all Contractor and subcontractor work to be performed on the project for the Department's approval before the start of work.

When specified by a note in the Plans, the Contractor shall be required to have an American Traffic Safety Services Association (ATSSA) certified Traffic Control Supervisor on the project. The authorized designee must be assigned adequate authority, by the Contractor, to ensure compliance with the requirements of the Delaware MUTCD and provide remedial action when deemed necessary by the Traffic Safety Engineer or the District Safety Officer. The ATSSA certified Traffic Control Supervisor's sole responsibility shall be the maintenance of traffic throughout the project. This responsibility shall include, but is not limited to, the installation, operations, maintenance and service of temporary traffic control devices. Also required is the daily maintenance of a log to record maintenance of traffic activities, i.e., number and location of temporary traffic control devices; and times of installation, changes and repairs to temporary traffic control devices. The ATSSA Traffic Control Supervisor shall serve as the liaison with the Engineer concerning the Contractor's maintenance of traffic. The name, contact number and certification for the designated Traffic Control Supervisor shall be submitted at or prior to the pre-construction meeting. The cost of the ATSSA certified Traffic Control Supervisor shall be incidental to this item.

Temporary traffic control devices shall be maintained in good condition in accordance with the brochure entitled "Quality Guidelines for Temporary Traffic Control Devices", published by the American Traffic Safety Services Association (ATSSA). Any temporary traffic control devices that do not meet the quality guidelines shall be removed and replaced with acceptable devices. Failure to comply will result in work stoppage with time charges continuing to be assessed.

Any existing signs that conflict with any temporary or permanent construction signs shall be covered as needed or as directed by the Engineer. The cost for temporarily covering conflicting signs shall be incidental to this item.

Access to all transit stops located within the project limits shall be maintained unless otherwise directed by the Plans or the Engineer. Maintaining access shall include maintaining an area for the transit vehicle and also an accessible path for pedestrians to safely access the transit stop.

The Contractor shall notify the Engineer, in writing, no less than fourteen (14) calendar days prior to the start of any detour(s) and road closures. The Engineer will notify the following entities:

- Local 911 Center
- Local School Districts
- Local Post Offices
- DelDOT's Transportation Management Center (TMC)
- Town Managers
- Local Police
- DelDOT's Public Relations
- Delaware Transit Corporation (DTC)

Immediately prior to the implementation of any lane or road closures, the Engineer shall notify the DelDOT TMC at (302) 659-4600. Notifications shall also be provided when the closures are lifted. The Engineer shall notify TMC and the District Safety Officer if any lane closures cannot be removed prior to the end of the allowable work hours.

The Contractor shall notify the local 911 center if access to a fire hydrant is temporarily restricted. The Contractor shall provide written confirmation to the Engineer that the local 911 center has been notified.

If a detour is required during any part or the entire period of this Contract, an approved detour plan shall be obtained from the Department's Traffic Safety Section. All signs, barricades and other temporary traffic control devices required as part of the approved detour plan shall be installed and maintained by the Contractor on the route that is closed and on the detour route. Road closures without an approved detour plan shall not be allowed. If a road is closed without an approved detour plan, the Contractor's operations shall be stopped immediately.

The Contractor shall provide and maintain ingress and egress for each property abutting the construction area and each property located between the diversion points of any detour and the actual construction site. Construction activities which may temporarily or otherwise interfere with property access shall be coordinated in advance with the affected property owners.

The Contractor shall conduct construction operations in a manner which will minimize delays to traffic, and shall meet the following requirements:

1. If work is being performed within 200 feet in any direction of an intersection that is controlled by a traffic signal, the flagger(s) shall direct the flow of traffic in concert with the traffic signals in construction areas to avoid queuing, unless active work prohibits such action. The flagger shall direct traffic to prevent traffic from queuing through an intersection (i.e., blocking an intersection). Only a Traffic Officer may direct traffic against the operation of a traffic signal and only until the operation occurring within the intersection is completed.
2. When a lane adjacent to an open lane is closed to travel, the temporary traffic control devices shall be set 2 feet (0.61 m) into the closed lane from the edge of the open lane, unless an uncured patch exists or actual work is being performed closer to the open lane with minimum restriction to traffic.
3. Except for "buffer lanes" on high volume and/or high speed roadways, lanes shall not be closed unless construction activity requiring lane closure is taking place, or will take place within the next hour. Lanes shall be reopened immediately upon completion of the work. Moving operations will require the lane closures be shortened as the work progresses and as traffic conditions warrant to minimize the length of the closure. The Contractor shall conduct construction operations in a manner so as to minimize disruption to traffic during

peak hours and periods of heavy flow. The Department reserves the right to stop or change the Contractor's operations, if in the opinion of the Engineer, such operations are unnecessary at that time or the operations are unnecessarily impeding traffic.

4. Work in the vicinity of traffic signals, shall be scheduled to minimize the time during which the signal is operated without detectors, and prior approval from the Engineer shall be required. TMC shall be notified in advance of cutting a loop detector, and be immediately notified once the loop detector has been reinstalled. The Contractor shall provide sufficient advance notice of the loop detector work with the Engineer to ensure the aforementioned requirements are met.

It is required that all temporary traffic control work and related items shall either be performed entirely by the Contractor's own organization, or totally subcontracted. Maintenance of equipment shall not be subject to this requirement.

Any deficiencies related to temporary traffic control that are reported to the Contractor in writing shall be corrected within 24 hours or as directed by the Engineer. Failure to comply will result in non-payment for those devices that are found to be deficient for the duration of the deficiency. Serious deficiencies that are not corrected immediately shall result in suspension of work until items identified are brought back into compliance.

At the end of each day's work, the Contractor shall correct all pavement edge drop-offs in accordance with Table 6G-1 in the Delaware MUTCD. This corrective work shall be accomplished with Temporary Roadway Material (TRM) unless an alternate method is specified in the Plans. All ruts and potholes shall be filled with TRM as soon as possible but no later than the end of each work day. Placement and Payment of TRM shall be completed in accordance with Section 402 of the Standard Specifications. If temporary elimination of a drop-off hazard cannot be accomplished, then the area should be properly marked and protected with temporary traffic control devices such as temporary barricades, warning signs, flashing lights, etc. as required by Section 6G.21 of the Delaware MUTCD.

All open trench excavation accessible by vehicular traffic must be backfilled prior to the end of each working day. Steel plates shall not be used except in emergency situations and only with prior written approval from the Engineer unless otherwise directed by the Plans.

The Contractor shall submit, at or prior to the preconstruction meeting, detailed drawings including but not limited to existing striping lengths, lane and shoulder widths, turn lane lengths, locations of stop bars, turn arrows, crosswalks and railroad crossings. The drawings shall depict the existing pavement markings for each project location. These drawings will be reviewed by the Department's Traffic Section to determine the need for modification(s) for compliance with the Delaware MUTCD. Temporary pavement markings, on the final pavement surface, shall match the Plan dimensions and layout or the approved drawings of the permanent markings in compliance with Section 3 of the Delaware MUTCD. All conflicting or errant striping shall be removed as directed by the Engineer in compliance with the specifications for Item 748530 (Removal of Pavement Striping).

At the end of each day's operation and before traffic is returned to unrestricted roadway use, temporary striping shall be utilized when the existing pavement is milled and hot mix will not be placed the same day or more than a single course of hot mix is to be placed or permanent roadway striping cannot be placed on the same day as the placement of the final course of hot mix. Placement of temporary striping shall receive prior approval from the Engineer and the contractor shall apply temporary pavement markings in accordance with the requirements of Section 748 of Delaware Standard specifications and the Delaware MUTCD. Payment for temporary pavement striping shall be made at the unit price bid for item 748 - Temporary Striping. Payment for final striping will be included in the applicable striping item.

The Contractor shall have temporary striping/delineating materials (such as raised markers, tape, and other approved materials) available at the job site for verification by the Department prior to starting the hot-mix paving operation on roads to be immediately opened to traffic. These materials shall be used by the Contractor for temporary markings if he/she fails to apply temporary marking paint, etc., as required by the Delaware MUTCD. No paving operations on roads to be immediately opened to traffic will be allowed unless such verification has been made for the availability of the materials at the job site.

Travel lane and ramp closings on multilane highways and Interstates shall not be permitted during the following holiday periods:

- December 24 through December 27 (Christmas Day)
- December 31 through January 3 (New Years Day)
- Friday prior to Easter through Easter Sunday
- Thursday prior to Memorial Day through the Tuesday following Memorial Day
- Dover International Speedway Race Weekends (Thursday prior to the race event through the day after the race event)
- July 3 through July 5 (Independence Day)
- Thursday prior to Labor Day through the Tuesday following Labor Day
- Wednesday prior to Thanksgiving Day through the Monday following Thanksgiving Day

Additional time restrictions may apply as noted in the project plans or as directed by the Engineer. Any requests to waive any restrictions must be made in writing to the Engineer for review and approval. A copy of the request shall be provided to the District Safety Officer for review.

Certification:

Temporary traffic control devices used on all highways open to the public in this State shall conform to the Delaware MUTCD. All devices shall be crashworthy in accordance with the National Cooperative Highway Research Program (NCHRP) Report 350, the memorandum issued August 28, 1998 by The USDOT Federal Highway Administration, and/or in accordance with the latest edition of the Manual for Assessing Safety Hardware (MASH), published by the American Association of State Highway and Transportation Officials (AASHTO).

The Contractor shall submit certification for temporary traffic control devices or vendors used specifically on this project at or prior to the pre-construction meeting.

Certification of compliance with NCHRP report 350 and/or MASH is required for the following categories of temporary traffic control devices:

Category I contains small and lightweight channelizing and delineating control devices which includes cones, tubular markers, flexible delineator post and drums, all without any accessories or attachments.

Category II includes temporary traffic control devices that are not expected to produce significant vehicular velocity changes to impacting vehicles. These devices which shall weigh 45 kg or less, include Type I, II and III barricades, portable sign supports with signs, and intrusion alarms. Also included are drums, cones, and vertical panels with accessories or attachments.

Category III includes temporary traffic control devices that are expected to cause significant vehicular velocity changes to impacting vehicles. These devices which weigh more than 45 kg include temporary barrier, temporary impact attenuators, and truck-mounted attenuators.

Category IV includes portable or trailer-mounted devices such as arrow panels, variable message signs, temporary traffic signals and temporary area lighting.

For Category I devices, the manufacturer or Contractor may self-certify that the devices meet the NCHRP-350 and/or MASH criteria. The Contractor shall supply the Federal Highway Administration's NCHRP-350 and/or MASH acceptance letter for each type of device that falls under Category II and III devices.

Basis of Payment:

Payment will be made at the Lump Sum price for "Maintenance of Traffic", for which price and payment constitutes full compensation for all maintenance of traffic activities accepted by the Engineer, which shall include the cost of furnishing and relocating permanent and temporary traffic control signs, traffic cones or drums, submission of temporary traffic control plan(s), submission of existing pavement marking drawings, submission of all required certifications, labor, equipment and incidentals necessary to complete the item. Payment to furnish and maintain other temporary traffic control devices including but not limited

to Portable P.C.C. Safety Barrier, Truck Mounted Attenuators, Portable Changeable Message Signs, Arrow Panels and Portable Light Assemblies will be made at the contract unit price for each item.

NOTE

If the Contractor does not complete the Contract work within the Contract completion time (including approved extension time), the Contractor shall be responsible for providing the necessary temporary traffic control devices that are required to complete any remaining work. The costs of such temporary traffic control shall be borne by the Contractor. No additional payment will be made to the Contractor to maintain traffic in accordance with the Delaware MUTCD, contract plans and specifications. Temporary traffic control items include, but not be limited to, warning lights, warning signs, barricades, plastic drums, P.C.C. safety barrier, flaggers, traffic officers, arrow panels, message boards, and portable impact attenuators.

6/21/2011



STATE OF DELAWARE
DEPARTMENT OF TRANSPORTATION
800 BAY ROAD
P.O. Box 778
DOVER, DELAWARE 19903

SHAILEN P. BHATT
SECRETARY

UTILITY STATEMENT

STATE CONTRACT No. T201107303
Project I.D. No. 10-02033
BR 3-930 on Marshall St., Milford

SUSSEX COUNTY

The following utility companies maintain facilities within the project limits:

Verizon Delaware LLC
City of Milford, Water
City of Milford, Electric
Chesapeake Utilities
Comcast Cablevision of Delmarva, Inc.

The following utility companies are required to perform proposed changes to their existing facilities as narrated, but are not limited to the following:

Verizon Delaware LLC

- Maintains aerial facilities traversing BR 3-930, and three underground facilities (2 cables & 1 conduit) beneath the existing road and shoulder of Marshall Street at the left offset of the construction baseline.
- Verizon shall install new conduits beneath the existing streambed at an elevation beyond the impact of proposed construction, and insert new facilities therein.
- The new facility shall extend to existing pedestals on the southern part of BR 3-930 and existing utility poles on the northern part (of the same).
- The aerial span shall be removed, and the existing three underground facilities shall be abandoned in place.

Comcast Cablevision of Delmarva, Inc.

- Maintains aerial facilities traversing BR 3-930 on the left offset of the construction baseline.
- Comcast shall retire their existing facilities above ground beyond the construction area, and resume its aerial stationing after construction.

Chesapeake Utilities

- Maintains a 4" underground gas main and (surface) appurtenances on the right offset of the construction baseline between station 2+00 and 4+00.
- A new facility shall be installed between said points of the alignment at an elevation and position beyond construction impact; the installation shall occur inside the State right of way on the right offset of the construction alignment; and shall adjoin to the existing main at points beyond construction impact.

City of Milford, Electric

- Owns utility poles within the project limits and maintains aerial facilities traversing BR 3-930.
- The municipality shall temporarily remove its aerial span above the bridge for the construction period (to comply with OSHA voltage regulations).
- Thereafter the aerial facilities shall be installed to its original setting.

Note:

- Utility adjustments/and or relocations shall be performed in advance.
- MOT, written Notice to Proceed, Approved Final Plans, and additional survey stakes of right of way limits and proposed features shall be provided as warranted, and requested by the utility company before utility relocation work can begin.
- Utility companies request a thirty day notice prior to the start date of utility relocation work for the purpose of ordering material, and construction scheduling.
- Utility relocations/adjustments require 45 calendar days to complete.

General Notes

1. The Contractor's attention is directed to Section 105.09 Utilities, Delaware Standard Specifications, August 2001. The Contractor shall contact Miss Utility (1-800-282-8555) two working days prior to any excavation. The Contractor is responsible for the support and protection of all utilities when excavating. The Contractor is responsible for ensuring proper clearances, including safety clearances, from overhead utilities for construction equipment. The Contractor is advised to check the site for access purposes for his equipment and, if necessary, make arrangements directly with the utility companies for field adjustments for adequate clearances.
2. It is understood and agreed that the Contractor has considered in his bid all permanent and temporary utility appurtenances in their present and relocated positions as shown on the plans or described in the Utility Statement or are readily discernible and that no additional compensation will be allowed for any delays, inconvenience, or damage due to any interference from the utility facilities and appurtenances or the operation of moving them, except that the Contractor may be granted an equitable extension of time.

3. Coordination and cooperation among the Utility Companies and the State's Contractor are of prime importance. Therefore, the Contractor is directed to contact the following Utility Company representatives with any questions regarding this work prior to submitting bids and work schedules. Proposed work schedules should reflect the Utility Companies' proposed relocations. The Utility Companies do not work on weekends or legal holidays.

George Zang	Verizon Delaware Inc.	(302) 422-1480
Bob Moore	City of Milford, Public Works	(302) 422-6616
Rick Carmean	City of Milford, Electric	(302) 422-1110
Jim Spencer	Comcast Cable	(302) 786-6020

DIVISION OF TRANSPORTATION SOLUTIONS

3.7.2012
DATE


UTILITY COORDINATOR

**STATE OF DELAWARE
DEPARTMENT OF TRANSPORTATION
PO BOX 778
DOVER, DELAWARE 19903**

CERTIFICATE OF RIGHT-OF-WAY STATUS

STATE PROJECT NO. T201107303

F.A.P. No. N/A for R/W

BR 3-930 ON MARSHALL STREET, MILFORD

SUSSEX COUNTY

Certificate of Right-of-Way Status – 100%

As required by 23CFR Part 635, all necessary right of way has been acquired in accordance with current State/Federal rules and regulations covering the acquisition of real property.

This is to certify that all project rights of way is currently available in accordance with the project right-of-way plans.

It is further certified that there were no individuals or families displaced by this project. Therefore the provisions of 49 CFR Part 24 is not applicable to the project.

There are no improvements to be removed or demolished as part of this project.

REAL ESTATE SECTION

**Cleon L. Cauley, Sr.
Deputy Director, Planning**

March 27, 2012



STATE OF DELAWARE
DEPARTMENT OF TRANSPORTATION
800 BAY ROAD
P.O. BOX 778
DOVER, DELAWARE 19903

SHAILEN P. BHATT
SECRETARY

March 26, 2012

ENVIRONMENTAL REQUIREMENTS

for

BR 3-930 on S225 Marshall Street over Herring Branch, Milford
State Contract No.: T201107303
Federal Aid Project Number: N/A

In accordance with the procedural provisions for implementing the National Environmental Policy Act of 1969, as amended, the referenced project has been processed through the Department's Environmental Review Procedures and has been classified as a Level D/ Class II Action. As such, a Categorical Exclusion has been prepared to evaluate potential adverse impacts to result from construction of the proposed action (per 23 CFR 771.117 d(3)) and the following special provisions have been developed to mitigate and/or minimize these impacts.

PERMIT REQUIREMENTS:

The construction work that will occur involving the replacement of metal corrugated pipes to a three sided bridge section at the identified project location in Sussex County, Delaware will require outside permit agency needs and/or other special approvals. It is the responsibility of the contracting agency, the Delaware Department of Transportation, Division of Transportation Solutions to obtain the necessary permits to ensure that the contractor complies with the requirements and conditions established by the regulatory agencies.

Written authorization from the Corps of Engineers is not required and paperwork for on-site posting should not be anticipated. Copies of the Department of Natural Resources and Environmental Control concurrence must be available on site during all phases of construction activity. Advanced copies of the correspondence may be obtained from DelDOT Contract Administration, Highway Administration Building, Dover, DE.



REQUIRED PERMITS AND APPROVAL STATUS:

- U.S. Army Corps of Engineers (COE) - Nationwide Permit (NWP) # 3 (a) & (c) with no Preconstruction Notification (PCN) required
- Delaware Department of Natural Resources and Environmental Control (DNREC): Wetlands and Subaqueous Lands – Delaware Code Chapter 72 Section 7217, Special Exemption b.
- DNREC – 401 Water Quality Certification – pending
- DNREC – Coastal Zone Consistency – pending

Compliance with all requirements of the permits is the responsibility of the contractor. The contractor will follow all special conditions or requirements as stated within those permits or as indicated below. The contractor will be subject to penalties, fines, and the risk of shut down as mandated by law if conditions of the permits or other additional requirements are violated or ignored.

Additional requirements by DelDOT not specified within the permits, but listed below, or on the Environmental Compliance Sheets are also the responsibility of the contractor and are subject to risk of shut down at the contractor's expense.

1. The contractor shall employ measures during construction to prevent spills of fuels, or lubricants, if a spill should occur, efforts shall be undertaken to prevent its entry into wetlands, aquatic, or drainage areas. Any spills entering wetlands, aquatic, or drainage areas shall be removed immediately. The Division of Water Resources (DNREC), Wetlands & Aquatic Protection Branch, 302-739-4691, shall be notified of any spill(s) within six (6) hours of their occurrence. That office will determine the effectiveness of spill and contamination removal and specify remediation efforts as necessary.
2. All construction debris, excavated material, brush, rocks, and refuse incidental to such work shall be placed either on shore above the influence of flood waters or on some suitable disposal site approved by the department.
3. The disposal of trees, brush, and other debris in any stream corridor, wetland surface water or any drainage ditch is prohibited.
4. There shall be no stockpiling of construction materials or temporary fills in wetlands or subaqueous lands unless otherwise specified on project plans and approved by permitting agencies that govern them. It is the contractor's responsibility to coordinate and secure those additional permits/amendments in deviating from the plan
5. The effort shall be made to keep construction debris from entering adjacent waterways, wetlands, ground cover, or drainage areas. Any debris that enters these areas shall be

removed immediately. Netting, mats, or establishing confined work areas in stages may be necessary to address these issues.

6. If routine maintenance of worker equipment and heavy machinery is necessary during the construction period, refuse material is prohibited from being disposed or deposited onto or into the ground. All used oils and filters must be recycled or disposed of properly.
7. Harmful chemical wash water applied to clean equipment or machinery shall be discouraged. If undertaken, the residue water and/or material must be collected or contained such that it will be disposed of properly. By no means, shall it be deposited or disposed of in waterways, streams, wetlands, or drainage areas.
8. The contractor shall follow all requirements as indicated in the Environmental Compliance Sheet. It will be the contractor's responsibility, expense, & effort to ensure that workers also follow these requirements. As part of the restrictions, please note the timetables reflected in the contract for the in-stream/water work for endangered species protection.
9. That the fill material shall be free of oil and grease, debris, wood, general refuse, plaster and other pollutants, and shall contain no broken asphalt.
10. In an effort to minimize concerns for fisheries and aquatic habitat, efforts should be made to avoid impacts to dense patches of aquatic vegetation within and adjacent to the project site. If in-water work is scheduled during the typical spawning period of pond fishes (i.e. April 15 through June 30) all efforts should be made to minimize the amount of silt created that will flows into the stream as silt has an adverse effect on nesting sunfish and other fisheries.

CULTURAL RESOURCE REQUIREMENTS:

1. The contractor will submit to the District, the location(s) of permanent disposal sites to be used for the disposition of clean wasted materials resulting from the construction contract. The contractor will submit at the Preconstruction meeting, a location map and a plot plan (sketch or diagram) of where on the property clean wasted material is to be placed. The limits of the site(s) will be physically staked or surveyed on the property. The District will submit the contractor's disposal site location(s) to the State Historic Preservation Office for approval.

The SHPO will determine if a cultural resource survey is required before the site can be approved. If additional survey work is required, it will be the contractor's responsibility to hire a qualified professional to assess the site(s) for the presence or absence of cultural resources (i.e. historic or prehistoric archeological sites). The contractor's consultant will be responsible for producing documentation of the survey results for submission to the SHPO.

If the contractor proposes the use of disposal sites outside the State of Delaware, the contractor must provide written approval from the State Historic Preservation Office of each respective state.

A project's disposal operation will not commence until the SHPO has notified the DelDOT District office that the site location(s) is approved for use.

The use of the disposal site will not result in discharge of materials into the U.S. Army Corps of Engineer or DNREC jurisdictional wetlands or waters. It is the responsibility of the contractor to provide any site surveys or wetland delineations needed to preclude wetland encroachment.

The contractor will be responsible for all sediment and erosion control measures and subsequent approvals required for the disposal site(s) operations.

It is the contractor's responsibility to obtain all other appropriate Federal, State, or local approvals required by law for use of the disposal site(s).

ENVIRONMENTAL COMPLIANCE SHEET:

The contractor shall pay special attention to specific construction requirements as indicated in the Environmental Compliance Sheet.

1. Specifically, please note the environmental requirements as indicated in note 4 for Stream Restoration and Riprap Treatments.
2. DelDOT Environmental Studies Section (302) 760-2264 must be notified if there are any changes to the project methods, footprint, materials, or designs, to allow the Department to coordinate with the appropriate resource agencies (COE, DNREC, and SHPO), for approval.

CANNOT BE
BID PROPOSAL FORMS
USED FOR
CONTRACT T201107303.01
BIDDING

DELAWARE DEPARTMENT OF TRANSPORTATION
SCHEDULE OF ITEMS

PAGE: 1
DATE:

CONTRACT ID: T201107303.01 PROJECT(S): T201107303

All figures must be typewritten.

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS

SECTION 0001 ALL ITEMS

0010	201000 CLEARING AND GRUBBING	LUMP		LUMP		
0020	202000 EXCAVATION AND EMBANKMENT	CY	180.000			
0030	207000 EXCAVATION AND BACKFILL FOR STRUCTURES	CY	630.000			
0040	209002 BORROW, TYPE B	CY	325.000			
0050	210000 FURNISHING BORROW TYPE "C" FOR PIPE, UTILITY TRENCH, AND STRUCTURE BACKFILL	CY	680.000			
0060	211000 REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LUMP		LUMP		
0070	212000 UNDERCUT EXCAVATION	CY	125.000			
0080	250000 SEDIMENT REMOVAL	CY	5.000			
0090	251000 SILT FENCE	LF	325.000			

DELAWARE DEPARTMENT OF TRANSPORTATION
SCHEDULE OF ITEMS

PAGE: 2
DATE:

CONTRACT ID: T201107303.01 PROJECT(S): T201107303

All figures must be typewritten.

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0100	263001 SUMP PIT, TYPE 2	1.000				
		EACH				
0110	265500 STREAM DIVERSION	LUMP	LUMP			
0120	270500 DEWATERING BAG	1.000				
		EACH				
0130	302007 GRADED AGGREGATE BASE COURSE, TYPE B	115.000				
		CY				
0140	302011 DELAWARE NO. 3 STONE	175.000				
		TON				
0150	401651 SUPERPAVE, TYPE C HOT-MIX, 160 GYRATIONS, PG 70-22 (CARBONATE STONE)	105.000				
		TON				
0160	401654 SUPERPAVE, TYPE B HOT-MIX, 160 GYRATIONS, PG 70-22	60.000				
		TON				
0170	401663 SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22	80.000				
		TON				
0180	602017 PORTLAND CEMENT CONCRETE MASONRY, PARAPET, CLASS A	6.000				
		CY				
0190	602738 PRECAST CONCRETE RETAINING WALL	66.000				
		CY				

DELAWARE DEPARTMENT OF TRANSPORTATION
SCHEDULE OF ITEMS

PAGE: 3
DATE:

CONTRACT ID: T201107303.01 PROJECT(S): T201107303

All figures must be typewritten.

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0200	602739 PRECAST CONCRETE RIGID FRAME	110.000 CY				
0210	604000 BAR REINFORCEMENT, EPOXY COATED	900.000 LB				
0220	608000 COARSE AGGREGATE FOR FOUNDATION STABILIZATION AND SUBFOUNDATION BACKFILL	95.000 TON				
0230	712021 RIPRAP, R-5	475.000 TON				
0240	712531 CHANNEL BED FILL	90.000 CY				
0250	713003 GEOTEXTILES, RIPRAP	600.000 SY				
0260	720043 GALVANIZED STEEL BEAM GUARDRAIL, TYPE 1-27	50.000 LF				
0270	725007 GUARDRAIL TO BARRIER CONNECTION , APPROACH TYPE 2-27	4.000 EACH				
0280	732002 TOPSOIL, 6" DEPTH	700.000 SY				
0290	732004 TOPSOIL (TON)	52.000 TON				

DELAWARE DEPARTMENT OF TRANSPORTATION
SCHEDULE OF ITEMS

PAGE: 4
DATE:

CONTRACT ID: T201107303.01 PROJECT(S): T201107303

All figures must be typewritten.

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0300	734013 PERMANENT GRASS SEEDING, DRY GROUND	700.000 SY				
0310	734015 PERMANENT GRASS SEEDING, WET GROUND	250.000 SY				
0320	743004 FURNISH AND MAINTAIN PORTABLE CHANGEABLE MESSAGE SIGN	140.000 EADY				
0330	743052 FLAGGER, SUSSEX COUNTY, STATE	40.000 HOUR	50.80000		2032.00	
0340	743064 FLAGGER, SUSSEX COUNTY, STATE, OVERTIME	10.000 HOUR	73.66000		736.60	
0350	748015 PERMANENT PAVEMENT STRIPING, SYMBOL/LEGEND ALKYD-THERMOPLAST IC	16.000 SF				
0360	748548 PERMANENT PAVEMENT STRIPING, EPOXY RESIN PAINT, WHITE/YELLOW, 5"	800.000 LF				
0370	760006 PAVEMENT - MILLING, HOT-MIX, 2" DEPTH	410.000 SY				
0380	762001 SAW CUTTING, HOT MIX	162.000 LF				
0390	763000 INITIAL EXPENSE	LUMP	LUMP			

DELAWARE DEPARTMENT OF TRANSPORTATION
SCHEDULE OF ITEMS

PAGE: 5
DATE:

CONTRACT ID: T201107303.01 PROJECT(S): T201107303

All figures must be typewritten.

CONTRACTOR : _____

LINE NO	ITEM DESCRIPTION	APPROX. QUANTITY AND UNITS	UNIT PRICE		BID AMOUNT	
			DOLLARS	CTS	DOLLARS	CTS
0400	763501 CONSTRUCTION ENGINEERING	LUMP	LUMP			
0410	763643 MAINTENANCE OF TRAFFIC, ALL INCLUSIVE	LUMP	LUMP			
	SECTION 0001 TOTAL					
	TOTAL BID					

CANNOT BE
USED FOR
BIDDING

CERTIFICATION

Contract No. T201107303.01

The undersigned bidder, _____ whose address is _____
_____ and telephone number is _____
_____ hereby certifies the following:

I/We have carefully examined the location of the proposed work, the proposed plans and specifications, and will be bound, upon award of this contract by the Department of Transportation, to execute in accordance with such award, a contract with necessary surety bond, of which contract this proposal and said plans and specifications shall be a part, to provide all necessary machinery, tools, labor and other means of construction, and to do all the work and to furnish all the materials necessary to perform and complete the said contract within the time and as required in accordance with the requirements of the Department of Transportation, and at the unit prices for the various items as listed on the preceding pages.

The foregoing quantities are considered to be approximate only and are given as the basis for comparison of bids. The Department of Transportation may increase or decrease the amount of any item or portion of the work as may be deemed necessary or expedient. Any such increase or decrease in the quantity for any item will not be regarded as a sufficient ground for an increase or decrease in the unit prices, nor in the time allowed for the completion of the work, except as provided in the contract.

Accompanying this proposal is a surety bond or a security of the bidder assigned to the Department of Transportation, for at least ten (10) percentum of total amount of the proposal, which deposit is to be forfeited as liquidated damages in case this proposal is accepted, and the undersigned shall fail to execute a contract with necessary bond, when required, for the performance of said contract with the Department of Transportation, under the conditions of this proposal, within twenty (20) days after date of official notice of the award of the contract as provided in the requirement and specifications hereto attached; otherwise said deposit is to be returned to the undersigned.

I/We are licensed, or have initiated the license application as required by Section 2502, Chapter 25, Title 30, of the Delaware Code.

By submission of this proposal, each bidder and each person signing on behalf of any bidder, certifies as to its own organization, under penalty of perjury, that to the best of each signer's knowledge and belief:

1. The prices in this proposal have been arrived at independently without collusion, consultation, communication, or Agreement with any other bidder or with any competitor for the purpose of restricting competition.
2. Unless required by law, the prices which have been quoted in this proposal have not been knowingly disclosed and will not knowingly be disclosed by the bidder, directly or indirectly, to any other bidder or competitor prior to the opening of proposals.
3. No attempt has been made or will be made by the bidder to induce any other person, partnership, or corporation to submit or not to submit a proposal for the purpose of restricting competition.

I/We acknowledge receipt and incorporation of addenda to this proposal as follows:

No.	Date	No.	Date	No.	Date	No.	Date	No.	Date
-----	------	-----	------	-----	------	-----	------	-----	------

(FAILURE TO ACKNOWLEDGE RECEIPT OF ALL ADDENDA WILL RESULT IN THE BID BEING DECLARED NON-RESPONSIVE.)

Sealed and dated this _____ day of _____ in the year of our Lord two thousand and _____
_____ (20__).

Name of Bidder (Organization)

Corporate
Seal

By:

Authorized Signature

Attest _____

Title

SWORN TO AND SUBSCRIBED BEFORE ME this ____ day of _____, 20__.

Notary
Seal

Notary

BID BOND

TO ACCOMPANY PROPOSAL
(Not necessary if security is used)

KNOW ALL MEN BY THESE PRESENTS That: _____
_____ of _____ in the County of _____ and State of _____
_____ as **Principal**, and _____ of _____ in the
County of _____ and State of _____ as **Surety**, legally authorized to do business in the State of
Delaware ("**State**"), are held and firmly unto the **State** in the sum of _____
_____ Dollars (\$ _____), or _____ percent not to exceed _____
_____ Dollars (\$ _____) of amount of bid on Contract
No. T201107303.01 , to be paid to the **State** for the use and benefit of its Department of Transportation
("**DelDOT**") for which payment well and truly to be made, we do bind ourselves, our and each of our heirs,
executors, administrators, and successors, jointly and severally for and in the whole firmly by these presents.

NOW THE CONDITION OF THIS OBLIGATION IS SUCH That if the above bounden **Principal**
who has submitted to the **DelDOT** a certain proposal to enter into this contract for the furnishing of certain
materiel and/or services within the **State**, shall be awarded this Contract, and if said **Principal** shall well and
truly enter into and execute this Contract as may be required by the terms of this Contract and approved by
the **DelDOT**, this Contract to be entered into within twenty days after the date of official notice of the award
thereof in accordance with the terms of said proposal, then this obligation shall be void or else to be and
remain in full force and virtue.

Sealed with _____ seal and dated this _____ day of _____ in the year of our Lord two thousand and
_____ (20__).

SEALED, AND DELIVERED IN THE
presence of

Name of Bidder (Organization)

Corporate
Seal

By: _____

Authorized Signature

Attest _____

Title

Name of **Surety**

Witness: _____

By: _____

Title

