

Delaware Department of Transportation

QUESTIONS AND ANSWERS

T201407306.01

BR 3-935 ON S211 MCCOY STREET OVER HERRING BRANCH, SUSSEX COUNTY

Thursday, May 02, 2019

Poster

Q #	Question	Answer
2	Please clarify note 2 on sheet 9 which references bar PA501E being threaded into inserts...however bar PA501E is a horizontal bar not attached to any inserts.	This note should refer to the PA502E bars.
1	Can the precast headwall be deleted and made part of the CIP parapets in the field, to avoid a “double” set of inserts and or mechanical splicers? It seems to be an unnecessary duplication of	This is an acceptable option. Adjust length of PA502E bars accordingly and use longitudinal bars from headwall in the bottom of the parapet.