

Delaware Department of Transportation

QUESTIONS AND ANSWERS

T201107202.01

BR 2-033B ON SR 15, CANTERBURY ROAD, OVER HUDSON BRANCH/KENT COUNTY

Friday, August 02, 2013

| Q # | Question | Answer |
|--------------------------|---|---|
| Wednesday, July 31, 2013 | | |
| 3 | Will the concrete in the sheet pile corrugations behind the abutments be measured and paid under item 602015 or will that concrete be incidental? | This concrete is incidental to 602015. |
| 2 | Again on plan sheet 10. The vertical dimension of the wing wall shown in section C-C is different than the vertical dimension of the wing wall shown on the elevation. Which is correct? | The wingwall vertical dimension is 6'-3". It will end approximately 1'-0" below the bottom of abutment. |
| 1 | Please refer to plan sheet 10. The vertical dimension of the back wall shown in section A-A is different than the vertical dimension of the back wall shown on the elevation. Which is correct? | The correct vertical elevation is 2'-3". |