

Delaware Department of Transportation

QUESTIONS AND ANSWERS

T201511001.01

SR 1 NORTHBOUND AUXILIARY, US 40 TO SR 273, NEW CASTLE COUNTY

Friday, August 14, 2015

Q #	Question	Answer
4	In earthwork summary on plan sheet 4 it states that we are stripping 2549 CY of topsoil but only 1912 is suitable for reuse as top soiling. What is the other 637 CY?	For topsoil stripping we assumed a 4" depth from the initial SR 1 Plans. We found the topsoil stripping amount to be 2549 CY, we assumed that 75% of the stripped topsoil would be usable, which gave us the 1912 CY (estimated the topsoil stripped immediately adjacent to the shoulder would not be usable because of salting the roadways, etc).
3	What is the depth of bid item 0800 (908007)?	For item 908007, Topsoiling, the depth varies between 0 inch - 6inch.

Wednesday, August 05, 2015

2	What is the limit of clearing on this project, the CZ or LOC?	Limits of Clearing and grubbing are to the LOC.
1	Note 4 under general notes on plan sheet 4 indicates cross-sections are available for this project. How do we obtain cross-sections?	Cross Sections are posted on the website.