

T201606113

Centerville Road

Detour

Plans

PORTABLE CHANGEABLE MESSAGE SIGNS

PRIOR TO DETOUR
(10 DAYS PRIOR TO BEGINNING OF DETOUR)

PCMS-1, PCMS-2, & PCMS-3

CENTER-VILLE RD
TO CLOSE

BEGIN
MM/DD/YY
XAM-XPM

DURING DETOUR

PCMS-1, PCMS-2, & PCMS-3

CENTER-VILLE RD
CLOSED

FOLLOW
DETOUR

SPECIAL SIGNS



LEGEND

(A) DETOUR M4-9-DE	(B) DETOUR M4-9	(C) DETOUR M4-9	(D) DETOUR M4-9	(E) DETOUR M4-9
(F) DETOUR M4-9	(G) DETOUR M4-9	(H) DETOUR M4-9	(I) DETOUR M4-9	(J) END DETOUR M4-36
(K) DETOUR AHEAD W20-2	(L) DETOUR 1000 FT W20-2	(M) DETOUR 500 FT W20-2		
(N) ROAD CLOSED AHEAD W20-3	(O) ROAD CLOSED 1000 FT W20-3	(P) ROAD CLOSED 500 FT W20-3		
(Q) ROAD CLOSED R11-2	(R) DETOUR M4-100J	(S) DETOUR M4-100J		
(T) ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY R11-36	(U) BRIDGE OUT XX MILES AHEAD LOCAL TRAFFIC ONLY R11-36	(V) ROAD CLOSED TO THRU TRAFFIC R11-4		
(W) BARRICADE		(X) BARRICADE		

GENERAL NOTES

- ALL DETOUR SIGNING, INCLUDING TRAILBLAZERS, ARE TO BE SUPPLIED AND MAINTAINED BY THE GENERAL CONTRACTOR IN COMPLIANCE WITH "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD.)
- THE CONTRACTOR SHALL COMPLY WITH GUIDELINES IN "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD PART 6) FOR BARRICADES AND SIGNS (AS PER LATEST REVISION.)
- DESIGN OF ALL SIGNS SHALL BE IN ACCORDANCE WITH THE FHWA STANDARD HIGHWAY SIGNS BOOK.
- SIZES OF ALL SIGNS SHALL BE IN ACCORDANCE WITH "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD.) SIZE OF SIGN SHALL BE BASED ON TYPE OF ROADWAY ON WHICH THE SIGN IS INSTALLED.
- SIGNS NO LONGER IN USE SHALL BE COMPLETELY COVERED WITH NO RETROREFLECTIVE MATERIAL SHOWING, OR SHALL BE REMOVED, AS DIRECTED BY THE ENGINEER.
- FIELD CONDITIONS MAY DICTATE CHANGES AT SOME TIME DURING THE LIFE OF THE CONTRACT. IN THE EVENT OF OMISSIONS OR CORRECTIONS, THE SIGNING PROVISIONS OF "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD) WILL PREVAIL.
- SIGNS "N" THROUGH "Q" AND "T" AND "V," THE WORD "ROAD" SHOULD BE CHANGED TO "RAMP", "RR XING", OR "BRIDGE" WHERE APPLICABLE.
- WARNING SIGNS AND DETOUR TRAILBLAZERS SHALL BE MOUNTED ON BREAKAWAY POSTS AND HAVE RETROREFLECTIVE FLUORESCENT ORANGE SHEETING.
- "W" BARRICADES SHALL COMPLETELY RUN THE FULL WIDTH OF THE ROADWAY.
- BARRICADES SHALL BE A MINIMUM OF 8 FEET WIDE UNLESS DIRECTED BY THE ENGINEER.
- ACTUAL FIELD POSITION OF PCMS-1, PCMS-2, AND PCMS-3 SHALL BE AS DIRECTED BY DELDOT SAFETY.

WORK AREA

RECOMMENDED <u>Matt Buckley</u> DATE: <u>8-23-16</u>	RECOMMENDED _____ DATE: _____	RECOMMENDED _____ DATE: _____	APPROVED CHIEF SAFETY OFFICER <u>[Signature]</u> DATE: <u>8/26/16</u>	APPROVED TRAFFIC ENGINEER <u>[Signature]</u> DATE: <u>8/26/16</u>
DELAWARE DEPARTMENT OF TRANSPORTATION ADDENDUM / REVISIONS		NOT TO SCALE	BARLEY MILL ROAD TO HILLSIDE ROAD	VEHICULAR DETOUR PLAN CENTERVILLE ROAD
CONTRACT: TBD COUNTY: NEW CASTLE PERMIT NO.: N/A DESIGNED BY: D.C.G. (WRA) CHECKED BY: M.J.B. (WRA)				SHEET NO.: 2 TOTAL SHTS.: 3

W:\2016-08\1602\Centerville Rd Detour\1602_Centerville Rd.dwg
 8/23/2016 2:25:39 PM

PORTABLE CHANGEABLE MESSAGE SIGNS

PRIOR TO DETOUR

(10 DAYS PRIOR TO BEGINNING OF DETOUR)

PCMS-1, PCMS-2, & PCMS-3

CENTER-VILLE RD
TO CLOSE

BEGIN
MM/DD/YY
XAM-XPM

DURING DETOUR

PCMS-1, PCMS-2, & PCMS-3

CENTER-VILLE RD
CLOSED

FOLLOW
DETOUR

SPECIAL SIGNS



LEGEND

(A) DETOUR M4-9-DE	(B) DETOUR M4-9	(C) DETOUR M4-9	(D) DETOUR M4-9	(E) DETOUR M4-9
(F) DETOUR M4-9	(G) DETOUR M4-9	(H) DETOUR M4-9	(I) DETOUR M4-9	(J) END DETOUR M4-9e
(K) DETOUR AHEAD W20-2	(L) DETOUR 1000 FT W20-2	(M) DETOUR 500 FT W20-2		
(N) ROAD CLOSED AHEAD W20-3	(O) ROAD CLOSED 1000 FT W20-3	(P) ROAD CLOSED 500 FT W20-3		
(Q) ROAD CLOSED R11-2	(R) DETOUR M4-10[R]	(S) DETOUR M4-10[R]		
(T) ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY R11-3a	(U) BRIDGE OUT XX MILES AHEAD LOCAL TRAFFIC ONLY R11-3b	(V) ROAD CLOSED TO THRU TRAFFIC R11-4		
(W) [BARRICADE SYMBOL]		(X) [BARRICADE SYMBOL]		

GENERAL NOTES

- ALL DETOUR SIGNING, INCLUDING TRAILBLAZERS, ARE TO BE SUPPLIED AND MAINTAINED BY THE GENERAL CONTRACTOR IN COMPLIANCE WITH "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD.)
- THE CONTRACTOR SHALL COMPLY WITH GUIDELINES IN "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD PART 6) FOR BARRICADES AND SIGNS (AS PER LATEST REVISION.)
- DESIGN OF ALL SIGNS SHALL BE IN ACCORDANCE WITH THE FHWA STANDARD HIGHWAY SIGNS BOOK.
- SIZES OF ALL SIGNS SHALL BE IN ACCORDANCE WITH "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD.) SIZE OF SIGN SHALL BE BASED ON TYPE OF ROADWAY ON WHICH THE SIGN IS INSTALLED.
- SIGNS NO LONGER IN USE SHALL BE COMPLETELY COVERED WITH NO RETROREFLECTIVE MATERIAL SHOWING, OR SHALL BE REMOVED, AS DIRECTED BY THE ENGINEER.
- FIELD CONDITIONS MAY DICTATE CHANGES AT SOME TIME DURING THE LIFE OF THE CONTRACT. IN THE EVENT OF OMISSIONS OR CORRECTIONS, THE SIGNING PROVISIONS OF "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (DE MUTCD) WILL PREVAIL.
- SIGNS "N" THROUGH "Q" AND "T" AND "V", THE WORD "ROAD" SHOULD BE CHANGED TO "RAMP", "RR XING", OR "BRIDGE" WHERE APPLICABLE.
- WARNING SIGNS AND DETOUR TRAILBLAZERS SHALL BE MOUNTED ON BREAKAWAY POSTS AND HAVE RETROREFLECTIVE FLUORESCENT ORANGE SHEETING.
- "W" BARRICADES SHALL COMPLETELY RUN THE FULL WIDTH OF THE ROADWAY.
- BARRICADES SHALL BE A MINIMUM OF 8 FEET WIDE UNLESS DIRECTED BY THE ENGINEER.
- ACTUAL FIELD POSITION OF PCMS-1, PCMS-2, AND PCMS-3 SHALL BE AS DIRECTED BY DELDOT SAFETY.

WORK AREA

M:\31028-003\CAD\Centerville Rd Detour\UP03_Centerville_Rd.dgn

RECOMMENDED <u>Matt Buckley</u> DATE: <u>8-23-16</u>	RECOMMENDED _____ DATE: _____	RECOMMENDED _____ DATE: _____	APPROVED CHIEF SAFETY OFFICER <u>[Signature]</u> DATE: <u>8/26/16</u>	APPROVED TRAFFIC ENGINEER <u>[Signature]</u> DATE: <u>8/26/16</u>	
DELAWARE DEPARTMENT OF TRANSPORTATION ADDENDUM / REVISIONS		NOT TO SCALE	HILLSIDE ROAD TO SR 82 (CAMPBELL ROAD)	CONTRACT: TBD COUNTY: NEW CASTLE PERMIT NO.: N/A DESIGNED BY: D.C.G. (WRA) CHECKED BY: M.J.B. (WRA)	SHEET NO.: 3 TOTAL SHTS.: 3 VEHICULAR DETOUR PLAN CENTERVILLE ROAD