

Delaware Department of Transportation

QUESTIONS AND ANSWERS

T201380109.01

AREA 5 MAINTENANCE YARD IMPROVEMENTS, SUSSEX COUNTY

Friday, June 24, 2016

Yellow highlighting = previous questions answered in this posting: Q6

Q #	Question	Answer
7	Contract time is 60 Calendar days, can/will this be changed with the additional work in addendum 1?	The contract duration was extended to 75 calendar days per Addendum No. 2.

Thursday, June 23, 2016

6	On page 2 note 5 of the Environmental Requirements section it states the from station 3+00 to 4+50 silt fence is to be sandbagged. Can erosion eels be substituted?	Erosion Eels are not an accepted substitute for sandbagged silt fence, however mulch/compost filter logs are.
5	Do we need to contact anyone to access/visit the site?	Please check in at the front office on site. The yard is generally open from 7am to 3pm Monday through Friday.
4	Per Addendum 1, the earthwork summary shows excess unsuitable material. Is all excess material to be removed from site?	Excess unsuitable material shall be removed from the site.

Wednesday, June 22, 2016

3	Can cross sections be made available to bidders?	No cross sections were done, and will not be provided.
---	--	--

Thursday, June 16, 2016

2	Can you clarify what WP and EP stands for on the coordinate list? Can they be used for proposed spot grades?	WP – West Point (West of Existing Drainage Swale which is between 2 proposed ponds) EP – East Point HP – Hotmix Point REP – Radius East Point RWP – Radius West Point Yes, the points are intended to be used as proposed spot grades for stake out and site grading.
1	Can you please provide the Earthwork Summary for Contract T201380109.01 Area 5 Maintenance Yard Improvements?	Will be addressed in Addendum No. 1.